

Annex A - SCC LSTF Capital Scheme Programme for FY 2014/15

Date updated: 23 MAY 2014				May 2014	Jun 2014	Jul 2014	Aug 2014	Sep 2014	Oct 2014	Nov 2014	Dec 2014	Jan 2015	Feb 2015	Mar 2015	Planned Activities
<b>GUILDFORD CYCLING SCHEMES</b>															
<b>A25 CYCLE ROUTE - SURREY WAY TO UNIVERSITY R/A</b>															
Summary	Scheme to be complete by	31/08/2014	Preliminary Design												PROGRESSING UNI ENTRANCE TO RAIL FOOTBRIDGE SECTION FOR CONSTRUCTION WITH KIER FROM JUN 2014.
	Current status	Construction	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - MIDDLETON ROAD (Guildford business park)</b>															
Summary	Scheme to be complete by	31/10/2014	Preliminary Design												ON HOLD PENDING LAND PURCHASE AGREEMENT BY CHRIS DUKES/SCC
	Current status - (awaiting land purchase)	On Hold	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - WOODEN BRIDGE FOOTBRIDGE RAMP IMPROVEMENTS</b>															
Summary	Scheme to be complete by	28/02/2015	Preliminary Design												ON HOLD INDEFINITELY - NEW PEDESTRIAN FOOTBRIDGE PROPOSED WITH NETWORK RAIL
	Current status - (Network Rail)	On Hold	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - MIDDLETON ROAD (FOOTWAY WIDENING UNDER WOODEN BRIDGE)</b>															
Summary	Scheme to be complete by	31/10/2014	Preliminary Design												CONSTRUCTION STARTING FROM 24 JUL 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - WOODBRIDGE (INCLUDING WOODBRIDGE TOUCAN CROSSING)</b>															
Summary	Scheme to be complete by	31/11/2014	Preliminary Design												WSP AND NMIC FINALISING FOR CONSTRUCTION DRAWINGS. DUE JUN 2014
	Current status	Construction	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - LADYMEAD (Europa Business Park)</b>															
Summary	Scheme to be complete by	30/11/2014	Preliminary Design												ON HOLD PENDING LAND PURCHASE AGREEMENT BY CHRIS DUKES/SCC
	Current status	On Hold	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - LADYMEAD/WOODBRIDGE JUNCTION (AT JAGUAR SHOWROOM)</b>															
Summary	Scheme to be complete by	30/09/2014	Preliminary Design												WSP USING SCC TRAFFIC SIGNALS DESIGN TO FINALISE FOR CONSTRUCTION PACKAGE. DUE JUN 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>A25 CYCLE ROUTE - STOKE CROSSROADS</b>															
Summary	Scheme to be complete by	30/11/2014	Preliminary Design												SCC PROGRESSING TRAFFIC SIGNALS DESIGN, BUILD FROM 24 JUL 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>CYCLE ROUTE 4 - SLYFIELD TO STOKE CROSSROADS VIA A320</b>															
Summary	Scheme to be complete by	31/07/2014	Preliminary Design												DETAILED DESIGN IN PROGRESS. DUE MAY 2014. SITE MARK UP 20 MAY 2014. START CONSTRUCTION FROM EARLY JUN 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>CYCLE ROUTE 5 - WOKING ROAD TO WOODEN BRIDGE VIA BELLFIELDS ESTATE</b>															
Summary	Scheme to be complete by	31/07/2014	Preliminary Design												DETAILED DESIGN IN PROGRESS. DUE MAY 2014. SITE MARK UP 20 MAY 2014. CONTINUE CONSTRUCTION FROM EARLY JUN 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>CYCLE ROUTE 6 - SALT BOX ROAD TO WOODEN BRIDGE VIA GRANGE ROAD</b>															
Summary	Scheme to be complete by	30/06/2014	Preliminary Design												START SPEED TABLE RAMP CONSTRUCTION FROM 02 JUN 2014. BALANCE OF SITE MARK UP EARLY JUN 2014. CONTINUE CONSTRUCTION FROM EARLY JUN 2014
	Current status	Detailed Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>CYCLE ROUTE 10 - SURREY RESEARCH PARK VIA UNIVERSITY TO WALNUT TREE CLOSE</b>															
Summary	Scheme to be complete by	31/03/2015	Preliminary Design												On hold until completion of route 2 through 6
	Current status	Preliminary Design	Detailed Design												
	Approx % complete (Construction)	0%	Construction												
<b>GUILDFORD PRIORITY BUS CORRIDORS</b>															
<b>ALDRESHOT ROAD</b>															
Summary	Scheme to be complete by	31/01/2014	Preliminary Design												COMPLETE
	Current status	Completed	Detailed Design	Detailed Design											
	Approx % complete (Construction)	100%	Construction	RSA Stage 1/2											
<b>WORPLESDON ROAD</b>															
Summary	Scheme to be complete by	28/02/2014	Preliminary Design												COMPLETE
	Current status	Completed	Detailed Design	Detailed Design											
	Approx % complete (Construction)	100%	Construction	RSA Stage 1/2											
<b>WOODBRIDGE ROAD</b>															
Summary	Scheme to be complete by	28/02/2014	Preliminary Design												COMPLETE
	Current status	Completed	Detailed Design	Detailed Design											
	Approx % complete (Construction)	100%	Construction	RSA Stage 1/2											
<b>PARK BARN</b>															
Summary	Scheme to be complete by	31/05/2014	Preliminary Design												COMPLETE. PB-014 NEEDS SITE MEETING APPROVAL FOR NEW PROPOSED LOCATION.
	Current status	Completed	Detailed Design	Detailed Design											
	Approx % complete (Construction)	95%	Construction	RSA Stage 1/2											
<b>GUILDFORD PARK ROAD</b>															
Summary	Scheme to be complete by	31/07/2014	Preliminary Design												DRAWINGS PROGRESSED TO FOR CONSTRUCTION STATUS
	Current status	Construction	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											
<b>A320 WOKING RD (VIA SLYFIELD GREEN)</b>															
Summary	Scheme to be complete by	31/07/2014	Preliminary Design												WK-21 COMPLETE. 13 BUS STOPS FOR CONSTRUCTION ISSUE. 7 BUS STOPS PRELIM ISSUE FOR SCC TRANSPORT APPROVAL.
	Current status	Construction	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											
<b>EPSOM ROAD</b>															
Summary	Scheme to be complete by	31/07/2014	Preliminary Design												FOR CONSTRUCTION ISSUE PASSED TO KIER, WAITING FOR BOQ. 25 BUS STOP LOCATIONS.
	Current status	Construction	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											
<b>LONDON ROAD</b>															
Summary	Scheme to be complete by	31/12/2014	Preliminary Design												WSP PROGRESSING SCC PRELIMINARY DESIGN
	Current status (Outline design completed)	Preliminary Design	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											
<b>PORTSMOUTH ROAD</b>															
Summary	Scheme to be complete by	31/12/2014	Preliminary Design												WSP WAITING FOR SCC TRANSPORT PRELIMINARY DESIGN. DUE LATE MAY 2014.
	Current status (Outline design in progress)	Preliminary Design	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											
<b>SHALFORD ROAD</b>															
Summary	Scheme to be complete by	31/12/2014	Preliminary Design												WSP WAITING FOR SCC TRANSPORT PRELIMINARY DESIGN. DUE LATE MAY 2014.
	Current status (Outline design in progress)	Preliminary Design	Detailed Design	Detailed Design											
	Approx % complete (Construction)	0%	Construction	RSA Stage 1/2											

This page is intentionally left blank