

Basingstoke Canal Authority Work Programme

Appendix 1

PLANNED WORK	October 04 – March 05		
Job	Lead	Completion Date	Comments
Fitting Flow Gauge to Frimley Pump. EA requirement	Contractor	Awaiting quotes from local contractors	Wait until new Financial Year
Fit gates at Lock 16	BCA Staff	Done	
Fit Gates at Lock 14	BCA Staff	Spring – delay due to Dredger logistics.	
New Lower Gates for Lock 2	Contractor to build. BCA Staff to fit	March 05	To be fitted following H and S assessment
New Lower Gates for Lock 6	Contractor to build. BCA Staff to fit	March 05	To be fitted following H and S assessment
Deepcut Flight Inspection	BCA Manager	December 04 Dependant on permissions.	Complete Jan 05.
Deepcut Cutting Tree Works	BCA Staff	December 05	Complete, Towpath work Feb 05
Hampshire Tree Works	BCA Staff And Contractors	Winter 04/05	Various complete
Repair access road to Deepcut Workshop and Dry Dock.	BCA Staff	Essential works because pot holes causing damage to vehicles	Completed September
Whole Canal Tree Inspection	BCA Staff	Requirement of HCC and SCC as public have access to canal and we have to log all trees (Circa 30,000) plus their location and condition for health and safety reasons	Ongoing for next 5 years or so. Autumn Winter Works.
Regular Embankment Inspection. HCC SCC requirement	BCA Staff	Safety requirement recommended at 6 weekly intervals	Ongoing
Installation of	BCA staff	EN SSSI	December 04

Boat monitoring equipment.		requirement.	
Visitor Mooring and safety Improvements at Canal Centre	Staff / Contractor	Dec 04	Taking place Feb/ March 05. Contractor delayed
Planned Works	April – October 05		
Job	Lead	Completion Date	Comments
Summer duties, inc. boat movements , Lock servicing etc.	BCA	Ongoing	
Towpath Cuts	BCA	May 05 and August 05	In house
Towpath resurfacing, Rushmoor	BCA, MOD, Rushmoor BC LSP	Summer 05	Significant project awaiting approval
Soft Bank protection	BCA	Summer 05	Number of sites along canal. Variety of techniques to be used
Bank protection, and habitat work Chatter Alley	Contractor	Spring 05	Waterways Trust funded Work
Various remedial works following structural inspection	BCA and COntrollers	Summer 05	Dependent on Engineer inspection and water levels
Fit Lower Gates at Locks 2 and 6	BCA – poss. contractor	ASAP	
Construct new Upper Gates for Lock 16	BCA	Summer 05	