

MOLE VALLEY LOCAL COMMITTEE

10 APRIL 2002

**QUESTION TO BE ASKED UNDER THE PROVISIONS OF
STANDING ORDER 45**

Mr Michael Anderson (District Councillor for Bookham South):

With reference to the petition reported in Agenda Item No.20 concerning the work to be undertaken in Leatherhead High Street.

Recognising that the decision regarding the carrying out of this work was taken by PATS over two years ago, and also the changing Membership of the Committee,

I should be grateful if the Committee could be reminded of

1. What work is scheduled to be included in Phase 2 of the Leatherhead Environmental Enhancement Scheme, and informed of
2. The timing of the construction programme for the various components of this, including the water feature.”

Reply:

1. Work Scheduled to be included in Phase 2
 - Repaving with high quality materials
 - Improved surface water drainage and new gullies
 - Improved street lighting
 - In ground lighting
 - New street furniture, cycle stands, seating and litter bins
 - Replacement trees
 - Water feature with regarded access ramps for improved accessibility

Contd...

2. The Construction programme is by nature extremely complex in its phasing, however, the estimated key dates and activities are as follows:-

Contract Start Date – 25th March 2002

Duration 26 Weeks

Work Components/Activities	Programme Week Numbers
Site Establishment/Demolition Site Clearance	1-3
New Underground Drainage	2-8
Repaving (including base repairs) in ten phases within the site	9-26
Lighting (various aspects throughout)	8-12
Commission lighting	23-26
Water feature	6-26
Clear Site	25-26

It should be noted that there are time overlaps with a number of activities and the programme may be subject to change as a result of site conditions.