## WOKING LTS

## LTP CONSTRUCTION PROGRAMME - AS AT 20 OCTOBER 2005

SCHEME	PROGRAMME
A324 Connaught Road – zebra crossings	Complete
and traffic calming	Complete
Sustrans "Safe Routes to Stations"	Linked to Woking Town Centre Access
	Study programme
A320 Egley Road/Almond Avenue –	With designers
junction improvement	
A247 Kingfield Road – pelican crossing	Complete (Subject to Stage 3 Road
	Safety Audit)
Brewery Road – pelican crossing	Complete
Monument Road – cycle route	Works ordered
A247 Claremont Avenue/Wych Hill Lane	Complete (Subject to Stage 3 Road
<ul> <li>– safety improvements</li> </ul>	Safety Audit)
Turnoak Roundabout – pedestrian	Deferred – awaits identification of funding
improvement	source
Cawsey Way – bus stop improvements	Substantially complete. Layout requires
Manager (Daniel, traffic singulation)	further attention to points of detail.
Monument Road – traffic signals and	Complete (Subject to Stage 3 Road
pelican crossing	Safety Audit)
Sutton Green area – speed reduction	Complete
measures White Rose Lane – traffic calming	Complete
Pyrford Road area – speed reduction	Complete (Subject to Stage 3 Road
measures	Safety Audit)
Bus boarders	Under construction
Church Hill, Horsell – widened footway	Complete
Woking Town Centre Access Study	Approved works due to commence.
Mobile vehicle activated signs	04/05 additional signs purchased.
	Ongoing use at various locations
Lockfield Drive/Kirkland Avenue – mini-	Design finalised. Works to be
roundabout and toucan crossing	programmed
Smarts Heath Road railway bridge –	With designers
footway	
Blackhorse Road – safety measures	Complete subject to remedials
Arthurs Bridge Road/Well Lane – kerb	Started on site w/c 3/10/05
build-out	
Traffic Regulation Orders:	Being advertised together with DPE
Arthurs Bridge Road	Orders
Chertsey Road	
Freight Quality Partnership	Feasibility assessment. Committee
	report February 2006