

# Supplementary Agenda 2

7.00 pm

Wednesday, 11 December 2019

The Council Chamber, Millmead House, Millmead,  
Guildford, Surrey GU2 4BE



## Items

- **Walnut Tree Close briefing**

## Attending the Joint Committee meeting

Your Partnership and Committee Officer is here to help.

*Email:* [gregory.yeoman@surreycc.gov.uk](mailto:gregory.yeoman@surreycc.gov.uk)

*Tel:* 01483 517530 (text or phone)

*Website:* <https://www.surreycc.gov.uk/people-and-community/your-local-area/guildford>



Follow [@GuildfordJC](https://twitter.com/GuildfordJC) on Twitter

### **10 UPDATE OF SCC-LED LEP-FUNDED TRANSPORT SCHEMES IN GUILDFORD (EXECUTIVE FUNCTION)** (Pages 3 - 12)

An update on the programme and delivery of the schemes within the Guildford Town Centre Transport Package major project during the upcoming quarter of 2019/20.

# Walnut Tree Close

## Experimental one-way traffic restriction

Pre-start member briefing (Phase 1)

5 December 2019

Cherrie Mendoza - Transport Strategy Project Manager

Daniel Dei - Senior Engineering Project Manger

Jeff Wilson - Transport Planner

Amy Geoghegan – Works Communication Officer


# Background



Conflict with gyratory traffic



Road traffic accidents



Peak hour queues near station




Poor pedestrian/cycle environment



# Wider context



**Transformation of Walnut Tree Close**



**Sustainable Movement Corridor**




**Local development**



**Replacement of Walnut Bridge**

# One-way restriction objectives



- Fewer vehicles rat-running along the route into the town centre
- Improve road safety for all users
- Reduce peak-hour queuing on the road and conflict with gyratory traffic
- Improve quality of local environment to encourage more trips on foot and bicycle

# Phase 1 - construct vehicle turning facility

**Duration:** 6 Jan - 25 Feb 2020 (8 weeks)

**Scope:** Create new area of hardstanding and install associated drainage to provide a turning area for southbound vehicles.

## Notes:

- Works to be undertaken by Kier.
- Majority of work to be completed during the day under two-way traffic lights.
- Resurfacing will be completed over two nights under closures (13 & 14 Feb).




# Phase 2 - install one-way measures

**Duration:** Aug 2020 for 1 week (estimated)

**Scope:** Introduce features necessary to make the road one-way northbound but enable southbound cycling (incl. signage, markings and bollards)

- Works to be undertaken by Kier
- Traffic management to consist of day time narrow lane working for installation of signs and 2 night time road closures for installation of bollards buildouts and lining

One-way operation trial to commence on completion of Phase 2 work





# Timeline




	2019						2020											
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>Scheme 1: Walnut Tree Close</b>							Phase 1							Ph 2	Trial			
<b>Scheme 2: Farnham Road Bridge</b>					Works													
<b>Scheme 3: Walnut Bridge</b>									Works									
<b>Scheme 4: Guildford rail station</b>				Enabling works										Off highway work (car park)				

Officers to make recommendation to Joint Committee at end of trial on whether to make scheme permanent

# Engagement planning

## Timescales

The following table outlines how long before each type of work we will inform residents and businesses.

	Major Projects	Level 2	Level 1	Level 0
	<ul style="list-style-type: none"> <li>➤ Sustainable Transport Packages</li> <li>➤ Major Infrastructure improvements e.g. LEP works</li> </ul>	<ul style="list-style-type: none"> <li>➤ Residential/busy urban areas/large rural areas</li> <li>➤ Road closures or disruptive Traffic Management</li> <li>➤ Traffic Sensitive A-roads/town centre</li> </ul>	<ul style="list-style-type: none"> <li>➤ Rural roads</li> <li>➤ Small rural residential areas</li> <li>➤ Minor works on cul-de-sacs etc.</li> </ul>	<ul style="list-style-type: none"> <li>➤ Areas with little or no affect to stakeholders</li> </ul>
Contact Councilor	✓	✓	✓	Optional
Signs	✓	✓	✓	Optional
Letter Drop	✓	✓	Optional	Optional
Business Visit	✓	✓	Optional	✗
	✓	Optional	Optional	✗
Newsletter	✓	Optional	✗	✗
 RADIO	✓	Optional	Optional	✗
Webpage	✓	Optional	✗	✗
	Optional	Optional	✗	✗
Customer Notice	Detailed in communications plan	14 days	7 days	3 days

# Q & A



This page is intentionally left blank