



**ANNEX B - SCC LSTF Capital Scheme Programme for Guildford**

Date updated: 27 February 2014

			Feb 2014	Mar 2014	Apr 2014	May 2014	Jun 2014	Jul 2014	Aug 2014	Sep 2014	Oct 2014	Nov 2014	Dec 2014	Jan 2015	Feb 2015	Mar 2015	WSP % Complete
<b>GUILDFORD CYCLING SCHEMES</b>																	
<b>A25 CYCLE ROUTE - SURREY WAY TO UNIVERSITY R/A</b>																	
Summary	Scheme to be complete by	31/08/2014	Preliminary Design														60%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	60%	Construction														
<b>A25 CYCLE ROUTE - MIDDLETON ROAD (EXCLUDING WOODEN BRIDGE FOOTBRIDGE RAMP IMPROVEMENTS)</b>																	
Summary	Scheme to be complete by	31/10/2014	Preliminary Design														50%
	Current status - (awaiting land purchase)	On Hold	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>A25 CYCLE ROUTE - MIDDLETON ROAD (FOOTWAY WIDENING UNDER WOODEN BRIDGE FOOTBRIDGE RAMP IMPROVEMENTS)</b>																	
Summary	Scheme to be complete by	31/10/2014	Preliminary Design														100%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>A25 CYCLE ROUTE - WOODEN BRIDGE FOOTBRIDGE RAMP IMPROVEMENTS</b>																	
Summary	Scheme to be complete by	28/02/2015	Preliminary Design														0%
	Current status - (Network Rail)	On Hold	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>A25 CYCLE ROUTE - WOODBRIDGE (INCLUDING WOODBRIDGE TOUCAN CROSSING)</b>																	
Summary	Scheme to be complete by	31/10/2014	Preliminary Design														60%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>A25 CYCLE ROUTE - LADYMEAD/WOODBRIDGE JUNCTION</b>																	
Summary	Scheme to be complete by	30/11/2014	Preliminary Design														0%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>A25 CYCLE ROUTE - STOKE CROSSROADS</b>																	
Summary	Scheme to be complete by	31/03/2015	Preliminary Design														20%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>CYCLE ROUTE 4 - SLYFIELD TO STOKE CROSSROADS VIA A320</b>																	
Summary	Scheme to be complete by	30/09/2014	Preliminary Design														50%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>CYCLE ROUTE 5 - WOKING ROAD TO WOODEN BRIDGE VIA BELLFIELDS ESTATE</b>																	
Summary	Scheme to be complete by	31/08/2014	Preliminary Design														50%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>CYCLE ROUTE 6 - SALT BOX ROAD TO WOODEN BRIDGE VIA GRANGE ROAD</b>																	
Summary	Scheme to be complete by	30/06/2014	Preliminary Design														50%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>CYCLE ROUTE 10 - SURREY RESARCH PARK VIA UNIVERSITY TO WALNUT TREE CLOSE</b>																	
Summary	Scheme to be complete by	31/03/2015	Preliminary Design														0%
	Current status	Not Started	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>GUILDFORD PRIORITY BUS CORRIDORS</b>																	
<b>GUILDFORD PARK ROAD</b>																	
Summary	Scheme to be complete by	31/08/2014	Preliminary Design														90%
	Current status	Detailed Design	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>ALDERSHOT ROAD</b>																	
Summary	Scheme to be complete by	31/01/2014	Preliminary Design														100%
	Current status	Completed	Detailed Design														
	Approx % complete (Construction)	100%	Construction														
<b>WORPLESDON ROAD</b>																	
Summary	Scheme to be complete by	28/02/2014	Preliminary Design														100%
	Current status	Construction	Detailed Design														
	Approx % complete (Construction)	95%	Construction														
<b>WOODBRIDGE ROAD</b>																	
Summary	Scheme to be complete by	28/02/2014	Preliminary Design														100%
	Current status	Completed	Detailed Design														
	Approx % complete (Construction)	100%	Construction														
<b>A320 WOKING RD (VIA SLYFIELD GREEN)</b>																	
Summary	Scheme to be complete by	30/06/2014	Preliminary Design														100%
	Current status	Construction	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>EPSOM ROAD</b>																	
Summary	Scheme to be complete by	30/09/2014	Preliminary Design														100%
	Current status	Construction	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>PARK BARN</b>																	
Summary	Scheme to be complete by	31/05/2014	Preliminary Design														95%
	Current status	Construction	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>SHALFORD ROAD</b>																	
Summary	Scheme to be complete by	28/02/2015	Preliminary Design														0%
	Current status (Outline design in progress)	Not Started	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>GODALMING ROAD</b>																	
Summary	Scheme to be complete by	28/02/2015	Preliminary Design														0%
	Current status (Outline design in progress)	Not Started	Detailed Design														
	Approx % complete (Construction)	0%	Construction														
<b>LONDON ROAD</b>																	
Summary	Scheme to be complete by	31/12/2014	Preliminary Design														





**ANNEX B - SCC LSTF Capital Scheme Programme for Guildford**

Date updated: 27 February 2014

			Feb 2014	Mar 2014	Apr 2014	May 2014	Jun 2014	Jul 2014	Aug 2014	Sep 2014	Oct 2014	Nov 2014	Dec 2014	Jan 2015	Feb 2015	Mar 2015	WSP % Complete	
Current status (Outline design completed)	Not Started	Detailed Design																0%
Approx % complete (Construction)	0%	Construction																

