



ITEM 11

ID	Task Name	Duration	Start	Finish
1	Redhill Balanced Network	262 days?	Mon 24/02/14	Tue 31/03/15
2	Station Road	95 days	Mon 24/02/14	Thu 10/07/14
3	Mobilisation	1 day	Mon 24/02/14	Mon 24/02/14
4	North East Footpath	12 days	Tue 25/02/14	Wed 12/03/14
5	North West Footpath	14 days	Thu 13/03/14	Tue 01/04/14
6	Centre Island	7 days	Wed 02/04/14	Thu 10/04/14
7	North Footpath	7 days	Fri 11/04/14	Wed 23/04/14
8	South West Footpath	13 days	Thu 24/04/14	Tue 13/05/14
9	South East Footpath	13 days	Wed 14/05/14	Mon 02/06/14
10	Carriageway Ducting / Lining	3 days	Tue 03/06/14	Thu 05/06/14
11	Delays (Drainage, island, crossing relocation, ...)	25 days	Fri 06/06/14	Thu 10/07/14
12				
13				
14	Queensway / Taxi rank	54 days	Fri 11/07/14	Thu 25/09/14
15	Site clearance	2 days	Fri 11/07/14	Mon 14/07/14
16	Southwest footway	2 wks	Tue 15/07/14	Mon 28/07/14
17	Toucan crossing + Warwick Road crossing	3 wks	Tue 29/07/14	Mon 18/08/14
18	South footway + Bus Stops	5 days	Tue 19/08/14	Tue 26/08/14
19	Taxi Rank	10 days	Wed 27/08/14	Tue 09/09/14
20	Northeast footway (paving & black)	8 days	Wed 10/09/14	Fri 19/09/14
21	Traffic signals	4 days	Mon 22/09/14	Thu 25/09/14
22				
23				
24	Cromwell Road Pre-Construction Requirements	19 days?	Mon 11/08/14	Mon 08/09/14
25	Civil drawings from WSP	0 days?	Mon 11/08/14	Mon 11/08/14
26	Traffic signal design from SCC signals team	0 days?	Mon 18/08/14	Mon 18/08/14
27	Ducting plan from Skanska	0 days	Mon 18/08/14	Mon 18/08/14
28	Electrical disconnections	0 days	Mon 08/09/14	Mon 08/09/14
29	Cromwell Road, St Matthews Road / Belfry	31 days	Fri 26/09/14	Fri 07/11/14
30	Site clearance	3 days	Fri 26/09/14	Tue 30/09/14
31	Northwest footway	4 days	Wed 01/10/14	Mon 06/10/14
32	Toucan Crossing & associated paving	5 days	Tue 07/10/14	Mon 13/10/14
33	Belfry Entry Roundabout	8 days	Tue 14/10/14	Tue 23/10/14
34	Southeast Footway & Bus Stop	4 days	Fri 24/10/14	Wed 29/10/14
35	Belfry Exit	5 days	Thu 30/10/14	Wed 05/11/14
36	Traffic signals	2 days	Thu 06/11/14	Fri 07/11/14
37				
38	Belfry Roundabout	60 days	Mon 19/05/14	Mon 11/08/14
39	Site clearance	3 days	Mon 19/05/14	Wed 21/05/14
40	Southeast shared footway	7 days	Thu 22/05/14	Mon 02/06/14
41	Roundabout	10 days	Tue 03/06/14	Mon 16/06/14
42	Western footway	10 days	Tue 17/06/14	Mon 30/06/14
43	Ped crossings	20 days	Tue 01/07/14	Mon 28/07/14
44	Northern shared footway	10 days	Tue 29/07/14	Mon 11/08/14
45				
46	Marketfield Road Pre-Construction Requirements	20 days	Mon 14/07/14	Mon 11/08/14
47	Civil drawings from WSP	0 days	Mon 14/07/14	Mon 14/07/14
48	Ducting plan from Skanska	0 days	Mon 21/07/14	Mon 21/07/14
49	Electrical disconnections	0 days	Mon 11/08/14	Mon 11/08/14
50	New entry to Marketfield Road	28 days	Tue 12/08/14	Fri 19/09/14
51	Site clearance	3 days	Tue 12/08/14	Thu 14/08/14
52	New entry road to private car park	10 days	Mon 01/09/14	Fri 29/08/14
53	Earthworks	3 days	Mon 01/09/14	Wed 03/09/14
54	New entry to public car park	12 days	Thu 04/09/14	Fri 19/09/14
55				
56	High Street Pre-Construction Requirements	18 days	Tue 26/08/14	Fri 19/09/14
57	Civil drawings from WSP	0 days	Tue 26/08/14	Tue 26/08/14
58	Traffic signal design from SCC signals team	0 days	Mon 01/09/14	Mon 01/09/14
59	Ducting plan from Skanska	0 days	Mon 01/09/14	Mon 01/09/14
60	Electrical disconnections	0 days	Mon 01/09/14	Mon 01/09/14
61	Cromwell Road, High Street / Dog & Duck	54 days	Mon 22/09/14	Thu 04/12/14
62	Site clearance	5 days	Mon 22/09/14	Fri 26/09/14
63	Kerb works	10 days	Mon 29/09/14	Fri 10/10/14
64	Toucan crossing	2 wks	Mon 13/10/14	Fri 24/10/14
65	Traffic signals	5 days	Mon 27/10/14	Fri 31/10/14
66	Build-out & paving	10 days	Mon 03/11/14	Fri 14/11/14
67	Marketfield Road	10 days	Mon 17/11/14	Fri 28/11/14
68	Shared footway	4 days	Mon 01/12/14	Thu 04/12/14
69				
70	Two-way Conversion Pre-Construction Requirements	0 days	Mon 20/10/14	Mon 20/10/14
71	Surfing drawings from WSP	0 days	Mon 20/10/14	Mon 20/10/14
72	Conversion to Two-Way System	10 days	Mon 10/11/14	Fri 21/11/14
	Carriageway Surfacing	6 days	Mon 10/11/14	Mon 17/11/14

Project: Redhill Balanced Network Progr
 Date: Tue 22/07/14

Task Split

Progress Milestone

Summary Project Summary

External Tasks External Milestone

Deadline

ITEM 11

ID	Task Name	Duration	Start	Finish	14	Mar '14	Apr '14	May '14	Jun '14	Jul '14	Aug '14	Sep '14	Oct '14	Nov '14	Dec '14	Jan '15	Feb '15	Mar '15	Apr '15
73	Lining	3 days	Tue 18/11/14	Thu 20/11/14															
74	Signs	1 day	Fri 21/11/14	Fri 21/11/14															
75																			
76	Marketfield Way	43 days	Fri 05/12/14	Tue 03/03/15															
77	Site clearance	3 days	Fri 05/12/14	Tue 06/01/15															
78	Western footway	10 days	Wed 07/01/15	Tue 20/01/15															
79	Central reservation	15 days	Wed 21/01/15	Tue 10/02/15															
80	Eastern shared footway & bus stop	15 days	Wed 11/02/15	Tue 03/03/15															
81																			
82	Station Road, Noke Drive	55 days	Tue 03/06/14	Mon 18/08/14															
83	Site clearance	5 days	Tue 03/06/14	Mon 09/06/14															
84	Southeast footway	5 days	Tue 10/06/14	Mon 16/06/14															
85	Toucan crossings	20 days	Tue 17/06/14	Mon 14/07/14															
86	Station Road footway	10 days	Tue 15/07/14	Mon 28/07/14															
87	Noke Drive shared footway & crossing	10 days	Tue 29/07/14	Mon 11/08/14															
88	Traffic signals	5 days	Tue 12/08/14	Mon 18/08/14															
89																			
90	Lombard Roundabout p2 (Traffic Island) Pre-Cc	0 days	Tue 12/08/14	Tue 12/08/14															
91	Civil drawings from WSP	0 days	Tue 12/08/14	Tue 12/08/14															
92	Lombard Roundabout p2 (Traffic Island)	19 days	Tue 19/08/14	Mon 15/09/14															
93	Site clearance	4 days	Tue 19/08/14	Fri 22/08/14															
94	Buildout removal	5 days	Tue 26/08/14	Mon 01/09/14															
95	Ped crossing	10 days	Tue 02/09/14	Mon 15/09/14															
96																			
97	Princess Way Pre-Construction Requirements	30 days	Mon 29/09/14	Mon 10/11/14															
98	Civil drawings from WSP	0 days	Mon 29/09/14	Mon 29/09/14															
99	Ducting plan from Skanska	0 days	Mon 13/10/14	Mon 13/10/14															
100	Electrical disconnections	0 days	Mon 10/11/14	Mon 10/11/14															
101	Princess Way	74 days	Mon 10/11/14	Thu 19/03/15															
102	Site clearance	10 days	Mon 10/11/14	Fri 21/11/14															
103	Southern central reservation	7 days	Mon 24/11/14	Tue 02/12/14															
104	Southeast footway	7 days	Wed 03/12/14	Thu 08/01/15															
105	Ladbroke Road junction	6 days	Fri 09/01/15	Fri 16/01/15															
106	Northern footway	4 days	Mon 19/01/15	Thu 22/01/15															
107	Northeast footway	5 days	Fri 23/01/15	Thu 29/01/15															
108	Northern central reservation	10 days	Fri 30/01/15	Thu 12/02/15															
109	New carpark entry/exit	5 days	Fri 13/02/15	Thu 19/02/15															
110	Southeastern footway & crossings	10 days	Fri 20/02/15	Thu 05/03/15															
111	Traffic signals	10 days	Fri 06/03/15	Thu 19/03/15															
112																			
113	Lombard Roundabout p3 (East) Pre-Constructi	20 days	Mon 13/10/14	Mon 10/11/14															
114	Civil drawings from WSP	0 days	Mon 13/10/14	Mon 13/10/14															
115	Traffic signal design from SCC signals team	0 days	Mon 20/10/14	Mon 20/10/14															
116	Ducting plan from Skanska	0 days	Mon 20/10/14	Mon 20/10/14															
117	Electrical disconnections	0 days	Mon 10/11/14	Mon 10/11/14															
118	Lombard Roundabout p3 (East)	33 days	Mon 10/11/14	Wed 21/01/15															
119	Site clearance	3 days	Mon 10/11/14	Wed 12/11/14															
120	Princess Way central reservation	6 days	Thu 13/11/14	Thu 20/11/14															
121	Signalised crossing	8 days	Fri 21/11/14	Tue 02/12/14															
122	Southern footway & slabs	10 days	Mon 05/01/15	Fri 16/01/15															
123	Northern footway	3 days	Mon 19/01/15	Wed 21/01/15															
124																			
125	Station Road Roundabout (Public Realm Works)	16 wks	Mon 22/09/14	Fri 06/02/15															
126																			
127	Carriageway Surfacing for all existing 2-way system	8 days	Fri 20/03/15	Tue 31/03/15															

