

Annex A

Local Sustainable Transport Fund (Woking) – capital update

Quality Bus corridor improvements

Corridor	Status	Comments
Route 91	'civils' completed	Bus stop clearways to be introduced
St Johns	'civils' completed except St Johns village	On completion of 'civils' works, bus stop clearways to be introduced
Mayford and Westfield	'civils' grant funding completed	On completion of 'civils' works, bus stop clearways to be introduced
Maybury-Sheerwater-Byfleet	'civils' started	On completion of 'civils' works, bus stop clearways to be introduced
Audio on bus (Route 91)	Planning stage	Planned introduction winter 2014/15.
5 additional real time information displays	Planning stage	Planned introduction winter 2014/15
Media screens town centre – Mercy Walk (4 no)	Awaiting installation date.	Screens will show live bus and rail times plus other transport information.
St Peters Hospital media screens	Installed	Screens show live bus information and shortly live rail times along with other transport information.

Cycling

Route/trail	Status	Comments
Earth Trail (Mayford to Hillview Road (Woking))	Substantially completed.	Kier instructed to recommence; awaiting notification from Kier on start date.
Mercury Trail (Chertsey Road Byfleet to West Byfleet (Camphill Road) adjacent to A245 Parvis Road)	Completed (but see below)	
Mercury Trail (Parvis Road to West Byfleet railway station)	Detailed design completed.	Woking Borough Council now given 'go ahead'. Works to be programmed.
A318 Barnes Wallis Drive/Oyster Lane	Detailed design completed.	Kier instructed to commence; awaiting notification from Kier on start date. Traffic signal kit purchased
A3046 Chobham Road	Detailed design completed.	Kier instructed to commence; awaiting notification from Kier on start date. Traffic signal kit purchased
Woking railway station Cycle Hub	Completed	Officially opened 11 September. Partnership works between Department for Transport, Cycle Rail Working Group, Woking Borough Council, Surrey County Council and South West Trains.
Media screen	Kit all ready for install.	Awaiting final install date.
Lining and signing		All signs and lines to be completed at end of programme.

This page is intentionally left blank