

Minutes Annex 5

Item 13 Tabled Update - Annex A

Local Sustainable Transport Fund (Woking) – capital update (4 March 2015)

(excluding Business Forum funding).

Sections in **BOLD** are updated from the original published paper.

Quality Bus corridor improvements

Corridor	Status	Comments
Route 91	'civils' completed	Bus stop clearways to be introduced
St Johns	'civils' completed	Bus stop clearways to be introduced
Mayford and Westfield	'civils' grant funding completed	Bus stop clearways to be introduced
Maybury-Sheerwater-Byfleet	'civils' granted funding completed	Bus stop clearways to be introduced
5 additional real-time information (RTPI) displays	Planning stage	3-line RTPI bus shelter type displays. Planned introduction winter/spring 2015
RTPI Media screens town centre – Mercia Walk (4 no)	Completed.	Screens show live local bus information. Live rail information awaiting SWT data license, expected March 15. Awaiting additional screen content from Woking Shopping centre.
3 additional RTPI Media screens town centre (2 no Middle Walk, Wolsey Place. 1 no Peacocks centre)	Planning Stage	Screens to show live local bus and rail data, alongside Woking Shopping centre content. Planned introduction winter/spring 2015
Provision of RTPI bus feed to existing 3rd party screen – MacDonalds, Woking TC	Planning stage	Screen in MacDonalds TC restaurant currently displaying live rail data. RTPI bus data to be supplied via internet connection to display alongside rail data. Planned introduction by end of March 15.
Upgraded RTPI data connection to Abellio and Arriva operated bus services	Completed	Live bus data feeds in place for both bus operators to SCC RTPI system. Some back office work still in progress with operator own systems to improve accuracy of data shown on signs.

Cycling

Route/trail	Status	Comments
Earth Trail (Mayford to Hillview Road (Woking))	Completed, except for Wych Hill j/w Claremount Road.	Completion of Wych Hill j/w Claremount Road currently 'on hold'.
Mercury Trail (across West Byfleet Recreation Ground)	Detailed design completed.	Woking Borough Council now given 'go ahead'. Works to be programmed later in 2015.

A318 Barnes Wallis Drive/Oyster Lane	Works in progress on site.	Electrical connection programmed 9 March and installation due for completion by end of March 15.
A3046 Chobham Road	Works in progress on site	Electrical connection completed and installation due for completion by end of March 15.
Woking railway station Cycle Hub	Completed	Officially opened 11 September. Partnership works between Department for Transport, Cycle Rail Working Group, Woking Borough Council, Surrey County Council and South West Trains.
RTPI Media screen	Kit all ready for install.	Screen to show live local bus data on install. SWT internet connection required for display of live rail data. Install expected by end March 15.
Lining and signing		All signs and lines to be completed at end of programme (March 2015)