	CAPITAL ITS IMPROVEMENT SCHEMES		
Project:	High Street/East Street, Bookham		
Detail:	Measures to address speed, congestion and HGVs	<b>Division:</b> Bookham and Fetcham West	Allocation: £10,000

# **Progress:**

Proposals developed in consultation with the Bookham Residents' Association and divisional Member. Following consultation on the provision of three road tables in the High Street, it is now proposed to provide one road table and kerb build-out in the vicinity of 29-33 High Street. It has not proved feasible to provide a table near the pedestrian access to the Lower Road car park due to footway levels and the table at the junction with Guildford Road was rejected during the consultation. The proposed table is to be advertised early in September 2015.

**Project:** A24 Deepdene Avenue, Dorking (Phase 2)

Detail:Safety measuresDivision: Dorking South and the HolmwoodsAllocation: £30,000

# **Progress:**

Implementation of Phase 2 of measures to improve safety on the A24 Deepdene Avenue. It is proposed to extend the existing street lighting southwards to Chart Lane. Costs are being finalised. Developer funding has been identified to top up the Local Committee allocation, if required.

Project:	A24 Horsham Road (Spook Hill to Beare Green), Dorking (Phase 4)				
Detail:	Shared pedestrian/cycle path Division: Dorking South & the Holmwoods Allocation: £20,000				
	Dorking Rural				

### **Progress:**

Design and implementation of next phase of works to convert the existing footway to a shared cycle/pedestrian path. Work to be implemented in 2015/16 includes the provision of guard railing at the approaches to the subway at South Holmwood.

#### **CAPITAL ITS IMPROVEMENT SCHEMES**

**Project:** Approaches to Therfield School

# **Progress:**

Option to provide a shared cycle path on Kingston Road to link with existing cycle facilities being progressed. A pinch point has been identified at the bus shelter by the entrance to the recreation ground which will need to be resolved. A Stage 1 Road Safety Audit to be carried out.

**Project:** Garlands Road, Leatherhead

Detail: Measures to reduce speed/improved Division: Leatherhead & Fetcham East Allocation: £10,000

pedestrian signing

# **Progress:**

Proposal to provide a raised table at the junction of Garlands Road and Linden Gardens rejected following statutory consultation. A revised scheme to include a zebra crossing and a kerb build-out/priority give way was developed. A meeting was held with St John's School and local residents where it was agreed to look at an alternative location for the zebra crossing. A pedestrian survey is to be carried out to identify the optimal location for a zebra which caters for all pedestrian crossing movements rather than only those of children walking to school.

**Project:** Dene Street, Dorking

Detail:One-way workingDivision:Dorking South & the HolmwoodsAllocation:£20,000

### **Progress:**

Proposed one-way working in Dene Street between Heath Hill and the A25 High Street. Scheme to be introduced using an experimental Traffic Regulation Order. This will give local residents/businesses the opportunity to comment during the first six months of the trial on the actual rather than the perceived impacts of the scheme. A decision on whether or not to make the scheme permanent would then be made based on the results of this consultation.

Project:	20 mph Speed Limits Outside Schools		
Detail:	<ul> <li>20mph speed limits outside:</li> <li>City of London Freemans School and St Giles C of E Infant School, Ashtead</li> <li>Fetcham Village Infant School and Oakfield Junior School, Fetcham</li> <li>Newdigate C of E Infant School,</li> </ul>	<b>Division:</b> Ashtead, Bookham & Fetcham West, Dorking Rural	Allocation: £10,000
	Newdigate		
Progress	•		
_	:	imits outside schools where advisory 20mph sc	peed limits were
Design of	: measures to support mandatory 20mph speed li		
Design of introduced	: measures to support mandatory 20mph speed lid d as a pilot scheme. Design only 2015/16 so wo		
Design of introduced <b>Project:</b>	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane	rk likely to be carried out towards the end of the	e financial year.
Design of introduced Project: Detail:	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour		
Design of introduced Project: Detail: Progress	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour  :	rk likely to be carried out towards the end of the Division: Dorking Hills	e financial year.  Allocation: £5,000
Design of introduced Project: Detail: Progress Design of	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour  measures (eg. signs, road markings, kerb build-	rk likely to be carried out towards the end of the Division: Dorking Hills	e financial year.  Allocation: £5,000
Design of introduced Project: Detail: Progress Design of	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour  :	rk likely to be carried out towards the end of the Division: Dorking Hills	e financial year.  Allocation: £5,000
Design of introduced Project: Detail: Progress Design of to be carri	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour  measures (eg. signs, road markings, kerb build-	rk likely to be carried out towards the end of the Division: Dorking Hills	e financial year.  Allocation: £5,000
Project: Detail: Progress Design of	measures to support mandatory 20mph speed lid as a pilot scheme. Design only 2015/16 so wo  Pixham Lane  Measures to influence driver behaviour  measures (eg. signs, road markings, kerb builded out towards the end of the financial year.	rk likely to be carried out towards the end of the Division: Dorking Hills	e financial year.  Allocation: £5,000

Project:	Stage 3 Road Safety Audits		
Detail:	To be carried out as appropriate	Division:	Allocation: £5,000
<b>Progress:</b> Stage 3 R	: oad Safety Audits to be carried out as approp	riate.	
Project:	Decluttering		
Detail:	Further locations for decluttering to be agreed	Division:	Allocation: £5,000
Progress: Sites to be	e taken forward for decluttering to be agreed v	vith Local Committee Chairman and Vic	ce-Chairman.
	Small Safety Schemes	Diri O I I	AU 41 004.00
Project: Detail:	As set out below  Road, Leatherhead – One-Way Working	<b>Division:</b> See below  Leatherhead and Fe	Allocation: £34,33

Reigate Road, Leathernead – Bus Stop Improvements Leathernead and Fetcham East

A request was made by Seeability for improvements to the existing bus stop on the north-east side of Reigate Road. There is no footway on this side of Reigate Road and there is only a limited waiting area at the bus stop. It was suggested that the area of hardstanding at the bus stop be increased, and a kerb build out be provided on the south-west side of Reigate Road to assist pedestrian crossing movements to the bus stop. Once confirmation of land ownership has been received, detailed design will be carried out in 2015/6, with implementation in 2016/17, subject to the allocation of funding.

# \_ | | | | | | | |

#### **CAPITAL ITS IMPROVEMENT SCHEMES**

# **Small Safety Schemes (cont.)**

Punchbowl Lane, Dorking - Measures to influence driver behaviour Dorking South & The Holmwoods

Design of measures to encourage vehicle speed reduction in Punchbowl Lane through the use of road markings and signing, as currently provided in Pixham Lane. Design only so work likely to be carried out towards the end of the financial year.

# A25 Reigate Road, Buckland - Traffic Islands

**Dorking Rural** 

Design of traffic islands on the A25 Reigate Road on both approaches to the junction with Lawrence Lane, within the existing area of central hatching, to protect vehicles turning right into Lawrence Lane and to prevent overtaking. Design only so work likely to be carried out towards the end of the financial year.

A24 Horsham Road, Beare Green – Central Reservation Bund Dorking Rural

Design and implementation of a bund on the A24 Horsham Road central reservation opposite Henfold Drive where the gap was recently closed, to prevent vehicles crossing to access the petrol garage. This issue was identified as part of the Stage 3 Road Safety Audit. Design on-going.

Project:	Signs and Road Markings		
Detail:	To fund new signs and road markings, as	Division: All	Allocation: £5,000
	and when identified		

**Progress:** 

**Road Markings:** Provision of various new road markings in Dorking Hills division. Works ordered.

Provision of Give Way markings on Holmwood Park Estate as referred to in public question from Holmwood

Park Residents' Association. Works ordered.

Vincent Road, Dorking:

Advance warning signs of No Motor Vehicle restriction on South Street to be placed on a cantilever arm to

maximise available footway for pedestrians. Waiting for confirmation of price from contractor.

CAPITAL ITS MAINTENANCE SCHEMES (LSR)				
Project	Division	Treatment	Update	
The Street, Fetcham - bellmouth to Lodge Road	Bookham and Fetcham West	Patch	Site walkthrough to be carried out, works priced and ordered	
Milton Court Lane, Dorking - A25 to Hanover Court	Dorking Hills	Inlay	Site walkthrough to be carried out, works priced and ordered	
Taleworth Road, Ashtead - part length from Ottways Lane	Ashtead	Micro Asphalt		
Durleston Park Drive, Bookham - entire length	Bookham and Fetcham West	Micro Asphalt	Micro asphalt schemes to be delivered by the central Pavement Surfacing Team on behalf of the Local Committee	
Ridgeway Close, Dorking - entire length	Dorking South and the Holmwoods	Micro Asphalt		
Brympton Close, Dorking - entire length	Dorking South and the Holmwoods	Micro Asphalt		
Firs Close, Dorking - entire length	Dorking South and the Holmwood	Micro Asphalt		
Clements Mead, Leatherhead - entire length	Leatherhead and Fetcham East	Micro Asphalt plus joint repairs		
The Fairway, Leatherhead - part length from Kingston Road	Leatherhead and Fetcham East	Micro Asphalt		

_
П
$\leq$
_

CAP	ITAL ITS MAINTENAN	ICE SCHEMES (LSR)	
Badingham Drive Estate, Fetcham (Badingham Drive, Dell Close, Churchill Close, Drayton Close, Fetcham Park Drive, Cedar Drive) - entire lengths	Leatherhead and Fetcham East	Micro Asphalt	

Note: Number of schemes to be delivered subject to final cost estimates from contractor

CAPITAL ITS MAINTENANCE SCHEMES (DRAINAGE)			
Project	Division	Treatment	Update
Lower Road, Fetcham - by nos. 10-18	Bookham and Fetcham West	Kerb, footway and drainage works	Completed
Henhurst Cross Lane - at junction with A29	Dorking Rural	New culvert and ditch	Completed
Vicarage Lane, Capel	Dorking Rural	To be agreed	Investigation and design on-going

#### **DEVELOPER FUNDED SCHEMES**

Project: Woodfield Lane, Ashtead

**Detail:** Parking lay-by/localised road widening **Division:** Ashtead

**Progress:** 

Subject of a separate report to this meeting of Mole Valley Local Committee.

**Project:** Leatherhead Town Centre

**Detail:** Town centre improvements **Division:** Leatherhead and Fetcham East

**Progress:** 

Proposals developed for Church Street subject to change due to development works in the area. Surrey working with Mole Valley District Council to deliver decluttering and street furniture improvements.

**Project:** West Street, Dorking

**Progress:** 

New footway surfacing, localised footway widening, upgrading street furniture and provision of dropped kerbs/tactile paving. Part funded from Mole Valley District Council s106 contributions. Works completed. Stage 3 Road Safety Audit has been carried out, with minor remedial works and dropped kerb alterations programmed for the first week of September.

**Project:** Dene Street, Dorking

**Detail:** One-way working **Division:** Dorking South & the Holmwoods

**Progress:** 

See capital ITS improvement schemes.

Project: Pebble Hill Road, Betchworth

**Detail:** Safety scheme **Division:** Dorking Rural

**Progress:** 

Improvements to signs completed. Additional road markings to be provided in conjunction with Operation Horizon works in Pebble Hill Road. Scheme delayed due to utility works.

_
П
$\leq$
_

DEVELOPER FUNDED SCHEMES				
Project: A245 Randall Road/Cleeve Road, Leatherhead				
Detail:	Pedestrian and cycle measures <b>Division:</b> Leatherhead and Fetcham East			
Lane. Sta	ge 1/2 Road Safety Audit completed. Sc	ic signals. Cycle facilities to improve link between Leatherhead and River heme to be priced.		
Project:	Kiln Lane, Brockham	Protein Dulin Dul		
Detail:	Pedestrian safety scheme	<b>Division:</b> Dorking Rural		
	,			
Progress: Feasibility	design of footpath and lighting improvem	nents. Divisional Member to be consulted on requirements for this location.		
Progress:	•	· · · · · · · · · · · · · · · · · · ·		
Progress: Feasibility	design of footpath and lighting improvem	nents. Divisional Member to be consulted on requirements for this location  Division: Ashtead		

ROAD SAFETY TEAM SCHEMES				
Project:	A24 Dorking Road, Leatherhead			
Detail:	Signing improvements Division: Dorking Hills			

# **ROAD SAFETY TEAM SCHEMES**

**Project:** Headley Common Road, Headley

**Detail:** Speed Limit Reduction and Signing **Division:** Dorking Hills

Improvements

# **Progress:**

Reduce speed limit from de-restricted to 40mph on short sections of Headley Common Road and Boxhill Road, to match surrounding roads. Improve signing. The majority of this scheme is in Reigate and Banstead, but there is a short section of Headley Common Road in Mole Valley that would be affected. Speed Limit Order to be advertised in the Autumn.

Project: A243 Leatherhead By-Pass/M25 J9A, Leatherhead

**Detail:** Road Markings at roundabout **Division:** Leatherhead and Fetcham East

# **Progress:**

Provision of spiral road markings on the A243/M25 J9A circulatory carriageway together with associated changes to the road markings on the approaches to the roundabout. Will require consultation with Highways England and possible modelling. With the design team to progress.

## **PARKING**

## **Progress:**

The 2014/15 review proposals notice and text based amendment TRO was advertised on 6 August with a closing date for objections of 10 September. There are a number of permit schemes being advertised and the residents in these roads have been sent a letter, plan and set of FAQs.

**Note:** Information correct at time of writing (25/08/15)