



PHASE 1 - INITIAL EXTRACTION IN NORTHEAST



PHASE 2 - FURTHER EXTRACTION SOUTHWARDS



PHASE 3 - WIDENING QUARRY TO WEST



PHASE 4 - EXTRACTION PROGRESSING TO THE WEST TO COMPLETE EXCAVATION



RESTORATION SECTIONS A B C D E

- Newly created woodland
- Newly created pond
- Extraction areas

SCC Land

RESTORATION SEQUENCE

EXCAVATION	RESTORATION
1	A**
2*	B
3**	C
4	D
-	E

* Phase 2 will not start until habitat on SCC land is established
 ** Phase 3 excavation will not commence until habitat established on phase A

This page is intentionally left blank