

**Surrey County Council (Elmbridge)  
Progress on LTP and LA Schemes 2007/8  
Local Committee 21st January 2008**

ANNEX 1

Scheme Description & Location	Progress
<b>Schemes Carried Forward from 2006/07 for construction in 2007/08 or part of a longer running project</b>	
Cycle Routes in Borough	Work continually ongoing, slow progress.
Esher High Street - Pedestrian Improvements	Detailed design ongoing by Carillion. Park Road road table has been constructed in tandem with the Esher Green Puffin project.
Weybridge High Street - Pedestrian Improvements	Detailed design ongoing by Carillion.
North Weybridge Area 20mph Zone	Construction order with Carillion for implementation
A244 Lammas Lane j/w Church Street, Esher - Junction Improvement - <b>Advanced Works - Puffin crossings in Church Street and Lammas Lane</b>	Puffin crossing in Church Street constructed. Additional carriageway resurfacing also undertaken. Preparatory works carried out to enable the Lammas Lane Puffin once the Common Land issues are dealt with.
A244 Hershams Road j/w Rydens Road, Walton	Included within separate committee item of this agenda.
Speed management VAS Signs	These are being erected around the Borough. Some problems have been encountered with many of the street lights which these are to be mounted upon.
<b>Schemes already in design programmed for construction in 2007/08</b>	
Walton on Thames Area Parking Scheme	Included within separate committee item of this agenda.
Esher Area Parking Scheme	Included within separate committee item of this agenda.
Thames Ditton Area Parking Scheme	Included within separate committee item of this agenda.
TCAS incorporating European Year of Disabled Work post 2003	Work continually ongoing
<b>Schemes programmed for a commencement of design and/or construction in 2007/08</b>	
South West Weybridge Area Traffic Calming Scheme	Design. work being carried out
A245 Linear Route Study from Borough Boundary to Painshill Interchange, Stoke D'Abernon to Cobham	Included within separate committee item of this agenda.
A308 Scilly Isles to Hampton Court Bridge Cycle Route	Design work being carried out. Advanced works to facilitate the construction has been carried out as part of the carriageway surface dressing recently carried out.
Elmbridge Safe Routes to School Project - Small measures identified during the year	Work continually ongoing
Royal Kent School, Oakshade Road, Oxshott	Design work being carried out.
SRS Scheme	Included within separate committee item of this agenda.
Long Ditton Infants, Ditton Hill Road, Long Ditton	Included within separate committee item of this agenda.
SRS Scheme	Included within separate committee item of this agenda.
D6864 Blundel Lane - Approaches to Railway Bridge Ped Facility and Road onto Rail	Design work being carried out.
A244 Copesm Lane - j/w Esher Common Cycle Route, Esher	Design work being carried out. Consultation with EBC has also been carried out.
A307 Portsmouth Road - j/w Esher Common Cycle Route, Esher	Design work being carried out. Consultation with EBC has also been carried out.
Speed management measures and signs	Work continually ongoing
DPE Implementation and Review and Amendment to existing CPZ's in the Borough	Included within separate committee item of this agenda.
<b>Scheme programmed for a commencement of feasibility and/or design in 2007/08</b>	
A307 Portsmouth Road (Near Long Arch) Esher New Puffin Crossing - Need to review Location	Design work being carried out.
Cycle Routes in Weybridge Town Centre	No progress. Many paths in town centre not in highway ownership. Consultation required with EBC.
A244 Lammas Lane j/w Church Street, Esher - Junction Improvement	Slow progress. Legal work being carried out to facilitate project.
East Molesey Area Improvement Including A309 Hampton Court Way, approach to Bridge, East Molesey. Scheme in conjunction with EBC	Some detailed work has been carried out with detailed modelling of road layout. Development related project.
<b>Local Allocation</b>	
York Road, Weybridge.	Due for completion by early March
Cornwall Avenue, Claygate.	Completed
Cedar Road, Cobham.	Due for completion by early March
Oxdown Close, Oxshott.	Due for completion in March, JCPS slurry footway overlay.
Pantile Road, Weybridge.	Completed