



OFFICER REPORT TO LOCAL COMMITTEE MOLE VALLEY

HIGHWAYS SCHEMES PROGRESS REPORT

24 JUNE 2009

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Mole Valley district.

SUMMARY

At the 11 June 2008 Local Committee agreed a programme of work for highways in Mole Valley. Many maintenance schemes have been completed whilst plans and designs have been progressed for other schemes. This report sets out recent progress achieved.

OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

LEAD OFFICER: Derek Poole, Local Highway Manager for Mole Valley

TELEPHONE NUMBER: 08456 009 009

E-MAIL: east Surrey highways@surreycc.gov.uk

CONTACT OFFICER: Shane Edwards, Senior Contract Implementation Engineer

TELEPHONE NUMBER: 08456 009 009

E-MAIL: east Surrey highways@surreycc.gov.uk

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES			
Project	Division	Recommended programme. £ in 2009/10	Progress
Leatherhead Area Waiting Restriction	Leatherhead and Fetcham East	2009/2011 £50,000	Separate report provided for the Local Committee.
Povey Cross Roads Parking Bays	Dorking Rural	2008/2009	Completed
Headley Gateway	Dorking Hills	2009/2011 £50,000	Implementation Stage. Scheme programmed for 2009/2010 financial year.
A29 Stane Street, Ockley. Speed management.	Dorking Rural	2009/2011 £40,000	Detailed design to be progressed towards construction.
A25 South Street / Vincent Road	Dorking and the Holmwoods	2010/2012	Detailed Design completed.
A24 Deepdene Avenue Phase 2	Dorking Hills	2009/2011 £80,000	Implementation being planned.
Dorking Parking Management	Dorking Hills, Dorking and the Holmwoods	2012/2014	Proposals to be reviewed before further design
Kennel Lane	Bookham and Fetcham West	2011/2013	Feasibility Stage.

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES			
Project	Division	Recommended programme. £ in 2009/10	Progress
Dene Street	Dorking and the Holmwoods	2011/2014	Separate report provided for the Local Committee.
A24 Beare Green. Safety improvements near Weald School		2010/2012	Feasibility Stage.
A24 Vehicle restraint barriers		2012/14	Feasibility Stage.
School road markings. Mandatory Zig Zags.		2010/2012	Design required.
Blackbrook Road speed limit	Dorking and the Holmwoods		Completed March 2009
Headley Road speed limit	Dorking Hills Dorking Rural		Completed March 2009
A24 Deepdene Avenue speed limit	Dorking and the Holmwoods		Completed March 2009
Coles Lane Ockley speed limit	Dorking Rural		Completed March 2009
Speed limits		2009/2010 £40,000	Separate report provided for the Local Committee.

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES			
Project	Division	Recommended programme. £ in 2009/10	Progress
Previous schemes		2009/2010 £20,000	There are a number of schemes which may incur some expenditure due to matters such as safety audit recommendations or completion of legal requirements. Possible schemes identified include : A25 Buckland Bell Lane Cleeve Road, Leatherhead traffic calming Epsom Road, Leatherhead puffin crossing Barnett Wood Lane, Leatherhead off-carriageway cycle scheme Pump Corner, Dorking scheme Regiate Road/London Road, Dorking traffic signals scheme South Street, Dorking kerb buildout scheme Pippbrook SRTS D2337 Rookery Hill j/w Farm Lane Povey Cross Road

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

MAJOR MAINTENANCE ROAD SCHEMES		
Project	Division	Progress
Woodfield Lane	Ashtead	Project on hold due to utility works.
Eastwick Road	Bookham and Fetcham West	Completed.
Gimcrack Hill	Leatherhead and Fetcham East	Completed.
Charmans Lane	Dorking Rural	Completed.
Grove Road	Ashtead	Completed
ROAD SURFACE TREATMENT SCHEMES		
Project	Division	Progress
River Lane, Fetcham	Bookham and Fetcham West	Completed
Rothes Lane, Dorking	Dorking Hills	Completed
Waterway Road, Leatherhead	Leatherhead and Fetcham East	Completed
White Way, Bookham	Bookham and Fetcham West	Completed
Station Road, Dorking	Dorking Hills	Completed

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

Stubbs Hill, Dorking	Dorking and the Holmwoods	Completed
Middlemead Road, Bookham	Bookham and Fetcham West	Completed
The Street, Capel	Dorking Rural	Completed
Beare Green/Ockley Road	Dorking Rural	Completed
Miles Hill/Horsham Road	Dorking Hills	Completed
Guildford Road	Dorking Hills	Completed
Kiln Lane	Dorking Rural	Completed
Highland Road	Dorking Rural	Completed
Springwell Road	Dorking Rural	Completed
Leith Road	Dorking Rural	Completed
Merebank	Dorking Rural	Completed
Broomhall Road	Dorking Rural	Completed
Honeywood Lane	Dorking Rural	Completed
Horsham Road	Dorking Hills	Completed
White Downs Lane	Dorking Hills	Completed

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

Boxhill Road	Dorking Hills	Completed
Church Lane Headley	Dorking Hills	Completed
Tilley Lane and Farm Lane	Dorking Hills	Completed
Leatherhead Road	Dorking Hills	Completed
Dorking Road	Bookham and Fetcham West	Completed
Westcott Road	Dorking Hills	Completed
Coldharbour Lane	Dorking and the Holmwoods Dorking Hills	Completed
Lodgebottom Road	Dorking Hills	Completed
Craddocks Avenue	Ashtead	Completed
Park Lane	Ashtead	Completed

FLOODING AND DRAINAGE SCHEMES

Project	Division	Progress
Boxhill Road	Dorking Hills, Dorking Rural	Completed

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

Dorking Road	Leatherhead and Fetcham East	Completed
London Road	Dorking Hills	Programmed to start in year 2009/2010
Kingston Road	Leatherhead	Design study carried out
Dorking Road	Bookham	Design study carried out
Lower Road	Bookham	Design study carried out

PASSENGER TRANSPORT SCHEMES

Project	Division	Progress
Povey Cross Road Bus Stop Upgrade	Dorking Rural	Completed.
North Street Bus Stop Upgrade	Leatherhead and Fetcham East	Completed, but safety audit recommendations to be considered.
Guilford Road Bus Stop Upgrade	Bookham and Fetcham West	Completed, but safety audit recommendations to be considered.

MEMBER ALLOCATION SCHEMES

Project	Division	Progress
Pixam Path Lighting Upgrade	Dorking Hills	Completed.
Ashtead VAS	Ashtead	Implementation

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

Leatherhead VAS	Leatherhead	Implementation
Bookham Sign	Bookham	Completed.
Bookham Bus Stop Hard Stand	Bookham	Completed.

DEVELOPER FUNDED SCHEMES		
Location	Division	Progress
Station Approach, Leatherhead	Leatherhead and Fetcham East	Detailed design stage being completed. Land acquisition being investigated.
Gravel Hill Road, Leatherhead	Leatherhead and Fetcham East	Completed.
Hawks Hill, Leatherhead	Leatherhead and Fetcham East	Completed.
Leatherhead Accessibility Upgrade	Leatherhead	Phase 1 completed. Phase 2 in progress.

MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

Tree Works			
Location	Progress	Description	Division
Park Rise Leatherhead,	Completed	Pollard and crown lift two trees	Leatherhead and Fetcham East
Church Road, Ashted o/s 9 and 13	Works awaited	Pollard and crown lift two trees	Ashted
Footway Works			
Location	Progress	Description	Division
Windfield Grove	Completed	Footway reconstruction	Leatherhead
Nutwood Avenue	Completed	Footway reconstruction	Brockham
Spittal Heath	Completed	Footway and kerb works	Dorking