



**OFFICER REPORT TO LOCAL COMMITTEE
(REIGATE AND BANSTEAD)**

CAPITAL AND MAINTENANCE PROJECTS PROGRESS REPORT

22 SEPTEMBER 2008

KEY ISSUE

To update the Local Committee on the progress of the 2008/09 programme.

SUMMARY

At the 2 June 2008 Local Committee agreed a programme of work for the 2008/09 financial year funded from the Integrated Transport Budget and Local Allocation. The attached report sets out progress achieved to date. It also sets out progress on the maintenance programme.

OFFICER RECOMMENDATIONS

The Local Committee (Reigate and Banstead) is asked to note the report for information.

LEAD OFFICER: David Stempfer, Local Highway Manager (Reigate & Banstead)

TELEPHONE NUMBER: 08456 009 009

E-MAIL: eastssurreyhighways@surreycc.gov.uk

CONTACT OFFICER: Stephen Williamson, Senior Engineer

TELEPHONE NUMBER: 08456 009 009

E-MAIL: eastssurreyhighways@surreycc.gov.uk

REIGATE & BANSTEAD CAPITAL PROJECTS PROGRESS

INTEGRATED TRANSPORT SCHEMES	
Project	Progress
<p>DPE Review & Residents Parking Zones Funded through Local Allocation in 2005/06 and LTP in 2006/07</p>	<p>Reigate DPE review (including the existing Reigate Controlled Parking Zone TRO) – Report and approved at December Local Committee. Proposed waiting restrictions advertised and meetings held with local members to discuss and resolve objections.</p> <p>Redhill DPE review – meetings held with County and Borough Councillors and proposal drawings being produced.</p> <p>NW Reigate RPZ – on-hold awaiting outcome of Reigate DPE Review.</p>
<p>MHIS 9/214 Merstham Area traffic management phase I/II/III</p>	<p>Traffic calming Project to be reviewed in light of reduced funding. Conversion of Merstham High Street zebra crossing to a puffin crossing - feasibility layout produced and safety audit undertaken – funding for implementation yet to be determined.</p>
<p>A23 Corridor (Hooley to Horley) Traffic management measures along this route.</p>	<p>Netherne Lane, Hooley - Quiet Lane Scheme consisting of priority give way features, road markings, signing and carriageway improvements. Scheme approved at 3 December 2007 Local Committee, funding approved at 2 June Local Committee – detailed design is in progress. Construction planned for current financial year.</p> <p>A23/3 Arch Road, Earlswood - Small-scale improvement to improve operation of existing junction to reduce queues/improve safety planned for current financial year.</p>
<p>MHIS 9/231 Pendleton Road safe routes to schools</p>	<p>Substantially complete.</p>
<p>MHIS 9/267 Croydon Road/Wray Lane/Batts Hill crossing MHIS 9/222 A242 Gatton Park Road – possible S106</p>	<p>Substantially complete.</p>
<p>SRTS - A217 Woodhatch crossroads junction</p>	<p>Phase 1 construction complete. Scheme included street lighting and re-surfacing. In addition Western Parade road table and design included in scheme. Common land legal work ongoing.</p>
<p>MHIS 9/237 Great Tattenhams - pedestrian islands and safety camera</p>	<p>Substantially complete.</p>

INTEGRATED TRANSPORT SCHEMES

Project	Progress
Chipstead Valley School, Chipstead	<p>Proposed pedestrian island, zebra crossing and carriageway widening on Chipstead Valley Road to assist access to Chipstead valley School. Budget approved at 2 June Local Committee and to be matched funded by London Borough of Croydon. Detailed design and construction planned for 2008/09 subject to scheme approval (see report to 22 September 2008 Local Committee).</p>
A217 Route Study (Banstead to Hookwood)	<p>Traffic signal controlled right turn from Fir Tree Road at Banstead crossroads implemented and being monitored for impact both at the junction and at Burgh Wood. Traffic surveys undertaken and traffic computer simulation model currently being produced to assess possible enhancements.</p> <p>Feasibility being undertaken to assess a possible improvement at the A217/Buckland Road/Smithy Lane junction.</p> <p>Improved crossing at Mill Road designed. Implementation now planned for 2008/09.</p> <p>Review of accidents/speeds to be undertaken on A217 south of Reigate to County Boundary. Gateways considered but not progressed. Speed issues could be addressed by Horley NW Sector development, which proposes a new roundabout on this section of the A217.</p>
A217 Reigate Hill Pedestrian Island, Reigate	<p>Following the petition report of 21 June 2004 and Member's questions posed by Cllr Newstead on 20 November 2006 and 24 September 2007. Budget approved at 2 June Local Committee and a report has been prepared for 22 September 2008 Local Committee meeting requesting implementation be progressed during the current financial year.</p>
MHIS 9/244 Borough Cycling Strategy	<p>Redhill to Reigate cycle route being developed – Madeira Walk section complete subject to legal issues being resolved,</p> <ul style="list-style-type: none"> • A25 Station Road toucan signal crossing construction complete. • Doods Rd/Wray Common Road construction complete (funded from S106). • A25 Reigate Road/Croydon Road, Reigate - Improvement of existing traffic signals to include pedestrian and cycle facilities. Construction planned for 2008/09.

INTEGRATED TRANSPORT SCHEMES	
Project	Progress
Disabled Access and pedestrian schemes	<p>Central funding secured to undertake a number of small-scale improvements to assist pedestrians and the mobility impaired within Reigate and Redhill Town Centres. Schemes to be constructed in 2008/09 include:</p> <p>Reigate</p> <ul style="list-style-type: none"> • A25 Reigate Road/Croydon Road pedestrian facilities at traffic signals • Castlefield Road and Church Road, improve pedestrian access at four sites • London Road, improve pedestrian access at four sites <p>Redhill</p> <ul style="list-style-type: none"> • London Road j/w Princess Way, dropped kerbs and tactile paving • Princess Way j/w Ladbrooke Road, pedestrian access and lighting amendments • Princess Way by station car park, dropped kerbs and tactile paving • A25 Redstone Hill j/w Cavendish Road - Revise dropped kerb arrangement, introduce tactile paving and reposition existing gully.
Development of Safe Routes to Schools	<p>This strategy is being developed in consultation with the SCC's Safer Smarter Travel Team and future measures have been identified and are currently being prioritised. Feasibility ongoing on measures in Gatton Park Road near Monsoon Road. School issues in Walton-on-the-Hill jointly investigated by SCC/RBBC as part of LCAP project. Construction to commence in August/September 2008.</p>
MHIS 9/273 Sutton Lane, Banstead – pedestrian crossing improvement	<p>Detailed design by Carillion in progress. Implementation planned for 2008/09.</p>
SRTS – Linkfield Lane / Coniston Way safety study	<p>Negotiations with residents still in progress to acquire land thus facilitating sight lines necessary to provide a zebra crossing outside Donyngs.</p> <p>A review of the next phase of this project has to be undertaken with local members. Indicative funding identified for 2009/10 at 2 June 2008 Local Committee.</p>
MHIS 9/234 D1074 Chipstead Way/Lakers Rise improvement	<p>A revised scheme consisting of Vehicle Actuated signs and road marking improvements was approved by the Local Committee report at 3 December Committee. Funding approved for construction at 2 June 2008 Local Committee.</p>

INTEGRATED TRANSPORT SCHEMES

Project	Progress
<p>Small safety schemes, lines and signs</p>	<p>Various small scale schemes implemented/being progressed. Potential schemes could include hardened verges to improve parking/safety, HGV issues in Albert Road North, Reigate and amendments to speed limits where appropriate. Current schemes include:</p> <ul style="list-style-type: none"> • Gatton Bottom speed limit safety scheme – complete. • Lower Park Road speed limit scheme – complete. • Steer Place – one-way working– complete. • Linkfield Lane – 7.5 tonne weight limit– in progress.
<p>Horley Master Plan works (see report at 2 June 2008 Local Committee)</p>	<ul style="list-style-type: none"> • Horley Row, Horley – Traffic signal crossing to replace zebra crossing • Shared footway/Cycletracks in Horley – Balcombe Road ongoing • Footway improvements – Station Approach complete. Rosemary Lane planned • A23 junction with Massetts Road – construction complete • A23/Victoria Road, Horley – Pedestrian facilities at traffic signals being investigated

REIGATE & BANSTEAD MAINTENANCE PROJECTS PROGRESS

2008/09 MAJOR MAINTENANCE SCHEMES	
Project	Progress
Vicarage Lane, Horley	Programmed for August 2008
Park Road, Chipstead	Complete
Victoria Road, Horley	Programmed for August / September 2008
Croydon Road, Reigate	Programmed for completion by March 2009
Malmstone Avenue, Merstham	Scheme delayed due to utility works. Anticipated design in 2009/09
Walton Street, Walton-on-the-Hill	Programmed for October 2008
Brambletye Park Road	Programmed for August / September 2008
Princess Way/ Marketfield Way, Redhill	Programmed for completion by March 2009
2008/09 SURFACE DRESSING SCHEMES	
Project	Progress
London Road North, Merstham	Complete but areas to be checked for any outstanding works
Blackborough Road, Reigate	Complete but areas to be checked for any outstanding works
Balcombe Road, Horley	Complete but areas to be checked for any outstanding works
Coulsdon Lane, Chipstead	Complete but areas to be checked for any outstanding works
Chipstead Lane, Lower Kingswood	Complete but areas to be checked for any outstanding works
White Hill, Chipstead	Complete but areas to be checked for any outstanding works
How Lane, Chipstead	Complete but areas to be checked for any outstanding works
Cormongers Lane, Redhill	Complete but areas to be checked for any outstanding works
Picketts Lane, Salfords	Complete but areas to be checked for any outstanding works
New House Lane, Horley	Complete but areas to be checked for any outstanding works
2008/09 MICRO-ASPHALT/ SURFACE TREATMENT SCHEMES	
Project	Progress
Earlswood Road, Earlswood	Programmed for completion by March 2009
Woodside Way, Redhill	Programmed for completion by March 2009

2008/09 ANTI-SKID SCHEMES		
Project	Progress	
Chipstead Lane Roundabout	Anti-skid completed.	
2008/09 DRAINAGE SCHEMES		
Project	Progress	
Drainage Schemes	<ul style="list-style-type: none"> • Gatton Bottom, Merstham – Statutory undertakers information and radar survey data being collated. Programmed for completion by March 2009 • Downland Way, Tattenham – Soakage test undertaken. Programmed for completion by March 2009 (provisional date November 2008). 	
2008/09 SAFETY BARRIER SCHEMES		
Project	Progress	
A23 Brighton Road, Salfords	Maintenance of existing. Programmed for completion by March 09	
2008/09 SLURRY SEALING FOOTWAY OVERLAY SCHEMES		
Location	Extents	Progress
To be confirmed	To be confirmed	