



OFFICER REPORT TO LOCAL COMMITTEE (REIGATE AND BANSTEAD)

HIGHWAYS SCHEMES PROGRESS REPORT

19 SEPTEMBER 2011

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Reigate and Banstead district.

SUMMARY

At the 28 February 2011 Local Committee, Members agreed a programme of work for highways in Reigate and Banstead. This report sets out recent progress.

OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

LEAD OFFICER:	John Lawlor. Area Team Manager South East
TELEPHONE NUMBER:	03456 009 009
E-MAIL:	highways@surreycc.gov.uk
CONTACT OFFICER:	Terry O'Neil, Area Maintenance Engineer (Reigate & Banstead)
TELEPHONE NUMBER:	03456 009 009
E-MAIL:	highways@surreycc.gov.uk
BACKGROUND PAPERS:	None

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES		
Project	Allocation	Detail/Progress
A2022 Croydon Lane, Banstead	£10,000	Pedestrian refuge and localised road widening. Design only 2011/12.
Safer Routes to School	£5,000	One scheme identified to date
(i) Walton Street, Walton on the Hill		Pedestrian footway improvement. Design substantially complete.
Small Safety Schemes and Speed Management	£10,000	Schemes to be identified
Merland Rise, Epsom Downs	£2,000	Stage 3 Road Safety Audit remedial works (a further £8,000 has been approved from Member funding). Design complete by end August.
Smithy Lane, Lower Kingswood	£10,000	Investigation of one-way working northbound. Initial consultation undertaken. Results to be considered by Chairman, Vice-Chairman and relevant local Member. Further consultation required on closing gap on A217.
Accessibility improvements	£10,000	Dropped kerbs etc – locations to be identified
High Road, Chipstead	£5,000	Removal of experimental kerb build-out. Completed.
20mph Speed Limits outside schools	£5,000	Advertise and make TRO for existing 4 pilot schools, signing/lining where required. TRO advertised 28 July 2011.
Waiting restriction implementation	£5,000	Contribution towards the implementation of the Banstead and Southern Villages Parking Review.
Local Structural Repair	£161,050	Road identified and listed below in priority order. With May Gurney for pricing. NB. Schemes will be implemented in priority order until funding exhausted. Any remaining schemes will be put forward for funding in 2012/13.
		<ol style="list-style-type: none"> 1. St Marks Road, Tadworth (whole road) – completed under minor works programme 2. Doghurst Lane, Chipstead (whole road) 3. Headley Drive, Tadworth (whole road) 4. Sandlands Road, Walton on the Hill (whole road) 5. Wonford Close, Walton on the Hill (whole road) 6. Kingsley Road, Horley (whole road) 7. Cockshot Road, Reigate (junction with Smoke Lane)

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES		
Project	Allocation	Detail/Progress
8. Hazelwood Lane, Chipstead (between Railway Bridge and Stagbury Avenue)		
9. Canons Lane, Burgh Heath (whole road)		
10. Outwood Lane, Kingswood (between entrance to Surrey Downs Golf Club and The Glade)		
11. Dean Lane, Merstham (whole road)		
12. Heath Close, Banstead (whole road)		
13. Batts Hill, Redhill (one-way section)		
14. Yewlands Close, Banstead (whole road)		
15. Mellow Close, Tadworth (whole road)		
16. Lodge Lane, Salfords (outside Trevista – raised manhole)		
Total	£223,050	

CASUALTY REDUCTION WORKING GROUP SCHEMES		
Project	Allocation	Detail/Progress
A217 Reigate Hill, Reigate - junction with Gatton Bottom	£2,400	Reduction of forward visibility by installation of fencing. Design substantially complete.
A217 Brighton Road, Reigate – junction with Belmont Rise	£13,200	Provision of anti-skid and signing. Design/estimate by end September.
A240 Reigate Road, Epsom Downs – junction with Yew Tree Bottom	£26,400	Provision of hardstanding, anti-skid and road markings. Design/estimate completed.

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

MAJOR MAINTENANCE ROAD SCHEMES		
Project / Road Name	Location	Progress
Meath Green Lane	Horley	Programmed
Rocky Lane	Merstham	Programmed
Balcombe Road	Horley	Programmed
Bolters Lane	Banstead	Programmed
The Avenue	Tadworth	Programmed

ROAD SURFACE TREATMENT SCHEMES		
Project / Road Name	Location	Progress / Programme 2011/2012
Reigate Road	Nork	Programmed August /September
Chetwode Road	Tadworth	Programmed October
Gatton Bottom	Reigate	Programmed August /September
Radstock Way	Merstham	Completed June 2011
Holmesdale Road	Reigate	Programmed October
Collendean Lane	Norwood Hill	Not suitable for either surface dressing or micro asphalt. Moved to Alternative Treatment programme
Brighton Road S/B	Lower Kingswood	Deferred due to SESW A217 works
Nutfield Road	Merstham	Completed June 2011
Wilmot Way	Banstead	Programmed October
Josephine Avenue	Lower Kingswood	Programmed October
Horley Row / Lee Street	Horley	Programmed August /September
Mason's Bridge Road	Earlswood	Programmed August /September
Priory Road	South Park	Programmed October
Nork Way	Nork	Programmed October
Park Avenue	Salfords	Programmed October
Markedge Lane	Kingswood	Programmed August /September
Park View Road	Salfords	Programmed October

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

ROAD SURFACE TREATMENT SCHEMES		
Project / Road Name	Location	Progress / Programme 2011/2012
Woodcrest Walk	Redhill	Programmed October
Park Lane	Reigate	Programmed August /September
Babylon Lane	Kingswood	Programmed August /September
Brighton Road N/B	Banstead	Completed June 2011
Ebbisham Lane	Walton-On-The-Hill	Completed August 2011
Albury Road	Merstham	Programmed October
Raglan Road	Reigate	Programmed August /September
Upper Bridge Road	Redhill	Programmed October
Brighton Road S/B	Burgh Heath	Deferred due to SESW works
Brighton Road (Service Road)	Burgh Heath	Programmed October
Woodlands Road	Redhill	Programmed October
Portland Drive	Merstham	Programmed October
Mere Road	Tadworth	Programmed August /September
Ironsbottom	Reigate	Programmed August /September
Hornbeam Road	Reigate	Deferred until April 2012
The Mount Drive	Reigate	Deferred until April 2012
Horsehill	Reigate	Programmed August /September
Doric Drive	Kingswood	Deferred until April 2012
Elm Road	Redhill	Deferred until April 2012
Margery Lane	Lower Kingswood	Programmed August /September
Taynton Drive	Merstham	Not on programme for 2011-2012

FOOTWAY SCHEMES		
Project / Road Name	Location	Progress
Taynton Drive	Merstham	Deferred until 2012
Ironsbottom	Salfords	Completed July 2011

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

WINTER DAMAGE 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Brighton Road	Kingswood	Completed July 2011
London Road South	Merstham	Programmed Date to be in Members Bulletins
Brighton Road S/B	Banstead	Completed July 2011
High Street	Banstead	Programmed
Kingsley Road	Horley	Programmed
Garlichill Road	Epsom Downs	Programmed
Outwood Lane	Kingswood	Deferred until after SESW A217 works are completed
Doghurst Lane	Chipstead	Completed August 2011

MEMBER ALLOCATION SCHEMES REVENUE		
Project	Allocation	Progress
Drainage / ditching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£30,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking	£20,000	Allowance for parking review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Total	£100,000	

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

POTENTIAL 106 SCHEMES 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Bletchingley Road	Merstham	Pedestrian crossing facility improvements
Queensway	Redhill	Upgrading of pedestrian crossing on Queensway

EXTERNALLY FUNDED SCHEMES 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Gatton Park Road	Redhill	Toucan crossing funded by the Royal Alexandra and Albert School. Work programmed to be completed by start of school Autumn term.

REIGATE & BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT