



## OFFICER REPORT TO LOCAL COMMITTEE (REIGATE AND BANSTEAD)

### HIGHWAYS SCHEMES PROGRESS REPORT

5 DECEMBER 2011

#### KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Reigate and Banstead.

#### SUMMARY

At the 28 February 2011 Local Committee, Members agreed a programme of work for highways in Reigate & Banstead. This report sets out recent progress. It should be noted that all anti-skid treatment will now be carried out in February/March 2012, subject to weather conditions.

#### OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

<b>LEAD OFFICER:</b>	John Lawlor. Area Team Manager South East
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highways@surreycc.gov.uk
<b>CONTACT OFFICER:</b>	Terry O'Neil, Area Maintenance Engineer (Reigate & Banstead)
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highways@surreycc.gov.uk
<b>BACKGROUND PAPERS:</b>	None

<b>INTEGRATED TRANSPORT SCHEMES</b>		
<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
A2022 Croydon Lane, Banstead	£10,000	Pedestrian refuge and localised road widening. Design only 2011/12.
Safer Routes to School	£5,000	Walton Street, Walton on the Hill - pedestrian footway improvement. Programmed for school Christmas holidays.
Small Safety Schemes and Speed Management	£10,000	Nutfield Road amendment to speed limit (see separate report on this agenda) Frenches Road experimental suspension of bus gate (see separate report on this agenda) Honeycrook Lane pedestrian improvements – Stage 3 Road Safety Audit Woodhatch Road – investigation of accident remedial measures
Merland Rise, Epsom Downs	£2,000	Stage 3 Road Safety Audit remedial works (a further £8,000 has been approved from Member funding). Design complete. With MG to programme.
Smithy Lane, Lower Kingswood	£10,000	Investigation of one-way working northbound. Initial consultation undertaken. Results to be considered by Chairman, Vice-Chairman and relevant local Member. Further consultation required on closing gap on A217.
Accessibility improvements	£10,000	Dropped kerbs etc – locations to be identified by end of year
High Road, Chipstead	£5,000	Removal of experimental kerb build-out. Completed.
20mph Speed Limits outside schools	£5,000	Advertise and make TRO for existing 4 pilot schools, signing/lining where required. TRO to be made 1 December 2010. Minor improvements to road markings etc ordered.
Waiting restriction implementation	£5,000	Contribution towards the implementation of the Banstead and Southern Villages Parking Review.

## INTEGRATED TRANSPORT SCHEMES

Project	Allocation	Detail/Progress
Local Structural Repair	£161,050 (plus additional £130,000 from central funding)	<ol style="list-style-type: none"> <li>1. St Marks Road, Tadworth (whole road) – completed under minor works programme</li> <li>2. Doghurst Lane, Chipstead (whole road) – completed under winter damage programme</li> <li>3. Headley Drive, Tadworth (whole road) - completed</li> <li>4. Sandlands Road, Walton on the Hill (whole road) - completed</li> <li>5. Wonford Close, Walton on the Hill (whole road) - completed</li> <li>6. Kingsley Road, Horley (whole road) – completed under winter damage programme</li> <li>7. Cockshot Road, Reigate (junction with Smoke Lane) – not selected for LSR this year due to budget constraints. Carry forward to next year’s programme.</li> <li>8. Hazelwood Lane, Chipstead (between Railway Bridge and Stagbury Avenue) – awaiting TRO notice</li> <li>9. Canons Lane, Burgh Heath (whole road) - completed</li> <li>10. Outwood Lane, Kingswood (between entrance to Surrey Downs Golf Club and The Glade) – Limits of work extended to 200m east of Sandy Lane to 200m west of Castle Road. Completed under winter damage programme.</li> <li>11. Dean Lane, Merstham (whole road) – not selected for LSR this year due to budget constraints. Carry forward to next year’s programme.</li> <li>12. Heath Close, Banstead (whole road) - completed</li> <li>13. Batts Hill, Redhill (one-way section) – awaiting TRO notice</li> <li>14. Yewlands Close, Banstead (whole road) - completed</li> <li>15. Mellow Close, Banstead (whole road) - completed</li> <li>16. Lodge Lane, Salfords (outside Trevista – raised manhole) – not selected for LSR this year due to budget constraints. Carry forward to next year’s programme.</li> </ol>

<b>INTEGRATED TRANSPORT SCHEMES</b>		
<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
17. Yew Tree Bottom, Epsom Downs (between Garlichill Road and Fir Tree Road) – awaiting TRO notice		
An additional £60,000 has been allocated to Local Structural Repair works in Reigate & Banstead. Roads to be treated using this funding will be chosen from the following list.		
<ol style="list-style-type: none"> <li>1. Greystones Drive, Reigate (whole road – patching)</li> <li>2. Tadworth Street, Tadworth (between New Road and Station Approach)</li> <li>3. Frenches Road, Redhill (between Ladbroke Road and Alpine Road)</li> <li>4. Monks Walk, Reigate (whole road – patching)</li> <li>5. Watermead, Tadworth (whole road – patching)</li> <li>6. Albert Road, Horley (between High Street and No Entry restriction near no. 26)</li> </ol>		
<b>Total</b>	<b>£223,050</b>	

<b>CASUALTY REDUCTION WORKING GROUP SCHEMES</b>		
<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
A217 Reigate Hill, Reigate - junction with Gatton Bottom	£2,400	Reduction of forward visibility by installation of fencing. Design and safety audit complete. Awaiting programming by MG.
A217 Brighton Road, Reigate – junction with Belmont Rise	£13,200	Provision of anti-skid and signing. Scheme delayed by anti-skid provision.
A240 Reigate Road, Epsom Downs – junction with Yew Tree Bottom Rd	£26,400	Provision of hardstanding, anti-skid and road markings. Scheme been priced. To be programmed by MG.

<b>MAJOR MAINTENANCE ROAD SCHEMES</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Progress</b>
Meath Green Lane	Horley	Programmed - Feb 2012
Rocky Lane	Merstham	Works delayed due to stand down time, works expected between Jan to March 2012
Balcombe Road	Horley	Works delayed due to stand down time, works expected between Jan to March 2012
Bolters Lane/High Street	Banstead	Works delayed due to stand down time, works expected between Jan to March 2012
The Avenue	Tadworth	Works delayed due to stand down time, works expected between Jan to March 2012

<b>ROAD SURFACE TREATMENT SCHEMES</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Progress / Programme 2011/2012</b>
Reigate Road	Nork	Completed. Snagging works outstanding.
Chetwode Road	Tadworth	Micro asphalt scheme to be re-programmed 2012/13
Gatton Bottom	Reigate	Completed. Snagging works outstanding.
Radstock Way	Merstham	Completed. Snagging works outstanding.
Holmesdale Road	Reigate	Micro asphalt scheme to be re-programmed 2012/13
Collendean Lane	Norwood Hill	Not suitable for either surface dressing or micro asphalt. Moved to Alternative Treatment programme
Brighton Road S/B	Lower Kingswood	Deferred due to SESW A217 works
Nutfield Road	Merstham	Completed. Snagging works outstanding.
Wilmot Way	Banstead	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Josephine Avenue	Lower Kingswood	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.

### ROAD SURFACE TREATMENT SCHEMES

<b>Project / Road Name</b>	<b>Location</b>	<b>Progress / Programme 2011/2012</b>
Horley Row / Lee Street	Horley	Completed. Awaiting lining works.
Mason's Bridge Road	Earlswood	Completed. Awaiting lining works.
Priory Road	South Park	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Nork Way	Nork	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Park Avenue	Salfords	Joint and crack sealing works programmed to be completed November 2011. Micro asphalt scheme to be programmed 2012/13
Markedge Lane	Kingswood	Completed. Awaiting lining works.
Park View Road	Salfords	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Woodcrest Walk	Redhill	Completed
Park Lane	Reigate	Completed. Snagging works outstanding.
Babylon Lane	Kingswood	Completed. Snagging works outstanding.
Brighton Road N/B	Banstead	Completed
Ebbisham Lane	Walton-On-The-Hill	Completed. Awaiting lining works.
Albury Road	Merstham	Micro asphalt scheme to be re-programmed 2012/13
Raglan Road	Reigate	Complete
Upper Bridge Road	Redhill	Micro asphalt scheme to be re-programmed 2012/13
Brighton Road S/B	Burgh Heath	Deferred due to SESW works
Brighton Road (Service Road)	Burgh Heath	Completed under Alternative Treatment programme
Woodlands Road	Redhill	Micro asphalt scheme to be re-programmed 2012/13
Portland Drive	Merstham	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Mere Road	Tadworth	Completed
Ironsbottom	Reigate	Completed
Hornbeam Road	Reigate	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.

### ROAD SURFACE TREATMENT SCHEMES

Project / Road Name	Location	Progress / Programme 2011/2012
The Mount Drive	Reigate	To be completed as part of the Alternative Treatment programme. Awaiting TRO notice.
Horsehill	Reigate	Completed
Doric Drive	Kingswood	Deferred until April 2012
Elm Road	Redhill	Pre-patching completed. Micro asphalt scheme to be re-programmed 2012/13.
Margery Lane	Lower Kingswood	Completed. Snagging works outstanding.
Taynton Drive	Merstham	Not on programme for 2011-2012

*NB. Unless otherwise specified, micro asphalt sites that have been deferred either did not require pre-patching or were patched in 2010/11 by previous contractor.*

### FOOTWAY SCHEMES

Project / Road Name	Location	Progress
Taynton Drive	Merstham	Deferred until 2012
Ironsbottom	Salfords	Completed

### WINTER DAMAGE 2011-2012

Project / Road Name	Location	Programme 2011/2012
Brighton Road	Kingswood	Completed
London Road North	Merstham	To be completed by Tarmac between Jan – March 2012
Brighton Road S/B	Banstead	Completed

<b>WINTER DAMAGE 2011-2012</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Programme 2011/2012</b>
High Street	Banstead	To be completed by Tarmac between Jan – March 2012
Kingsley Road	Horley	Completed
Garlichill Road	Epsom Downs	Completed
Outwood Lane	Kingswood	Completed
Doghurst Lane	Chipstead	Completed

<b>MEMBER ALLOCATION SCHEMES REVENUE</b>		
<b>Project</b>	<b>Allocation</b>	<b>Progress</b>
Drainage / ditching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£30,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking	£20,000	Allowance for parking review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
<b>Total</b>	<b>£100,000</b>	



<b>POTENTIAL 106 SCHEMES 2011-2012</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Programme 2011/2012</b>
Bletchingley Road	Merstham	Pedestrian crossing facility improvements
Queensway	Redhill	Upgrading of pedestrian crossing on Queensway. Programmed end Nov 2011

<b>EXTERNALLY FUNDED SCHEMES 2011-2012</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Programme 2011/2012</b>
Gatton Park Road	Redhill	Toucan crossing. Completed.

