



**OFFICER REPORT TO LOCAL COMMITTEE
(REIGATE AND BANSTEAD)**

HIGHWAYS SCHEMES PROGRESS REPORT

18 JUNE 2012

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Reigate and Banstead.

SUMMARY

At the 5 March 2012 Local Committee, Members agreed a programme of work for highways in Reigate and Banstead. This report sets out recent progress.

OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

LEAD OFFICER: John Lawlor. Area Team Manager South East
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
CONTACT OFFICER: Anita Guy, Senior Engineer South East Area Team
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
BACKGROUND PAPERS: Report to Local Committee 5 March 2012

INTEGRATED TRANSPORT SCHEMES – CARRIED FORWARD 2011/12

Project	Allocation	Detail/Progress
A2022 Croydon Lane, Banstead	£9,000	Pedestrian refuge and localised road widening Feasibility design completed. Stats search revealed utility plant in vicinity. Trial holes to be dug to determine depths of plant.
Nutfield Road, Merstham	£2,000	Amendment to speed limit TRO to be made and signs ordered
Frenches Road, Merstham	£3,000	Frenches Road experimental suspension of bus gate Letter delivered to local residents to set out background and indicative timetable. 'Before' traffic surveys carried out. Experimental TRO advertised 17 May 2012 Awaiting Road Safety Audit before changes to signing/lining can be ordered and start date for trial finalised.

INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13

Project	Allocation	Detail/Progress
Gatton Park Road, Reigate	£5,000	Provision of illuminated bollards to existing islands Area Team to investigate
A23 London Road North, Merstham	£10,000	Parking bays and realignment of cycle lanes Works to be carried out at same time as amendments to parking restrictions in Merstham. Need to liaise with Safety Camera Partnership regarding any changes to camera markings.
Fort Lane, Reigate	£5,000	Measures to address parking issues Area Team to investigate

INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13

Project	Allocation	Detail/Progress
Balcombe Road, Horley	£20,000	Footway and accessibility improvements Area Team to investigate
Woodhatch Road, Reigate	£5,000	Accident remedial measures With Design Team
High Street, Banstead	£10,000	Revise existing kerb build-outs to prevent ponding With Design Team
Garratts Lane/Holly Lane, Banstead	£5,000	SRfS pedestrian improvements With Design Team
Vernon Walk, Tadworth	£20,000	Footway improvements With Area Team for design
Small safety schemes and speed management	£5,000	To fund minor schemes, as and when identified
Accessibility improvements	£5,000	Provision of dropped kerbs etc Locations to be identified
Parking	£5,000	Contribution towards implementation of parking measures With Parking Team
Stage 3 Road Safety Audits	£5,000	Safety audit of 2012/13 schemes To be carried out by as and when appropriate
Local Structural Repair	£123,050	See separate table below
Capital Maintenance	£223,050	Local Structural Repair schemes See separate table below

LOCAL COMMITTEE FUNDED LOCAL STRUCTURAL REPAIR

Project	Location	Update
Charlesfield Road	Horley	Completed
Birch Grove	Kingswood	Completed
Lime Close	Reigate	Completed
The Drive	Banstead	Completed
Shelley Close	Banstead	Completed
Darenth Way	Horley	Completed
Cavendish Road	Redhill	Completed
Albert Road	Horley	To be programmed
Yorke Road	Reigate	To be programmed
Frenches Road	Redhill	To be programmed
The Crossways	Merstham	To be programmed
Dean Lane	Merstham	To be programmed
Duffield Road	Walton on the Hill	To be programmed
Massetts Road	Horley	To be programmed
Manor Road	Reigate	To be programmed

CASUALTY REDUCTION WORKING GROUP SCHEMES

Project	Detail/Progress
A217 Brighton Road/ Chipstead Lane, Kingswood	Road markings and hazard marker posts Detailed design complete. With contractor for pricing.
A25 Nutfield Road/Cormongers Lane, Merstham	Anti-skid surfacing With contractor for pricing.

MAJOR MAINTENANCE SCHEMES		
Project	Location	Update
A217 Reigate Hill northbound <i>55m south Wray Lane to 110m north Wray Lane</i>	Reigate	Waiting for survey and programme dates
Earlsbrook Road <i>Complete length</i>	Redhill	Waiting for survey and programme dates
Blanford Road <i>Ringley Park Avenue to Crakell Road</i>	Reigate	Waiting for survey and programme dates
Delabole Road <i>Complete length</i>	Merstham	Waiting for survey and programme dates
Yeoman Way <i>Bushfiled Drive to Spencer Way</i>	Redhill	Waiting for survey and programme dates
Whitepost Hill/Sandpit Road <i>Complete length</i>	Redhill	Provisional mid July. Requires off-peak closures.

SURFACE TREATMENT SCHEMES			
Project	Location	Treatment	Update
A242 Croydon Road <i>30m north A25 to Fire Station entrance</i>	Reigate	Surface dressing	Programmed end May
Outwood Lane <i>61m north Hazelwood Lane to Rectory Lane</i>	Chipstead	Surface dressing	Delayed due to weather. Programmed end May.
Mason's Bridge Road <i>Kings Mill Lane to Axes Lane</i>	Salfords	Surface dressing	Surface Dressing completed. Lining programmed end May

SURFACE TREATMENT SCHEMES

Project	Location	Treatment	Update
Canons Lane <i>A217 to Ballards Green</i>	Burgh Heath	Surface dressing	Removed from programme
Beacon Way <i>Nork Way to Tumblewood Road</i>	Banstead	Micro asphalt	Not suitable for micro asphalt. Survey required to reassess treatment
Haroldslea Drive <i>Complete length</i>	Horley	Micro asphalt	Programmed end May
Vogan Close <i>A217 service road to end</i>	Reigate	Micro asphalt	Micro asphalt completed. Awaiting lining and ironworks
Yew Tree Bottom Road <i>A240 Reigate Road to B291 Fir Tree Road</i>	Epsom Downs	Surface dressing	Programmed end May
Woodmansterne Lane <i>Longcroft Avenue to Kingscroft Road</i>	Woodmansterne	Surface dressing	Removed from Programme- Conflict with Streetworks.
Court Lodge Road <i>Vicarage Lane to Lee Street</i>	Horley	Micro asphalt	Pre patching to be planned
Sandcross Lane <i>Prices Lane to A217 Dovers Green Road</i>	Woodhatch	Micro asphalt	Pre patching started 23 rd May. Micro asphalt programmed mid June
Batts Hill <i>A242 Croydon Road to Linkfield Lane (excl. Green Lane to Daneshill)</i>	Redhill	Surface dressing	Delayed due to conflict with Streetworks
Buff Avenue <i>High Street to Sandersfield Road</i>	Banstead	Micro asphalt	Programmed mid June

SURFACE TREATMENT SCHEMES			
Project	Location	Treatment	Update
South Drive <i>A2022 Croydon Lane to end</i>	Woodmansterne	Micro asphalt	Programmed mid June
Heath Close <i>Sutton Lane to end</i>	Banstead	Micro asphalt	Programmed mid June
Whitehall Lane <i>Complete length</i>	Reigate	Surface dressing	Surface dressing completed. Awaiting sweep and junction lining.
Monkswell Lane <i>Complete length</i>	Chipstead	Surface dressing	Programmed end May
Rectory Road <i>Complete length</i>	Chipstead	Surface dressing	Completed
A217 Brighton Road southbound – carried forward from 2011/12 <i>250m south A240 Reigate Road to B2032 Dorking Road</i>	Burgh Heath	Surface dressing	Delayed due to weather. To be programmed for June
A217 Brighton Road S/B	Kingswood	Surface dressing	Pre patching issues. To be reprogrammed
A25 Buckland Road <i>West of The Croft to 25m west Colley Lane</i>	Reigate	Surface dressing	Programmed end May
Holly Lane <i>Complete length</i>	Banstead	Surface dressing	Removed due to conflict with Streetworks
Hurst Road	Headley	Surface dressing	Programmed mid May
Taynton Drive	Merstham	Surface treatment	Not on APG programme
Albury Road – carried forward from 2011/12	Merstham	Micro asphalt	Completed
Portland Road – carried forward from 2011/12	Merstham	Micro asphalt	Programmed end June

SURFACE TREATMENT SCHEMES

Project	Location	Treatment	Update
Priory Road – carried forward from 2011/12	Merstham	Micro asphalt	Programmed end June
Park View Road – carried forward from 2011/12	Salfords	Micro asphalt	Completed
Park Avenue – carried forward from 2011/12	Salfords	Micro asphalt	Completed
Upper Bridge Road – carried forward from 2011/12	Redhill	Micro asphalt	Programmed end June
Elm Road – carried forward from 2011/12	Redhill	Micro asphalt	Programmed early June
Hornbeam Road – carried forward from 2011/12	Reigate	Micro asphalt	Programmed mid June
Josephine Avenue – carried forward from 2011/12	Lower Kingswood	Micro asphalt	Programmed mid June
Doric Drive – carried forward from 2011/12	Kingswood	Micro asphalt	Programmed mid June
Nork Way – carried forward from 2011/12	Nork	Micro asphalt	Programmed mid June
Wilmot Way – carried forward from 2011/12	Banstead	Micro asphalt	Programmed mid/end June
Chetwode Road – carried forward from 2011/12	Tadworth	Micro asphalt	Programmed early June
Beech Grove – carried forward from 2011/12	Epsom Downs	Micro asphalt	Programmed end June
Woodlands Road – carried forward from 2011/12	Redhill	Micro asphalt	To be programmed
Holmesdale Road – carried forward from 2011/12	Reigate	Micro asphalt	To be programmed

FLOODING AND DRAINAGE SCHEMES

Project	Location	Update
Park Road	Banstead	With Drainage Team

FOOTWAY SCHEMES

Project	Location	Treatment	Update
Waterlow Road <i>Full length, both sides</i>	Reigate	Slabs to Bitmac	Waiting for survey. To be programmed.
A23 London Road <i>Alongside Memorial Park</i>	Redhill	Micro	Waiting for survey. To be programmed.
The Drive <i>Complete length</i>	Banstead	Micro/slabs to Madadam & reconstruct	Waiting for survey. To be programmed.
Chaffinch Way <i>Complete length, both sides</i>	Horley	Slurry	Waiting for survey. To be programmed.
South Road <i>Complete length, both sides</i>	Reigate	Slurry	Waiting for survey. To be programmed.
Effingham Road <i>Complete length, both sides</i>	Reigate	Slurry	Waiting for survey. To be programmed.
Cronks Hill Road <i>Cronks Hill Road to Footpath 54</i>	Reigate	Slurry	Waiting for survey. To be programmed.
Howard Road <i>Full length, both sides</i>	Reigate	Slurry	Waiting for survey. To be programmed.
Taynton Drive – carried forward from 2011/12	Merstham	Slurry	Waiting for survey. To be programmed.

LOCAL COMMITTEE REVENUE MAINTENANCE		
Project	Allocation	Progress
Drainage / ditching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking	£30,000	Allowance for parking review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Local Structural Repair	£94,110	See separate table above
Community Pride	£90,000	Additional £10,000 per County Member for Community Pride works, works to be identified by Members and managed by the Area Maintenance Engineer
Total	£284,110	

POTENTIAL DEVELOPER FUNDED SCHEMES		
Project / Road Name	Location	Detail/progress
Bletchingley Road	Merstham	Pedestrian crossing facility improvements Investigate improvement to existing zebra crossing under railway bridge

POTENTIAL DEVELOPER FUNDED SCHEMES

Project / Road Name	Location	Detail/progress
A217/Mill Road/The Warren	Kingswood	Uncontrolled pedestrian crossing Previous drawings with Design Team for assessment
A217/Smithy Lane/Buckland Road	Lower Kingswood	Signalise junction Previous drawings with Design Team for assessment.
Chequers Lane	Walton on the Hill	Priority give-way Investigation of previous proposal to install measure to slow traffic entering the village from the west
Outwood Lane	Chipstead	Pedestrian improvements Investigate improvements to existing footway on Outwood Lane between the Ramblers Rest and Hazelwood Lane.
Earlswood Station	Earlswood	Accessibility improvements With Design Team
A23 High Street	Merstham	Convert existing zebra crossing to signal control With Design Team
Epsom Lane North	Epsom Downs	Accident Remedial Scheme With Design Team

www.surreycc.gov.uk/reigateandbanstead