



**OFFICER REPORT TO LOCAL COMMITTEE  
(TANDRIDGE)**

**HIGHWAY SCHEMES IN TANDRIDGE**

**PROGRESS REPORT**

**03 JULY 2009**

**KEY ISSUE**

To update the Local Committee on the progress of highway schemes being progressed in the 2008/09 and 2009/10 financial years.

**SUMMARY**

On 20 June 2008, the Local Committee noted the East Area Maintenance Delivery Plan and agreed a list of integrated transport schemes funded from the Local Transport Plan and Local Allocation budgets. On 5 September 2008, the Local Committee endorsed extra funding for highway maintenance and schemes in Tandridge. This report sets out progress on the highway schemes for the last and current financial years.

**OFFICER RECOMMENDATIONS**

The Local Committee (Tandridge) is asked to note the report for information.

---

<b>LEAD OFFICER:</b>	David Curl, Local Highway Manager (Tandridge)
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	<a href="mailto:eastssurreyhighways@surreycc.gov.uk">eastssurreyhighways@surreycc.gov.uk</a>
<b>CONTACT OFFICER:</b>	Mark Richards, Implementation Engineer (Tandridge)
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	<a href="mailto:eastssurreyhighways@surreycc.gov.uk">eastssurreyhighways@surreycc.gov.uk</a>

---

[www.surreycc.gov.uk/tandridge](http://www.surreycc.gov.uk/tandridge)

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress	
<b>A22 near Maple Rd, Whyteleafe.</b> Puffin crossing.	2008/09 £30,000 LTP. 2009/10 None.	Surfacing works completed. Puffin is now operational. <b>COMPLETE</b>	
<b>A25 High Street, Bletchingley.</b> Layout improvements.	2008/09 £10,000 LTP. 2009/10 £40,000.	Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment.	
<b>Tatsfield village scheme.</b> Improvements for pedestrians and traffic.	2008/09 £30,000 LTP. 2009/10 £70,000.	Consultations with Parish Council are helpfully influencing the design work. It is hoped that issues with Common Land can be resolved so that a design can be finalised and construction start dates determined.	
<b>Caterham on the Hill area.</b> Improvements at various locations.	2008/09 £10,000 LTP. 2009/10 £20,000.	Some minor works this financial year and investigation of some other sites. Buxton Lane near Portley Lane -- pedestrian refuge to be investigated Burntwood Road /Whyteleafe Road -- improvement to pedestrian facilities requested Guards Avenue/ Coldstream Road -- keep clear markings ordered manhole to be repaired first. Hambleton Road/ Westway -- mini roundabout layout to be checked Footpath from Whyteleafe Rd to Essendene Rd -- lighting improvements being designed Road Buxton Lane/Nineham Road -- improvement to pedestrian facilities requested Banstead Road near Addison Road -- pedestrian facility suggested	
<b>Caterham.</b> Shabby to Smart.	2008/09 £45,000 LTP. 2009/10 £20,000.	The £45,000 LTP funding is centrally provided towards the project, which is bidding for SEEDA grant. About £18,000 has been spent this financial year on drainage work.	
<b>Wapses Lodge</b> Roundabout improvements	2008/09 £90,000 LTP. 2009/10 None.	Surfacing works completed this financial year following extensive refurbishment last financial year. <b>COMPLETE</b> but £10,000 s106 funds remain to be spent	

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10		Progress
<b>Mill Lane, Hurst Green</b> New footway to Moorhouse School.	2008/09 £20,000 L.A. 2009/10 None.		<b>Completed</b> The scheme was funded from a £35,000 sum associated with the former Ajax site, Holland Road Construction works commenced on site
<b>St Pier's Lane, Lingfield.</b> Safety and accessibility improvements.	2008/09 £10,000 L.A. 2009/10 £20,000.		A design study to determine costs and phasing has been completed by TPS. Safety improvements are proposed and street lighting is likely to constitute the first phase. The local County Councillor and Chairman were consulted. A report is required for the local Committee.
<b>HGV routes in Oxted.</b> HGVs accessing Oxted chalk quarry.	2008/09 £10,000 LTP. 2009/10 to be set.		Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures near motorway bridge over Chalkpit Lane completed. SGL chalk quarry proposals for a haul road are awaited. Placing automatic counters required.
<b>Judges Corner.</b> New roundabout. to replace existing staggered junction.	2008/09 £500,000 LTP 2009/10 £500,000 LTP		Executive has approved award of a construction contract. Works are planned to commence on site early in March, with substantial completion by end of August 2009.
<b>Rook Lane, Chaldon.</b> New footway near St Peter & St Paul School.	2008/09 £10,000 LTP. 2009/10 to be set.		A design study for a proposed footway has been provided by TPS. A feasibility study for a proposed footway is currently progressing. Results will be discussed with the Divisional Member before reporting to the Local Committee.

INTEGRATED TRANSPORT SCHEMES																
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress														
<p><b>Parking.</b> Investigation and implementation of new parking restrictions.</p>	<p>2008/09    £87,000 L.A. + 2009/10    £40,000</p>	<p>Tandridge District Council installed “Annexe 1” in 2008/09.</p> <p>Annexe 2 investigation of identified parking sites has commenced. Consultation within each Division was carried out in 2008/09.</p> <p>A Parking Strategy for Tandridge was agreed in March by the Local Committee.</p>														
<p><b>Speed Management</b> Speed limit revisions and targeted routes.</p>	<p>2008/09    £55,000 L.A. + 2009/10    £25,000.</p>	<p>There is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council. A speed management (officers) group meets 6 monthly.</p> <p>The following are speed limit schemes :</p> <table border="0"> <tr> <td>Woldingham area</td> <td><b>completed.</b></td> </tr> <tr> <td>Felbridge area</td> <td>Order (TRO) advert and design being progressed</td> </tr> <tr> <td>A22 South Godstone</td> <td>Implemented except for VAS</td> </tr> <tr> <td>Nutfield Marsh Road</td> <td>Report with recommendations required.</td> </tr> <tr> <td>A22 Blindley Heath</td> <td>Report with recommendations required.</td> </tr> <tr> <td>A25 Westerham Road</td> <td>Report with recommendations required.</td> </tr> <tr> <td>B269 Titsey Hill</td> <td>Investigation progressing</td> </tr> </table>	Woldingham area	<b>completed.</b>	Felbridge area	Order (TRO) advert and design being progressed	A22 South Godstone	Implemented except for VAS	Nutfield Marsh Road	Report with recommendations required.	A22 Blindley Heath	Report with recommendations required.	A25 Westerham Road	Report with recommendations required.	B269 Titsey Hill	Investigation progressing
Woldingham area	<b>completed.</b>															
Felbridge area	Order (TRO) advert and design being progressed															
A22 South Godstone	Implemented except for VAS															
Nutfield Marsh Road	Report with recommendations required.															
A22 Blindley Heath	Report with recommendations required.															
A25 Westerham Road	Report with recommendations required.															
B269 Titsey Hill	Investigation progressing															

<b>2008/9 &amp; 10 MAJOR MAINTENANCE SCHEMES</b>	
<b>Project</b>	<b>Progress</b>
A25 Westerham Road	Works <b>complete</b> .
A25 East Hill	Works <b>complete</b> , except for road studs replacement
Westhall Road, both sections	Works <b>complete</b>
A22 Godstone Road	Scheme postponed until Summer due to continuing electricity cable works.
<b>DEVELOPMENT RELATED SCHEMES</b>	
Buxton Lane resurfacing north of Salmons Lane.	A Section 278 agreement for the highway works has been signed with the Linden Homes. EdF works affecting the carriageway have been completed. The surfacing work is expected to start on 9 <sup>th</sup> March.
A22 pelican crossing outside Well Farm Heights development.	Scheme postponed until summer next year due to continuing electricity cable works – to be completed in conjunction with surfacing major maintenance scheme.
A264 Copthorne Road puffin crossing near Felbridge Primary School	

**2008/9 PATCHING SCHEMES**

<b>Project</b>	<b>Progress</b>
Harrow Road, Farleigh.	<b>COMPLETE</b>
Kent Hatch Road, Limpsfield.	<b>COMPLETE</b>
The Ridge, Woldingham.	<b>COMPLETE</b>
Pendell Road, Bletchingley.	<b>COMPLETE</b>
Blackberry Lane, Lingfield.	<b>COMPLETE</b>
Shipleigh Bridge Lane, Copthorne.	<b>COMPLETE</b>
Mid Street, Nutfield.	<b>COMPLETE</b>
Wellington Road, Caterham.	<b>COMPLETE</b>
Clay Lane, Nutfield.	<b>COMPLETE</b>
Eglise Road, Warlingham.	<b>COMPLETE</b>
Farleigh Road, Warlingham.	<b>COMPLETE</b>
Tandridge Lane, Tandridge.	<b>COMPLETE</b>
Ricketts Hill Road, Tatsfield.	<b>COMPLETE</b>
Tupwood Lane, Caterham.	<b>COMPLETE</b>
Hollow Lane, Dormansland.	<b>COMPLETE</b>
Wilderwick Road, Dormansland.	<b>COMPLETE</b>
Dwelly Lane, Haxted.	<b>COMPLETE</b>
Bowerland Lane, Lingfield.	<b>COMPLETE</b>
High Street, Oxted.	<b>COMPLETE</b>
Slines Oak Road, Woldingham.	<b>COMPLETE</b>

2008/9 FOOTWAY SURFACING SCHEMES																										
Location	Extents	Planned start																								
Westway Common townpath, Caterham.	Westway to Chaldon Rd & Clifton Close	(slurry treatment). <b>Completed</b>																								
A22 Station Road, South Godstone	Eastbourne Road to station	(slurry treatment). <b>Completed</b>																								
A25 Oxted Road, Godstone	Barrow Green Road to By Pass	(slurry treatment). <b>Completed</b>																								
D408 Station Road, Lingfield	Town Hill to Lingfield station	(slurry treatment). <b>Completed</b>																								
A22 Eastbourne Road, Blindley Heath.	Langsmead to Ray Lane.	(slurry treatment). <b>Completed</b>																								
C72 Northdown Road, Woldingham.	Existing section alongside golf course	(slurry treatment). <b>Completed</b>																								
2008/9 DRAINAGE SCHEMES																										
Project	Progress																									
Bletchingley Road, Godstone.	Works designed to provide new pipe run. <b>Complete</b>																									
Racecourse Road, Lingfield.	Works have been <b>completed</b> .																									
Stanstead Road, Caterham.	Drainage improvements <b>completed</b> .																									
<p>DRAINAGE REPAIRS. The following schemes are being progressed.</p> <table> <tbody> <tr> <td>Harrow Road, Chelsham</td> <td>-</td> <td>replace drain under speed table. <b>complete</b></td> </tr> <tr> <td>Snatts Hill, Oxted</td> <td>-</td> <td>replace approximately 175 metres drain and provide inspection chambers. <b>complete</b></td> </tr> <tr> <td>Beadles Lane, Oxted</td> <td>-</td> <td>repair of gully and replacement of approx 40 metres drain. <b>complete</b></td> </tr> <tr> <td>Johnsdale, Oxted</td> <td>-</td> <td>drainage repair. <b>complete</b></td> </tr> <tr> <td>Outwood Lane, Outwood</td> <td>-</td> <td>excavate 50 metres culvert to create ditch, programmed for late February <b>complete</b></td> </tr> <tr> <td>Oxted Road, Tandridge</td> <td>-</td> <td>drainage repair required <b>complete</b></td> </tr> <tr> <td>Woodhurst Lane, Oxted</td> <td>-</td> <td>pipe replacement in verge. <b>complete</b></td> </tr> <tr> <td>Tilburstow Hill Rd, Sth Godstone</td> <td>-</td> <td>drainage repair required <b>complete</b></td> </tr> </tbody> </table>			Harrow Road, Chelsham	-	replace drain under speed table. <b>complete</b>	Snatts Hill, Oxted	-	replace approximately 175 metres drain and provide inspection chambers. <b>complete</b>	Beadles Lane, Oxted	-	repair of gully and replacement of approx 40 metres drain. <b>complete</b>	Johnsdale, Oxted	-	drainage repair. <b>complete</b>	Outwood Lane, Outwood	-	excavate 50 metres culvert to create ditch, programmed for late February <b>complete</b>	Oxted Road, Tandridge	-	drainage repair required <b>complete</b>	Woodhurst Lane, Oxted	-	pipe replacement in verge. <b>complete</b>	Tilburstow Hill Rd, Sth Godstone	-	drainage repair required <b>complete</b>
Harrow Road, Chelsham	-	replace drain under speed table. <b>complete</b>																								
Snatts Hill, Oxted	-	replace approximately 175 metres drain and provide inspection chambers. <b>complete</b>																								
Beadles Lane, Oxted	-	repair of gully and replacement of approx 40 metres drain. <b>complete</b>																								
Johnsdale, Oxted	-	drainage repair. <b>complete</b>																								
Outwood Lane, Outwood	-	excavate 50 metres culvert to create ditch, programmed for late February <b>complete</b>																								
Oxted Road, Tandridge	-	drainage repair required <b>complete</b>																								
Woodhurst Lane, Oxted	-	pipe replacement in verge. <b>complete</b>																								
Tilburstow Hill Rd, Sth Godstone	-	drainage repair required <b>complete</b>																								

**DRAINAGE CLEANSING.** The following locations have been targeted for additional cleansing:

- Westmore Road, Tatsfield - soakaways, manholes/catchpits and pipes cleansed, but further works required as wet spot
- Tupwood Lane, Caterham - soakaway work **complete**
- Outwood Lane, Outwood - system cleanse near Browns Hill **complete**
- Farleigh Court Road, Warlingham - system cleansing **complete**
- Slines Oak Road, Woldingham - cleansing two soakaways **complete**
- Ship Hill, Tatsfield - cleansing soakaway, gully and pipe **complete**
- Farleigh Road, Warlingham - soakaway cleansing **complete**
- Tilburstow Hill Rd, Sth Godstone - cleansing carried out, further investigation required

**Routine maintenance works are continuing in accordance with the East Area Maintenance Delivery Plan.**

**COMMUNITY GANG WORKS.** The rota has changed to 2 weeks work in every 3 weeks, as follows:

- Week commencing 6 July - Oxted division
- Week commencing 13 July - Not working in Tandridge
- Week commencing 20 July - Caterham Valley division
- Week commencing 27 July - Lingfield division
- Week commencing 3 August - Not working in Tandridge
- Week commencing 10 August - Warlingham division
- Week commencing 17 August - Caterham Hill division
- Week commencing 24 August - Not working in Tandridge
- Week commencing 31 August - Godstone division
- Week commencing 17 August - Oxted division



<b>Surface Dressing</b>		<b>Completion date</b>
Titsey Road	Limpsfield	15/04/09
Ricketts Hill Road	Tatsfield	15/04/09
Slines Oak Road	Woldingham	19/04/09
Chelsham Road	Warlingham	20/04/09
Easter Way	South Godstone	21/04/09
Caterfield Lane	Lingfield/Oxted	21/04/09
Dormans Road	Dormansland	22/04/09
The Platt	Dormansland	22/04/09
Hornecourt Hill	Outwood	23/04/09
Gayhouse Lane	Outwood	23/04/09
West Park Road	Lingfield	01/05/09
Portley Lane	Caterham	05/05/09
Bletchingley Road	Godstone	05/06/09
Clarks Lane	Tatsfield	06/05/09
<b>Micro Asphalt</b>		<b>Completion date</b>
Lindley Road	Godstone	04/06/09
Wolfswood	Oxted	07/06/09