

OFFICER REPORT TO LOCAL COMMITTEE TANDRIDGE

HIGHWAY SCHEMES IN TANDRIDGE

PROGRESS REPORT

02 OCTOBER 2009

KEY ISSUE

To update the Local Committee on the progress of highway schemes and works being progressed in and 2009/10 financial year.

SUMMARY

On 03 July 2009, the Local Committee agreed a list of integrated transport schemes funded from the Local Transport Plan and Local Allocation budgets. This report sets out progress on these highway schemes and other maintenance related works funded from other sources in the current financial year.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER:	David Curl, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastsurreyhighways@surreycc.gov.uk
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastsurreyhighways@surreycc.gov.uk

INTEGRATED TRANSPORT SCHEMES		ES	
Project Description.	Funding	l	Progress
A22 near Maple Rd, Whyteleafe. Puffin crossing.	2008/09 2009/10	£30,000 LTP. None.	Surfacing works completed. Puffin is now operational. COMPLETE
A25 High Street, Bletchingley. Layout improvements.	2009/10	£20,000 LTP	Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment and decision about way forward.
Tatsfield village scheme. Improvements for pedestrians and traffic.	2009/10	£40,000.	Consultations with Parish Council are helpfully influencing the design work. It is hoped that issues with Common Land can be resolved so that a design can be finalised and construction start dates determined. Funding for some or all highway works in current year approved by Estates Management. Details awaited.
Caterham on the Hill area. Improvements at various locations.	2009/10	£20,000.	Some minor works this financial year and investigation of some other sites following meeting with County Councillor in August. Buxton Lane near Portley Lane pedestrian refuge to be investigated Burntwood Road /Whyteleafe Road improvement to pedestrian facilities requested Guards Avenue/ Coldstream Road keep clear markings ordered manhole to be repaired first. Hambledon Road/ Westway mini roundabout layout to be checked Footpath from Whyteleafe Rd to Essendene Rd lighting improvements being designed Road Buxton Lane/Nineham Road improvement to pedestrian facilities requested Banstead Road near Addison Road pedestrian facility suggested
Caterham. Shabby to Smart.	2008/09 2009/10	£45,000 LTP. £20,000.	The £45,000 LTP funding is centrally provided towards the project, which is bidding for SEEDA grant. About £18,000 has been spent this financial year on drainage work. A scheme is being developed with TDC and the Caterham S2S project.

40

INTEGRATED TRANSPORT SCHEMES		
Project Description.	Funding	Progress
Wapses Lodge Roundabout improvements	2008/09 £90,000 LTP. 2009/10 None.	Surfacing works completed this financial year following extensive refurbishment last financial year. Complete
Mill Lane, Hurst Green New footway to Moorhouse School.	2009/10 None.	Competed The scheme was funded from a £35,000 sum associated with the former Ajax site, Holland Road Construction works commenced on site
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2009/10 £20,000.	A design study to determine costs and phasing has been completed by TPS. Safety improvements are proposed and street lighting is likely to constitute the first phase.
HGV routes in Oxted. HGVs accessing Oxted chalk quarry.	2009/10 None	Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures near motorway bridge over Chalkpit Lane completed. SGL chalk quarry proposals for a haul road are awaited. Automatic traffic counter in place and monitoring continuing.
Judges Corner. New roundabout. to replace existing staggered junction.	2009/10 £800,000 LTP	Scheme well underway. Initial utility company apparatus diversions took longer than planned. Southern part of West Park Road now closed. Works due to be completed in October with roads opened late September.
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2009/10 none	A design study for a proposed footway has been provided by TPS. A feasibility study for a proposed footway has been completed. Results will be discussed with the Divisional Member before reporting to the Local Committee.
The Avenue, South Nutfield Footway improvement	2009/10 - £20,000	Scheme reviewed with Contractor. Estimate being prepared. Implementation likely before January.

www.surreycc.g

INTEGRATED TRANSPO	RT SCHEMES	
Project Description.	Funding	Progress
Parking. Investigation and implementation of new parking restrictions.	2009/10 £40,000 and £10,000 revenue	Tandridge District Council installed "Review 1" in 2008/09. Review 2 investigation of identified parking sites has commenced. Consultation within each Division was carried out in 2008/09 and report planned to LC Octobe 2009. A Parking Strategy for Tandridge was agreed in March 09 by the Local Committee.
Speed Management Speed limit revisions and targeted routes.There is an ongoing 'targeted identification, assessment an with Surrey Police and Tandr (officers) group meets 6 month		 There is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council. A speed management (officers) group meets 6 monthly. The following are speed limit schemes :
		Woldingham areacompleted.Felbridge areaTRO advertised. No objections received, designbeing progressedImplemented including VASA22 South GodstoneImplemented including VASNutfield Marsh RoadReport with recommendations required.A22 Blindley HeathReport with recommendations required.A25 Westerham RoadReport with recommendations required.B269 Titsey HillInvestigation progressing

2008/9 & 10 MAJOR MAINTENANCE SCHEMES		
Project	Progress	
A25 Westerham Road	Works complete.	
A25 East Hill	Works complete, except for road studs replacement	
Westhall Road, both sections	Works complete	
A22 Godstone Road	Scheme delayed until late Ssptember due to continuing EDF electricity cable works and to be implemented in conjunction with new pelican crossing at Well Farm Heights.	
	DEVELOPMENT RELATED SCHEMES	
Buxton Lane resurfacing north of Salmons Lane.	A Section 278 agreement for the highway works has been signed with the Linden Homes. EdF works affecting the carriageway have been completed. The surfacing work is complete.	
A22 pelican crossing outside Well Farm Heights development.	Scheme delayed following EDF cable replacement works along the A22. Works on pelican have now been started and will be completed following resurfacing of the A22 described above.	

2009/10 PATCHING SCHEMES		
Project	Progress	
Buxton Lane, Caterham	W/C 7 th September 2009 – Machine Patching	
Brickfield Road, Outwood	W/C 7 th September 2009 – Machine Patching	
Normans Road, Smallfield	W/C 7 th September 2009 – Machine Patching	
Church Lane, Caterham	W/C 14 th September 2009 – Machine Patching	
Broadbridge Lane, Horley	W/C 14 th September 2009 – Machine Patching	
High Street, Bletchingley	W/C 21 th September 2009 – Machine Patching	
Hare Lane, Lingfield	W/C 21 th September 2009 – Machine Patching	

44

2009/10 FOOTWAY SURFACING SCHEMES

Location	Extents	Planned start	
High Street Dormansland	Thin overlay (slurry treatment).	Late Sept	
Larch Close, Warlingham	Thin overlay (slurry treatment).	Late Sept	
West Park Road, Copthorne	Thin overlay (slurry treatment).	Late Sept	
Oakley Road, Warlingham	Thin overlay (slurry treatment).	Late Sept	
Farm Road, Warlingham	Thin overlay (slurry treatment).	Late Sept	
The Platt, Dormansland	Adjust kerbs and resurface with 6mm Macadam.	Early Sept	
The Avenue, Nutfield	The Avenue, Nutfield Reconstruction to be completed in conjunction with improvement scheme Nov/Dec		

2009/10 DRAINAGE SCHEMES		
Project	Progress	

Kingswood Lane, Warlinghar		and construct balancing pond in the corner of Post Office Recreation ned this year – discussions with post office underway.
A22 Caterham Bypass/ Gods	stone Drainage surveys	and cleaning work planned in late September. Additional work
Road	should follow to in	mprove maintainability of drainage system at this junction.
Church Hill, Tatsfield	Works planned to	start in October to reduce standing surface water after heavy rain.
A22/Salmons Lane	Additional gullies	planned this year to reduce standing water near level crossing.
Whitehill Lane, Bletchingley		I planned to prevent spring water from flowing on road. Work planned
Surface Dressing		Completion date
Titsey Road	Limpsfield	15/04/09
Ricketts Hill Road	Tatsfield	15/04/09
Slines Oak Road	Woldingham	19/04/09
Chelsham Road	Warlingham	20/04/09
Easter Way	South Godstone	21/04/09
Caterfield Lane	Lingfield/Oxted	21/04/09
Dormans Road	Dormansland	22/04/09
The Platt	Dormansland	22/04/09
Hornecourt Hill	Outwood	23/04/09
Gayhouse Lane	Outwood	23/04/09
West Park Road	Lingfield	01/05/09
Portley Lane	Caterham	05/05/09
Bletchingley Road	Godstone	05/06/09
Clarkes Lane	Tatsfield	06/05/09
Micro Asphalt		Completion date
Lindley Road	Godstone	04/06/09
Wolfswood	Oxted	07/06/09

45