

OFFICER REPORT TO LOCAL COMMITTEE TANDRIDGE

HIGHWAY SCHEMES IN TANDRIDGE

PROGRESS REPORT

4 December 2009

KEY ISSUE

To update the Local Committee on the progress of highway schemes and works being progressed in and 2009/10 financial year.

SUMMARY

On 03 July 2009, the Local Committee agreed a list of integrated transport schemes funded from the Local Transport Plan and Local Allocation budgets. This report sets out progress on these highway schemes and other maintenance related works funded from other sources in the current financial year.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER:	David Curl, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastsurreyhighways@surreycc.gov.uk
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastsurreyhighways@surreycc.gov.uk

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding		Progress
A25 High Street, Bletchingley. Layout improvements.	2009/10	£20,000 LTP	Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment and decision about way forward. Comments received from Bletchingley Parish in November being investigated.
Tatsfield village scheme. Improvements for pedestrians and traffic.	2009/10	£40,000.	Consultations with Parish Council are helpfully influencing the design work. It is hoped that issues with Common Land can be resolved so that a design can be finalised and construction start dates determined. Funding available for some or all highway works in current year approved by Estates Management.
Caterham on the Hill area. Improvements at various locations.	2009/10	£20,000.	 Some minor works this financial year and investigation of some other sites following meeting with Divisional County Councillor in August. Traffic calming scheme outside St Josephs school in Whyteleafe Rd being investigated. Likely consultation early 2010. Burntwood Lane/Whyteleafe Road traffic signals improvement to pedestrian facilities being progressed. Additional pedestrian phase to be added to help school children. Footpath from Whyteleafe Rd to Essendene Rd lighting improvements ordered.
Caterham. Shabby to Smart.	2010/11 2009/10	£45 £20,000.	The £45,000 LTP funding is centrally provided towards the project, which has successfully gained a SEEDA grant. About £18,000 has been spent this financial year on drainage work. A scheme is being developed with TDC and the Caterham S2S project. Likely implementation summer 10.
Wapses Lodge Roundabout improvements	2008/09 2009/10	£90,000 LTP. None.	Surfacing works completed this financial year following extensive refurbishment

INTEGRATED TRANSPORT SCHEM	IES
----------------------------	------------

Project Description.	Funding	Progress
Mill Lane, Hurst Green New footway to Moorhouse School.	2009/10 None.	Competed The scheme was funded from a £35,000 sum associated with the former Ajax site, Holland Road Construction works commenced on site
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2009/10 £20,000.	A design study to determine costs and phasing has been completed by TPS. Safety improvements are proposed and street lighting is being planned as first phase this financial year.
HGV routes in Oxted. HGVs accessing Oxted chalk quarry.	2009/10 None	Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures near motorway bridge over Chalkpit Lane completed. SGL chalk quarry proposals for a haul road are awaited. Automatic traffic counter in place and monitoring continuing.
Judges Corner. New roundabout. to replace existing staggered junction.	2009/10 £800,000 LTP	Scheme nearing completion. Initial utility company apparatus diversions took longer than planned. Failure of some surfacing materials resulted in some remedial works. Southern part of West Park Road now closed. Works due to be completed early December.
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2009/10 none	A design study for a proposed footway has been provided by TPS. A feasibility study for a proposed footway has been completed. Results will be discussed with the Divisional Member before reporting to the Local Committee.
The Avenue, South Nutfield Footway improvement	2009/10 - £20,000	Works planned to start late November. Drainage works to be complete

www.surreycc.gov.uk\tandridge

INTEGRATED TRANSPORT SCHEMES

Project Description.	Funding	Progress
Parking. Investigation and implementation of new parking restrictions.	2009/10 £40,000 and £10,000 revenue	Tandridge District Council installed "Review 1" of parking restrictions in 2008/09. Review 2 investigation of identified parking sites has commenced. Consultation within each Division ongoing and report approved by LC in October 2009. Planned to advertise restrictions in Feb 10. A Parking Strategy for Tandridge was agreed in March 09 by the Local Committee.
Speed Management Speed limit revisions and targeted routes.	2009/10 £25,000 LA and £10,000 Rev.	There is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council. A speed management (officers) group meets 6 monthly.
		The following are speed limitschemes :Felbridge areaTRO advertised. No objections received, designbeing progressedImplemented including VAS summer 09.A22 South GodstoneImplemented including VAS summer 09.Nutfield Marsh RoadReport with to December LC.A22 Blindley HeathReport with to December LC.A25 Westerham RoadReport with to December LC.

2008/9 & 10 MAJOR MAINTENANCE SCHEMES		
Project	Progress	
A25 Westerham Road	Works complete.	
A25 East Hill	Works complete , except for road studs replacement	
Westhall Road, both sections	Works complete	
A22 Godstone Road	Scheme completed mid November. New pelican crossing at Well Farm Heights being finished.	
	DEVELOPMENT RELATED SCHEMES	
Buxton Lane resurfacing north of Salmons Lane.	A Section 278 agreement for the highway works has been signed with the Linden Homes. EdF works affecting the carriageway have been completed. The surfacing work is complete.	
A22 pelican crossing outside Well Farm Heights development.	Scheme delayed following EDF cable replacement works along the A22. Works on pelican have now been started and will be completed following resurfacing of the A22 described above.	

Project	Progress	
Buxton Lane, Caterham	W/C 7 th September 2009 – Machine Patching – Complete	
Brickfield Road, Outwood	W/C 7 th September 2009 – Machine Patching – Complete	
Normans Road, Smallfield	W/C 7 th September 2009 – Machine Patching – Complete	
Church Lane, Caterham	W/C 14 th September 2009 – Machine Patching – Complete	
Broadbridge Lane, Horley	W/C 14 th September 2009 – Machine Patching – Complete	
High Street, Bletchingley	Machine Patching – Worked delayed until Jan 10 due to East Surrey Water pipe repairs	
Hare Lane, Lingfield	W/C 21 th September 2009 – Machine Patching - – Complete	

Location	Extents	Planned start	
High Street Dormansland	Thin overlay (slurry treatment).	Complete	
Larch Close, Warlingham	Thin overlay (slurry treatment).	Complete	
West Park Road, Copthorne	Thin overlay (slurry treatment).	Complete	
Oakley Road, Warlingham	Thin overlay (slurry treatment).	Complete	
Farm Road, Warlingham	Thin overlay (slurry treatment).	Complete	
The Platt, Dormansland	Adjust kerbs and resurface with 6mm Macadam.	Complete	
The Avenue, Nutfield	Reconstruction to be completed in conjunction with improvement scheme	Nov/Dec 09	

	20	09/10 DRAINAGE SCHEMES	
Project Progre		S	
Kingswood Lane, Warling		clean soak-aways and construct balancing pond in the corner of Post Office on Ground substantially completed, soakaways need to be tested.	
A22 Caterham Bypass/ C Road	repair bi	e surveys and cleaning work completed in late September. Additional work to roken pipe and resurface parts of junction to be completed December. Furthe improve maintainability of drainage system likely next year.	
Church Hill, Tatsfield W		Works completed in October to reduce standing surface water after heavy rain. Problems with failed surfacing to be rectified at contractor expense December.	
A22/Salmons Lane	Addition Likely to	al gullies planned this year to reduce standing water near level crossing. start January 2010.	
Whitehill Lane, Bletching		e channel planned to prevent spring water from flowing on road. Work carried ovember 09.	
Surface Dressing		Completion date	
Titsey Road Ricketts Hill Road Slines Oak Road Chelsham Road Easter Way Caterfield Lane Dormans Road The Platt Hornecourt Hill Gayhouse Lane West Park Road Portley Lane Bletchingley Road Clarkes Lane	Limpsfield Tatsfield Woldingham Warlingham South Godstone Lingfield/Oxted Dormansland Outwood Outwood Lingfield Caterham Godstone Tatsfield	15/04/09 19/04/09 20/04/09 21/04/09 22/04/09 22/04/09 23/04/09 23/04/09 01/05/09 05/05/09 05/06/09 06/05/09	

Micro Asphalt		Completion date
Lindley Road	Godstone	04/06/09
Wolfswood	Oxted	07/06/09
Banstead Rd	Caterham	October 09 (remedial works)
Whyteleafe Hill utility company works	Caterham	July 2010. Remedial works delay until next summer by