

OFFICER REPORT TO LOCAL COMMITTEE TANDRIDGE

HIGHWAY SCHEMES IN TANDRIDGE PROGRESS REPORT

5 March 2010

KEY ISSUE

To update the Local Committee on the progress of highway schemes and works being progressed in and 2009/10 financial year.

SUMMARY

On 03 July 2009, the Local Committee agreed a list of integrated transport schemes funded from the Local Transport Plan and Local Allocation budgets. This report sets out progress on these highway schemes and other maintenance related works funded from other sources in the current financial year.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER: David Curl, Local Highway Manager (Tandridge)

TELEPHONE NUMBER: 03456 009 009

E-MAIL: <u>eastsurreyhighways@surreycc.gov.uk</u>

CONTACT OFFICER: Mark Richards, Implementation Engineer (Tandridge)

TELEPHONE NUMBER: 03456 009 009

E-MAIL: eastsurreyhighways@surreycc.gov.uk

INTEGRATED TRANSPORT SCHEMES

Project Description.	Funding		Progress
A25 High Street, Bletchingley. Layout improvements.	2009/10	£20,000 LTP	Drawings prepared and sent to the local County Councillor and Parish Council for comment and decision about way forward. Comments received and meeting held with Bletchingley Parish in December. Plan to design new refuge near speed camera and amend speed limits in Little Common Lane.
Tatsfield village scheme. Improvements for pedestrians and traffic.	. 2009/10	£40,000.	Funding available for all highway works in current year approved by Estates Management. Common Land legal issues and procedure likely to take more than 6 months to resolve. Scheme can be substantially implemented before new school opens apart from works on common land which will be progressed asap.
Caterham on the Hill area. Improvements at various locations.	2009/10	£20,000.	Some minor works this financial year and investigation of some other sites following meeting with Divisional County Councillor in August. Traffic calming scheme outside St Josephs school in Whyteleafe Rd being investigated. Likely completion end of Feb. 10. Burntwood Lane/Whyteleafe Road traffic signals improvement to pedestrian facilities being progressed and to be implemented before the end of March. Pedestrian phase to be changed so that it comes round more quickly to help school children. Footpath from Whyteleafe Rd to Essendene Rd lighting improvements completed.
Caterham. Shabby to Smart.	2010/11 2009/10	£45 £20,000.	£45,000 SCC contribution towards project is confirmed for 2010/11, which has successfully gained a SEEDA grant. About £18,000 has been spent this financial year on drainage work. A scheme is being developed with TDC and the Caterham S2S project. Likely implementation summer 10.
Wapses Lodge Roundabout improvements	2008/09 2009/10	£90,000 LTP. None.	Surfacing works completed this financial year following extensive refurbishment last financial year. Additional vegetation clearance over coming months on the footways around the roundabout.

INTEGRATED TRANSPORT SCHEMES

Project Description.	Funding	Progress
Mill Lane, Hurst Green New footway to Moorhouse School.	2009/10 None.	Competed The scheme was funded from a £35,000 sum associated with the former Ajax site, Holland Road Construction works commenced on site
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2009/10 £20,000.	Safety improvements are proposed and street lighting is being planned as first phase this financial year. Lighting columns have been installed and awaiting EDF connections.
HGV routes in Oxted. HGVs accessing Oxted chalk quarry.	2009/10 None	Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures near motorway bridge over Chalkpit Lane completed. SGL chalk quarry proposals for a haul road are awaited. Automatic traffic counter in place and monitoring continuing.
Judges Corner. New roundabout. to replace existing staggered junction.	2009/10 £800,000 L	Scheme substantially complete apart from landscaping and stage 3 safety audit. Initial utility company apparatus diversions took longer than planned. Failure of
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2009/10 none	A feasibility study for a proposed footway has been completed. Results have be en discussed with the Divisional Member before reporting to the Local Committee.
The Avenue, South Nutfield Footway improvement	2009/10 - £20,000	Works substantially complete. Topsoiling to be carried out.

INTEGRATED TRANSPORT SCHEMES

Project Description.	Funding	Progress	
Description.			
Parking. Investigation and		Tandridge District Coun 2008/09.	ncil installed "Review 1" of parking restrictions in
implementation of new	2009/10 £40,000 and		identified parking sites has commenced. Consultation
parking restrictions.	£10,000 revenue	within each Division ongo restrictions advertised on	ing and report approved by LC in October 2009. New
			11" Feb 2010. Fandridge was agreed in March 2009 by the Local
		Committee.	
Speed Management Speed limit revisions and	2009/10 £25,000 LA	There is an ongoing 'targe	eted routes' initiative in Tandridge. This involves
Speed limit revisions and targeted routes.	and £10,000 Rev.	identification, assessment	t and proposals for top priority roads. It includes liaiso
		with Surrey Police and Ta (officers) group meets 6 n	andridge District Council. A speed management
			mit schemes being progressed :
		Felbridge area	TRO advertised. No objections received; design bei
			progressed and implementation planned in March 2010.
		A22 South Godstone	Implemented including VAS summer 09.
		Nutfield Marsh Road	Proposed 40mph speed limit to be advertised March 2010
		A25 Westerham Road	Proposed extension of 40mph speed limit to be advertised March 2010
		Little Common Lane	Proposed extension of 30mph speed limit to be advertised March 2010

Project	Progress
A25 Westerham Road	Works complete.
A25 East Hill	Works complete
Westhall Road, both sections	Works complete
A22 Godstone Road	Scheme completed mid November. New pelican crossing at Well Farm Heights being finished.

2008/9 & 10 MAJOR MAINTENANCE SCHEMES

	DEVELOPMENT RELATED SCHEMES
A22 pelican crossing outside Well Farm Heights development.	Scheme delayed following EDF cable replacement works along the A22. Works on pelican have now been started and will be completed following resurfacing of the A22 described above.

	2009/10 PATCHING SCHEMES	
Project	Progress	
Buxton Lane, Caterham	W/C 7 th September 2009 – Machine Patching – Complete	
Brickfield Road, Outwood	W/C 7 th September 2009 – Machine Patching – Complete	
Normans Road, Smallfield	W/C 7 th September 2009 – Machine Patching – Complete	
Church Lane, Caterham	W/C 14 th September 2009 – Machine Patching – Complete	
Broadbridge Lane, Horley	W/C 14 th September 2009 – Machine Patching – Complete	
High Street, Bletchingley	Machine Patching – Work delayed until Jan 2010 due to East Surrey Water pipe	
	repairs	
Hare Lane, Lingfield	W/C 21 st September 2009 – Machine Patching - – Complete	

52

	2009/10 FOOTWAY SURFACING SCHEMES	
Location	Extents	Planned start
High Street Dormansland	Thin overlay (slurry treatment).	Complete
Larch Close, Warlingham	Thin overlay (slurry treatment).	Complete
West Park Road, Copthorne	Thin overlay (slurry treatment).	Complete
Oakley Road, Warlingham	Thin overlay (slurry treatment).	Complete
Farm Road, Warlingham	Thin overlay (slurry treatment).	Complete
The Platt, Dormansland	Adjust kerbs and resurface with 6mm Macadam.	Complete
The Avenue, Nutfield	Reconstruction to be completed in conjunction with improvement scheme	Nov/Dec 09

	2009/10 DRAINAGE SCHEMES	
Project	Progress	
Kingswood Lane, Warlingham	Works to clean soak-aways completed. Balancing pond in the corner of Post Office Recreation Ground to be started in summer.	
A22 Caterham Bypass/ Godstone Road	Drainage surveys and cleaning work completed in late September. Additional soakaway cleaning work carried out in December. Further plans to improve maintainability of drainage system likely next year in conjunction with major maintenance scheme.	
Church Hill, Tatsfield	Works completed in October to reduce standing surface water after heavy rain. Problems with failed surfacing to be rectified at contractor expense December.	
A22/Salmons Lane	Additional gullies and soakaways planned this year to reduce standing water near level crossing. Planned start March 2010.	
Whitehill Lane, Bletchingley	Drainage channel planned to prevent spring water from flowing on road. Work carried out in November 2009 and completed Feb 2010.	

53

Surface Dressing		Completion date
Titsey Road	Limpsfield	15/04/09
Ricketts Hill Road	Tatsfield	15/04/09
Slines Oak Road	Woldingham	19/04/09
Chelsham Road	Warlingham	20/04/09
Easter Way	South Godstone	21/04/09
Caterfield Lane	Lingfield/Oxted	21/04/09
Dormans Road	Dormansland	22/04/09
The Platt	Dormansland	22/04/09
Hornecourt Hill	Outwood	23/04/09
Gayhouse Lane	Outwood	23/04/09
West Park Road	Lingfield	01/05/09
Portley Lane	Caterham	05/05/09
Bletchingley Road	Godstone	05/06/09
Clarkes Lane	Tatsfield	06/05/09
Micro Asphalt		Completion date
Lindley Road	Godstone	04/06/09
Wolfswood	Oxted	07/06/09
Banstead Rd	Caterham	October 09 (remedial works)
Whyteleafe Hill	Caterham	July 2010. Remedial works delay until next summer by
Company works.	Utility	,