



## OFFICER REPORT TO LOCAL COMMITTEE (TANDRIDGE)

### HIGHWAYS SCHEMES PROGRESS REPORT

9<sup>th</sup> December 2011

#### KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Tandridge district.

#### SUMMARY

At the 4 March 2011 Local Committee, Members agreed a programme of work for highways in Tandridge. This report sets out recent progress.

#### OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

<b>LEAD OFFICER:</b>	John Lawlor. Area Team Manager South East
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highways@surreycc.gov.uk
<b>CONTACT OFFICER:</b>	Steve Cunnah, Area Maintenance Engineer (Tandridge)
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highways@surreycc.gov.uk
<b>BACKGROUND PAPERS:</b>	None

## INTEGRATED TRANSPORT SCHEMES

Project	Allocation	Detail/Progress
Outwood Lane, Bletchingley	£10,000	Speed Management – investigation of speed limit reduction to 40mph. Detailed design started.
A25 Godstone Road, Bletchingley	£10,000	Speed Management – investigation of extension of existing 30mph. Site meeting held with Police. See separate report on this meeting's agenda.
Traffic Safety Improvements	£21,000	(i) A25 Westerham Road, Limpsfield - Improvements to pedestrian crossing point near school Works to be programmed.
		(ii) High Street/Dormans Road/Plough Road, Dormansland – Mini-roundabout
		(iii) Little Common Lane, Bletchingley - Relocation of pedestrian crossing point Design on-going. Implementation estimated for Feb – March 2012.
		(iv) A25 High Street, Bletchingley - Pedestrian refuge (constructed from carried forward 2010/11 funding Stage 3 Road Safety Audit to be carried out
Church Lane, Oxted	£10,000	Pedestrian facilities south of junction with Barrow Green Road and Bluehouse Lane. Design on-going.
A25/Church Lane, Oxted	£10,000	Pedestrian improvements. Works to be programmed.
Warlingham Safety/Pedestrian Measures	£10,000	(i) Chelsham Common Road, Warlingham - investigation of speed limit reduction to 30mph. Detailed design started.
		(ii) Gresham Avenue, Warlingham - provision of parking lay-by. Issue with stats equipment to be resolved.

### INTEGRATED TRANSPORT SCHEMES

<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
Halliloo Valley Road, Woldingham	£50,000	Safety improvements at bend (trief kerbs, signing, anti-skid). Scheme to be carried out in two phases. Phase 1: anti-skid and improvements to signing. Phase 2: monitoring and, if required, consideration of safety kerbs. NB. Halliloo Valley Road now on P1 gritting route.
A25 High Street/Godstone Road, Bletchingley	c/f £15,000	Pedestrian refuge. Completed. Snagging works outstanding.
B2031 Rook Lane, Chaldon	c/f £15,000	Footway improvements. Full public consultation carried out. See separate report on this agenda.
High Street, Dormansland	c/f £24,000	Safety improvements. Scheme redesigned and Safety Audit to be carried out.
Local structural repairs	£42,573	Locations identified. Works on-going. To be completed by March 2012.
Parking	£20,000	New restrictions and residents parking being progressed by County Parking Team

nb. c/f = funding carried forward from 2010/11

### CASUALTY REDUCTION WORKING GROUP SCHEMES

<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
Coopers Hill Road-The Lodge, Nutfield	£6,600	Safety improvements (chevrons and signing). Works to be programmed.

### ROAD SURFACE TREATMENT SCHEMES

Project / Road Name	Location	Progress / Programme 2011/2012
Copthorne Road	Felbridge	Completed
Shipleigh Bridge Lane	Copthorne	Completed
Smithers Lane	Dormansland	Completed
Godstone Road	Bletchingley	Deferred - to be programmed April – June 2012
Chaldon Road & Rook Lane	Chaldon	Completed
Copthorne Bank	Copthorne	Completed
Woodhurst Lane	Oxted	Completed
Eastbourne Road	New Chapel	Completed. Snagging works outstanding.
Westerham Road	Limpsfield	Completed. Snagging works outstanding.
Limpsfield Road	Warlingham	Deferred - to be programmed April – June 2012
Limpsfield Road	Slines Green	Deferred - to be programmed April – June 2012
Kent Hatch Road	Limpsfield	Completed. Snagging works outstanding.
Lusted Hall Lane	Tatsfield	Completed
Whyteleafe Road	Caterham	Completed. Snagging works outstanding.
Haxted Road	Haxted	Completed. Snagging works outstanding.
Limpsfield Road	Slines Green	Crack repairs programmed December
Hollow Lane	Dormansland	Completed. Snagging works outstanding.
Northdown Road	Woldingham	Completed
Ulstan Close	Woldingham	Completed. Snagging works outstanding.
Mill Lane	Hurst Green	Micro asphalt completed. Snagging works outstanding.

## ROAD SURFACE TREATMENT SCHEMES

Tudor Close	Smallfield	Micro asphalt completed
Bellweather Lane	Smallfield	Deferred - to be programmed April – June 2012
Antlands Lane	Smallfield	Completed
Lagham Road	South Godstone	Micro asphalt completed
St Catherine's Cross	Bletchingley	Micro asphalt completed. Snagging works outstanding.
Lagham Park	South Godstone	Micro asphalt completed. Snagging works outstanding.
Hunters Chase	South Godstone	Micro asphalt completed
Ashwood	Warlingham	Micro asphalt completed
Woodside Crescent	Smallfield	Micro asphalt completed
Farleigh Court Road/Scotshall Lane	Warlingham	Completed
Clare Court	Woldingham	Completed
Place Farm Road / Church Lane	Bletchingley	Completed
St Clair Close	Oxted	Micro asphalt completed
Byers Lane	South Godstone	Completed
Godstone Hill	Godstone	Completed. Snagging works outstanding.
Stafford Road	Caterham	Micro asphalt completed. Snagging works outstanding.
Wash Pond Lane	Warlingham	Completed
Godstone Bypass	Godstone	Completed. Snagging works outstanding.
Wolfs Hill	Limpsfield	Common land issue to be resolved
Raleigh Drive	Smallfield	Micro asphalt completed
Perrylands Lane	Smallfield	On Alternative Treatment programme. Road closure in place
Dome Hill	Caterham	Micro asphalt completed
Westview Road	Warlingham	Micro asphalt completed

### ROAD SURFACE TREATMENT SCHEMES

Chelsham Common	Chelsham	Completed
Orchard Way	Oxted	On Alternative Treatment programme. Road closure in place
Rockfield Road	Oxted	Completed. Snagging works outstanding.
Gangers Hill	Woldingham	Deferred - to be programmed April – June 2012
Church Lane	Godstone	Deferred due to Gas works
War Coppice Road	Caterham	Completed
Harestone Lane	Caterham	Deferred - to be programmed April – June 2012
New Road	Smallfield	Micro asphalt scheme to be re-programmed 2012/13
Church Road	Smallfield	Completed
Boulthurst Way	Oxted	Micro asphalt scheme to be re-programmed 2012/13
Church Lane	Chelsham	Completed. Snagging works outstanding.
Larch Close / Cedar Close / Blanchmans Road	Warlingham	Micro asphalt scheme to be re-programmed 2012/13
Chaldon Common Road	Caterham	Completed. Snagging works outstanding.
Harestone Valley Road	Caterham	Completed. Snagging works outstanding.

### MAJOR MAINTENANCE ROAD SCHEMES

Project	Location	Progress
Godstone Road	Whyteleafe	Programmed January 2012
Castle Street	Bletchingley	Programmed January 2012

### FLOODING AND DRAINAGE SCHEMES

Project	Division	Progress
Godstone Road/Caterham by pass	Caterham	Phase 2 - Design only

### FOOTWAY SCHEMES

Project	Division	Progress
Orchard Way	Hurst Green	Programmed

### WINTER DAMAGE 2011-2012

Project / Road Name	Location	Programme 2011/2012
High Street / Town Hill / Racecourse Road / Moor Lane	Lingfield	Completed
Ninehams Road	Caterham	Programmed Jan/Feb 2012
High Street	Limpsfield	Completed

<b>MEMBER ALLOCATION SCHEMES REVENUE</b>		
<b>Project</b>	<b>Allocation</b>	<b>Progress</b>
Drainage / ditching works	£40,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£10,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking	£20,000	Allowance for annual review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
<b>Total</b>	<b>£100,000</b>	

<b>POTENTIAL 106 SCHEMES 2011/2012</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Programme 2011/2012</b>
Court Bushes Road	Whyteleafe	Implementation of waiting restrictions. To be programmed by Parking Team.