

OFFICER REPORT TO LOCAL COMMITTEE (TANDRIDGE)

HIGHWAYS SCHEMES PROGRESS REPORT 29 JUNE 2012

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Tandridge District.

SUMMARY

At the 2 March 2011 Local Committee, Members agreed a programme of work for highways in Tandridge. This report sets out recent progress.

OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

LEAD OFFICER: John Lawlor, Area Team Manager South East

TELEPHONE NUMBER: 03456 009 009

E-MAIL: highways@surreycc.gov.uk

CONTACT OFFICER: Anita Guy, Senior Engineer, South East Area Team

TELEPHONE NUMBER: 03456 009 009

E-MAIL: highways@surreycc.gov.uk

BACKGROUND PAPERS: Report to Tandridge Local Committee, 2 March 2011

INTEGRATED TRANSPORT SCHEMES – CARRIED FORWARD 2011/12				
Project	Allocation	Detail/Progress		
Outwood Lane, Bletchingley – Phase 1		Speed Management – speed limit reduction to 40mph Design complete and being priced. Awaiting advertisement of order.		
A25 Godstone Road, Bletchingley		Speed Management – extension of existing 30mph Design complete and being priced. Awaiting advertisement of order.		
High Street/Dormans Road/Plough Road,	Awaiting	Junction improvement - mini-roundabout		
Dormansland – Mini-roundabout	confirmation of	With Design Team		
Little Common Lane, Bletchingley -	final amount to be carried	Relocation of pedestrian crossing point Design completed. Awaiting price and road safety audit. Pedestrian facilities		
Church Lane/Barrow Green Road/Bluehouse	forward for each			
Lane, Oxted	scheme	Feasibility design for zebra crossings in Barrow Green Road and Bluehouse Lane and safety audit completed. Street lighting assessment being carried. Estimate of scheme costs to be provided.		
Chelsham Common Road, Warlingham		Speed limit reduction to 30mph. Order advertised. No objections received. Design complete and works priced. To be programmed and order made.		
B2031 Rook Lane, Chaldon	£15,000	Extension of footway improvements Full public consultation carried out, reported to Committee in December 2011. Ecological assessment completed. Implementation to be programmed. Additional £13,000 shortfall to be funded from either 2011/12 underspend or from 2012/13 ITS budget.		

INTEGRATED TRANSPORT SCHEMES – CARRIED FORWARD 2011/12				
Project Allocation Detail/Progress				
High Street, Dormansland	£24,000	Safety improvements. Scheme revised following road safety audit. Parish Council expressed concerns. Scheme on hold to allow pedestrian count to be carried out and mini-roundabout scheme to be developed.		

INTEGRATED TRANSPORT SCHEMES - NEW SCHEMES 2012/13				
Project	Allocation	Detail/Progress		
Outwood Lane, Smallfield – Phase 2	£10,000	Extension of 40mph speed limit With Area Team to carry out assessment		
East Grinstead Road, Lingfield	£5,000	Signing and lining With Area Team		
Town Hill, Lingfield	£10,000	Footway widening With Design Team		
Redehall Road, Smallfield	£5,000	Extension of 40mph speed limit to B2037 With Area Team to carry out assessment		
Bluehouse Lane (Limpsfield Grange School), Oxted	£10,000	Footway improvements With Design Team		
A25 Westerham Road, Limpsfield	£10,000	VAS With Area Team		

INTEGRATED TRANSPORT SCHEMES - NEW SCHEMES 2012/13				
Project	Allocation	Detail/Progress		
Westhall Road/Narrow Lane/Westhall Park, Warlingham	£25,000	Junction improvement With Design Team		
Harestone Valley Road, Caterham	£5,000	Pedestrian crossing outside Caterham School With Design Team		
Whyteleafe Road, Caterham	£5,000	Pedestrian crossing improvements by Audley School With Design Team		
Byers Lane, South Godstone	£2,000	Investigate HGV issues With Area Team		
A25 East Hill, Oxted	£2,000	Investigate Pelican crossing near Uvedale Road With Design Team		
Small Safety Improvements and Stage 3 Road Safety Audits	£5,000	Hollow Lane, Dormansland speed limit assessment With Area Team to carry out assessment		
A22 junctions with A25, M25 J6, B2208 (Wapses Lodge) and B2208 (Newchapel Road)	£20,000	Investigation of signs, road markings, operation of roundabouts With Design Team		
Blackberry Lane/Blackberry Road, Dormansland	£5,000	Reverse one-way working With Design Team		
Parking	£11,000	Contribution towards implementation of parking measures With Parking Team		
Signs	£10,000	Provision of new signs To be identified		
Funding ring fenced for construction of schemes identified above	£40,000	For scheme implementation		

INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13				
Project Allocation Detail/Progress				
Capital Maintenance £187,146 Local Structural Repair schemes See separate table below				

LOCAL COMMITTEE FUNDED LOCAL STRUCTURAL REPAIR SCHEMES				
Project	Location	Update		
Crowborough Drive	Warlingham	To be programmed		
Harrow Road	Chelsham	To be programmed		
Rag Hill Road	Tatsfield	To be programmed		
Park Road	Lingfield	To be programmed		
Weatherhill Road	Smallfield	Phase 2		
Central Way	Oxted	To be programmed		
Spring Lane	Oxted	Awaiting price		
Harestone Valley Road	Caterham	Awaiting price		
Whyteleafe Hill	Whyteleafe	Cancelled		
Livingstone Road	Caterham	Awaiting price		
Westway	Caterham	Awaiting price		
Big Common Lane	Bletchingley	Phase 2		
The Avenue	Nutfield	Phase 2		
The Limes	Lingfield	Phase 2		
The Ridge	Woldingham	Phase 2		

CASUALTY REDUCTION WORKING GROUP SCHEMES				
Project Detail/Progress				
A22 Wapses Lodge roundabout, Caterham	Signs and markings With Design Team. Will be co-ordinated with ITS works for A22 (see above)			
A25 Oxted Rd, Godstone between A22 and Jackass Lane	Warning signs and hazard marker posts With Design Team			

MAJOR MAINTENANCE SCHEMES				
Project	Location	Update*		
Church Road Station Road to start of properties	Woldingham	On target for implementation this financial year		
Jackass Lane Tandridge Lane to A25 Oxted Road	Tandridge	On target for implementation this financial year		
Kings Mill Lane Redhill Aerodrome to Kings Cross Lane	Nutfield	On target for implementation this financial year		
Clacket Lane Pilgrims Lane to Westerham Road (excl. M25 bridge)	Titsey	On target for implementation this financial year		
Church Road Smallfield Road to Horne Court Hill	Horne	On target for implementation this financial year		
Hillbury Road Westhall Road for approx. 800m west	Warlingham	On target for implementation this financial year		

MAJOR MAINTENANCE SCHEMES			
Project Location Update*			
Paynesfield Road Ship Hill to Crossways	Tatsfield	On target for implementation this financial year	

SURFACE TREATMENT SCHEMES				
Project	Location	Treatment	Update*	
North Park Lane A25 to end	Godstone	Surface dressing	To be programmed	
Godstone Hill southbound and northbound	Caterham	Surface dressing	Completed	
Church Hill/Church Road Station Avenue to Whyteleafe Road	Caterham	Surface dressing	Patching completed	
Limpsfield Road – carried forward from 2011/12 programme Chelsham Road to Slines Oak Road	Warlingham	Surface dressing	Completed	
Cooper's Hill Road A25 to south of M23 bridge	South Nutfield	Surface dressing	Programmed mid June	
East Park Lane West Park Road to Bones Lane	Newchapel	Surface dressing	Programmed mid June	
Miller's Lane Daysey's Hill to Outwood Lane	Outwood	Surface dressing	Programmed mid June	
Crowhurst Lane 360m east Tandridge Lane to Gibbs Brook Lane	Crowhurst	Surface dressing	Completed	

SURFACE TREATMENT SCHEMES				
Project	Location	Treatment	Update*	
Limpsfield Road – carried forward from 2011/12 programme Slines Oak Road to Beech Farm Road	Slines Green	Surface dressing	Completed	
Cogman's Lane Normans Road to Plough Road	Smallfield	Surface dressing	Programmed mid June	
Limpsfield Road Beech Farm road to Cheverells Farm	Slines Green	Surface dressing	Completed	
Ninehams Road Complete length	Caterham	Surface dressing	To be programmed	
Chaldon Common Road Rook Lane to Roffe's Lane	Caterham	Surface dressing	To be programmed	
Harts Lane Tilburstow Hill Road to Eastbourne Road	South Godstone	Surface dressing	Programmed mid June	
Farleigh Common Moorcroft to 50m north Farleigh House Farm	Warlingham	Surface dressing	Completed	
Moor Lane Starborough Road to Racecourse Road	Dormansland	Surface dressing	Programmed mid June	
Mutton Hill Dormans High Street to Hollow Lane	Dormansland	Surface dressing	Programmed mid June	
Church Lane – carried forward from 2011/12 programme Oxted Road to Eastbourne Road	Godstone	Surface dressing	Completed	
East Grinstead Road Complete length	Lingfield	Surface dressing	Patching completed	
A264 Copthorne Road Mill Lane to 960m west	Felbridge	Surface dressing	To be programmed	

SURFACE TREATMENT SCHEMES				
Project	Location	Treatment	Update*	
Gangers Hill - – carried forward from 2011/12 programme Flower Lane to Northdown Road	Woldingham	Surface dressing	To be programmed	
Bowerland Lane Crowhurst Road to Haxted Road	Lingfield	Surface dressing	Programmed mid June	
Detillens Lane	Limpsfield	Surface dressing	Completed	
High Street/Eastbourne Road	Godstone	Surface dressing	Completed	
Larch Close/Cedar Close – carried forward from 2011/12 programme	Warlingham	Micro asphalt	Programmed mid June	
Harestone Lane – carried forward from 2011/12 programme	Caterham	Micro asphalt	Programmed mid June	
New Road – carried forward from 2011/12 programme	Limpsfield	Micro asphalt	To be programmed	
Boulthurst Way – carried forward from 2011/12 programme	Oxted	Micro asphalt	Completed	
Bellweather Lane – carried forward from 2011/12 programme	Smallfield	Micro asphalt	To be programmed	
Orchard Road	Smallfield	Micro asphalt	Completed	

FLOODING AND DRAINAGE SCHEMES				
Project	Location	Update		
East Grinstead Road	Lingfield	Completed. Monitoring in progress		

FOOTWAY SCHEMES				
Project	Location	Treatment	Update*	
Station Road East Complete length	Oxted	Reconstruction	On target for implementation this financial year	
Churchill Road Both sides	Smallfield	Slurry	To be programmed	
Church Way Hurst Green	Hurst Green	Slurry	To be programmed	

^{*} Programme dates subject to change due to weather conditions. Completed works may still be subject to snagging

DEVELOPER FUNDED SCHEMES		
Project	Detail/Progress	
Court Bushes Road, Whyteleafe	Implementation of waiting restrictions With Parking Team	
Godstone Road, Lingfield	Kerb build-out, speed limit Land issues appear to be resolved. Awaiting written confirmation from developer. S278 agreement being drafted.	