



OFFICER REPORT TO LOCAL COMMITTEE (TANDRIDGE)

HIGHWAYS SCHEMES PROGRESS REPORT

5 OCTOBER 2012

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Tandridge District.

SUMMARY

At the 2 March 2011 Local Committee, Members agreed a programme of work for highways in Tandridge. This report sets out recent progress.

OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

LEAD OFFICER: John Lawlor, Area Team Manager South East
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
CONTACT OFFICER: Anita Guy, Senior Engineer, South East Area Team
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
BACKGROUND PAPERS: Report to Tandridge Local Committee, 2 March 2011

| INTEGRATED TRANSPORT SCHEMES – CARRIED FORWARD 2011/12 | | |
|---|-------------------|---|
| Project | Allocation | Detail/Progress |
| Outwood Lane, Bletchingley – Phase 1 | £89,100 | Speed Management – speed limit reduction to 40mph Order advertised. No objections received. Works to be programmed and order made. |
| A25 Godstone Road, Bletchingley | | Speed Management – extension of existing 30mph Order advertised. No objections received. Works to be programmed and order made. Gateway enhancement design on-going. |
| High Street/Dormans Road/Plough Road, Dormansland | | Junction improvement - mini-roundabout Subject of separate report to this meeting |
| Little Common Lane, Bletchingley | | Relocation of pedestrian crossing point Works programmed to start late September |
| Church Lane/Barrow Green Road/Bluehouse Lane, Oxted | | Pedestrian facilities Scheme developed to provide two zebra crossings (one in Barrow Green Road north of junction and the other in Bluehouse Lane west of Station Approach) and improvements to the existing pedestrian refuge in Station Approach. Scheme construction estimated to cost £40,000. Developer funding secured to deliver this scheme. |
| Chelsham Common Road, Warlingham | | Speed limit reduction to 30mph. Completed |
| B2031 Rook Lane, Chaldon | £15,000 | Extension of footway improvements Scheme approved for construction 7 September 2012. To be programmed. Aiming to start late October. |

INTEGRATED TRANSPORT SCHEMES – CARRIED FORWARD 2011/12

| Project | Allocation | Detail/Progress |
|--------------------------|-------------------|--|
| High Street, Dormansland | £24,000 | Safety improvements. Scheme revised following road safety audit. Parish Council expressed concerns and scheme put on hold. Pedestrian count carried out by Parish on 12 September. Preferred crossing point to be identified. |

INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13

| Project | Allocation | Detail/Progress |
|------------------------------------|-------------------|--|
| Outwood Lane, Smallfield – Phase 2 | £10,000 | Extension of 40mph speed limit Assessment carried out as part of phase 1 works. Being implemented with phase 1 (see above) |
| East Grinstead Road, Lingfield | £5,000 | Signing and lining With Area Team to order works |
| Town Hill, Lingfield | £10,000 | Footway widening Insufficient width available to enable widening within the existing highway boundary. Scheme to improve the gradient at the existing dropped kerbed uncontrolled crossing point at the bellmouth of Camden Road appears feasible. To be discussed with Chairman and Vice-Chairman. |
| Redehall Road, Smallfield | £5,000 | Extension of 40mph speed limit to B2037 Subject of separate report to this meeting |

| INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13 | | |
|---|-------------------|---|
| Project | Allocation | Detail/Progress |
| Bluehouse Lane (Limpsfield Grange School), Oxted | £10,000 | Footway improvements With Design Team for design only 2012/13 |
| A25 Westerham Road, Limpsfield | £10,000 | VAS With Area Team to develop scheme for advisory 20mph speed limit. Speed surveys been carried out. |
| Westhall Road/Narrow Lane/Westhall Park, Warlingham | £25,000 | Junction improvement With Design Team. Initial site visit carried out. Design on-going. |
| Harestone Valley Road, Caterham | £5,000 | Pedestrian crossing outside Caterham School With Design Team for design only 2012/13. Traffic survey completed. |
| Whyteleafe Road, Caterham | £5,000 | Pedestrian crossing improvements by Audley School With Design Team for design only 2012/13. Traffic survey completed. |
| Byers Lane, South Godstone | £2,000 | Investigate HGV issues With Area Team to order 'Unsuitable for HGV' signs |
| A25 East Hill, Oxted | £2,000 | Investigate Pelican crossing near Uvedale Road With Design Team for design only 2012/13. Traffic survey completed. |
| Small Safety Improvements and Stage 3 Road Safety Audits | £5,000 | Hollow Lane, Dormansland speed limit assessment With Area Team to carry out assessment |
| A22 junctions with A25, M25 J6, B2208 (Wapses Lodge) and B2208 (Newchapel Road) | £20,000 | Investigation of signs, road markings, operation of roundabouts Initial designs produced. Drawings sent to Police for comment. |

| INTEGRATED TRANSPORT SCHEMES – NEW SCHEMES 2012/13 | | |
|---|-------------------|--|
| Project | Allocation | Detail/Progress |
| Blackberry Lane/Blackberry Road, Dormansland | £5,000 | Introduce one-way working With Design Team. Work on-going. |
| Parking | £11,000 | Contribution towards implementation of parking measures 2012/13 measures advertised. Objections the subject of a separate report to this meeting. Residents' parking consultation in Caterham Valley and Whyteleafe planned for the Autumn. Woldingham Station/Church Road waiting restrictions to commence once maintenance scheme completed. |
| Signs | £10,000 | Provision of new signs To be identified |
| Funding ring fenced for construction of schemes identified above | £40,000 | For scheme implementation |
| Capital Maintenance | £187,146 | Local Structural Repair schemes See separate table below |

| LOCAL COMMITTEE FUNDED LOCAL STRUCTURAL REPAIR SCHEMES | | |
|---|-----------------|---------------|
| Project | Location | Update |
| Crowborough Drive | Warlingham | Completed |
| Harrow Road | Chelsham | Completed |
| Rag Hill Road | Tatsfield | Completed |

| LOCAL COMMITTEE FUNDED LOCAL STRUCTURAL REPAIR SCHEMES | | |
|---|--------------|--------------------------------|
| Park Road | Lingfield | Completed |
| Weatherhill Road | Smallfield | On Major Maintenance programme |
| Central Way | Oxted | Completed |
| Spring Lane | Oxted | On hold |
| Harestone Valley Road | Caterham | Completed |
| Whyteleafe Hill | Whyteleafe | Cancelled |
| Livingstone Road | Caterham | On hold |
| Westway | Caterham | Completed |
| Big Common Lane | Bletchingley | On hold |
| The Avenue | Nutfield | On hold |
| The Limes | Lingfield | Programmed |
| The Ridge | Woldingham | On hold |
| Farleigh Court Road (bell mouth) | Warlingham | Awaiting price |
| Lake View Road | Lingfield | Awaiting price |

| CASUALTY REDUCTION WORKING GROUP SCHEMES | |
|---|--|
| Project | Detail/Progress |
| A22 Wapses Lodge roundabout, Caterham | Signs and markings Design completed. To be programmed. |
| A25 Oxted Rd, Godstone between A22 and Jackass Lane | Warning signs and hazard marker posts Design completed. To be programmed. |

| MAJOR MAINTENANCE SCHEMES | | |
|---|-----------------|--|
| Project | Location | Update* |
| Church Road <i>Station Road to start of properties</i> | Woldingham | On target for implementation this financial year |
| Jackass Lane <i>Tandridge Lane to A25 Oxted Road</i> | Tandridge | Been moved to Surface Dressing programme. Patching to be carried out 2012/13, surface dressing to follow in 2013/14. |
| Kings Mill Lane <i>Redhill Aerodrome to Kings Cross Lane</i> | Nutfield | Completed |
| Clacket Lane <i>Pilgrims Lane to Westerham Road (excl. M25 bridge)</i> | Titsey | On target for implementation this financial year |
| Church Road <i>Smallfield Road to Horne Court Hill</i> | Horne | Completed |
| Hillbury Road <i>Westhall Road for approx. 800m west</i> | Warlingham | Programmed for night works, end September |
| Paynesfield Road <i>Ship Hill to Crossways</i> | Tatsfield | Issues with Statutory Undertakers pipe work causing subsidence. Still hoped to implement this financial year. |
| Weatherhill Road | Smallfield | Completed |

| SURFACE TREATMENT SCHEMES | | | |
|---|-----------------|------------------|---|
| Project | Location | Treatment | Update* |
| North Park Lane <i>A25 to end</i> | Godstone | Surface dressing | Deferred to 2013/14 |
| Godstone Hill southbound and northbound | Caterham | Surface dressing | Completed. New cats eyes to be provided – work to be carried out with drainage scheme |
| Church Hill/Church Road <i>Station Avenue to Whyteleafe Road</i> | Caterham | Surface dressing | Patching completed |
| Limpsfield Road – carried forward from 2011/12 programme <i>Chelsham Road to Slines Oak Road</i> | Warlingham | Surface dressing | Completed |
| Cooper's Hill Road <i>A25 to south of M23 bridge</i> | South Nutfield | Surface dressing | Completed |
| East Park Lane <i>West Park Road to Bones Lane</i> | Newchapel | Surface dressing | Completed |
| Miller's Lane <i>Daysey's Hill to Outwood Lane</i> | Outwood | Surface dressing | Completed |
| Crowhurst Lane <i>360m east Tandridge Lane to Gibbs Brook Lane</i> | Crowhurst | Surface dressing | Completed |
| Limpsfield Road – carried forward from 2011/12 programme <i>Slines Oak Road to Beech Farm Road</i> | Slines Green | Surface dressing | Completed |
| Cogman's Lane <i>Normans Road to Plough Road</i> | Smallfield | Surface dressing | Substantially complete. Section outstanding due to ponding. |
| Limpsfield Road <i>Beech Farm road to Cheverells Farm</i> | Slines Green | Surface dressing | Completed |

| SURFACE TREATMENT SCHEMES | | | |
|---|-----------------|------------------|---|
| Project | Location | Treatment | Update* |
| Ninehams Road <i>Complete length</i> | Caterham | Surface dressing | Completed under Winter Damage programme |
| Chaldon Common Road <i>Rook Lane to Roffe's Lane</i> | Caterham | Surface dressing | Completed |
| Harts Lane <i>Tilburstow Hill Road to Eastbourne Road</i> | South Godstone | Surface dressing | Completed |
| Farleigh Common <i>Moorcroft to 50m north Farleigh House Farm</i> | Warlingham | Surface dressing | Completed |
| Moor Lane <i>Starborough Road to Racecourse Road</i> | Dormansland | Surface dressing | Patching completed. Additional patching required. Surface dressing to be carried out 2013/14. |
| Mutton Hill <i>Dormans High Street to Hollow Lane</i> | Dormansland | Surface dressing | Completed |
| Church Lane – carried forward from 2011/12 programme <i>Oxted Road to Eastbourne Road</i> | Godstone | Surface dressing | Completed |
| East Grinstead Road <i>Complete length</i> | Lingfield | Surface dressing | Completed |
| A264 Copthorne Road <i>Mill Lane to 960m west</i> | Felbridge | Surface dressing | To be programmed, including provision of new cats eyes. |
| Gangers Hill - – carried forward from 2011/12 programme <i>Flower Lane to Northdown Road</i> | Woldingham | Surface dressing | To be programmed |

| SURFACE TREATMENT SCHEMES | | | |
|--|-----------------|------------------|--|
| Project | Location | Treatment | Update* |
| Bowerland Lane <i>Crowhurst Road to Haxted Road</i> | Lingfield | Surface dressing | Completed |
| Detillens Lane | Limpsfield | Surface dressing | Completed |
| High Street/Eastbourne Road | Godstone | Surface dressing | Completed |
| Larch Close/Cedar Close – carried forward from 2011/12 programme | Warlingham | Micro asphalt | Micro asphalt programme to be carried out by October |
| Harestone Lane – carried forward from 2011/12 programme | Caterham | Micro asphalt | Micro asphalt programme to be carried out by October |
| New Road – carried forward from 2011/12 programme | Limpsfield | Micro asphalt | Micro asphalt programme to be carried out by October |
| Boulthurst Way – carried forward from 2011/12 programme | Oxted | Micro asphalt | Completed |
| Bellweather Lane – carried forward from 2011/12 programme | Smallfield | Micro asphalt | Micro asphalt programme to be carried out by October |
| Orchard Road | Smallfield | Micro asphalt | Completed |

| MAJOR STRUCTURAL REPAIR SCHEMES | | |
|--|-----------------|---|
| Project | Location | Update |
| St Mary's Church Road <i>Bluehouse Lane to near cemetery entrance</i> | Oxted | To be completed by December, subject to weather |
| Wheeler's Lane <i>Broadbridge Road to Centenary Hall</i> | Smallfield | To be completed by December, subject to weather |
| Mount Avenue <i>Rook Lane to end</i> | Chaldon | To be completed by December, subject to weather |
| Water Lane <i>Bluehouse Lane to Pitchfont Lane</i> | Limpsfield | To be completed by December, subject to weather |
| Pollards Oak Road <i>Hurstlands to Pollards Oak Crescent</i> | Oxted | To be completed by December, subject to weather |

| FLOODING AND DRAINAGE SCHEMES | | |
|--|-----------------|--|
| Project | Location | Update |
| East Grinstead Road | Lingfield | Completed. Monitoring in progress |
| A22 Caterham By-Pass/B2030 Godstone Road | Caterham Valley | Phase 2 of scheme to alleviate flooding at junction. Work to beginning of October (see note below) |

Phase 2 will comprise construction of a deep layby which will serve two functions:

- act as a reservoir for surface water if the drainage infrastructure becomes overwhelmed (the bay will have a steep backfall and be capable of storing up to 40 cubic metres of water before it spreads over the carriageway)
- provide a safe place for the gully machine to clear the gullies and existing soakaways with the minimum of traffic management - presently the road must be closed for the gullies to be cleared (the gullies will be placed at the back of the bay and the bay will lie over the soakaways to facilitate access)

Works are expected to last approx 6 weeks and will be carried out at night. During the working shift the southbound carriageway will be closed and a diversion will operate through Caterham. Constraints placed upon the contractor mean that the diversion can only operate between 8pm and 6 am.

The layby will occupy the area which presently comprises the embankment on the east side of the road; a retaining structure formed of gabion baskets will be used to support the ground behind. The first operation will be to remove the trees and vegetation that presently covers the embankment. A land search has revealed that the area affected is already part of the public highway.

| FOOTWAY SCHEMES | | | |
|---|-----------------|------------------|--|
| Project | Location | Treatment | Update* |
| Station Road East <i>Complete length</i> | Oxted | Reconstruction | On target for implementation this financial year, subject to available finance |
| Churchill Road <i>Both sides</i> | Smallfield | Slurry | Due to be completed by end October |

| FOOTWAY SCHEMES | | | |
|----------------------------------|-----------------|------------------|------------------------------------|
| Project | Location | Treatment | Update* |
| Church Way <i>Hurst Green</i> | Hurst Green | Slurry | Due to be completed by end October |

| DEVELOPER FUNDED SCHEMES | |
|---------------------------------|---|
| Project | Detail/Progress |
| Court Bushes Road, Whyteleafe | Implementation of waiting restrictions With Parking Team |
| Godstone Road, Lingfield | Kerb build-out, speed limit Land issues appear to be resolved. Awaiting written confirmation from developer. S278 agreement being drafted. |

Note:

- * Programme dates subject to change due to weather conditions.
Completed works may still be subject to snagging