

Annex A

Local Sustainable Transport Fund (Woking) – capital update

Quality Bus corridor improvements

Corridor	Status	Comments
Route 91	'civils' completed	Bus stop clearways to be introduced
St Johns	'civils' ongoing 75% complete	On completion of 'civils' works, bus stop clearways to be introduced
Mayford and Westfield	'civils' ongoing	On completion of 'civils' works, bus stop clearways may need to be introduced
Maybury and Sheerwater	Design ongoing	Planned start late autumn 2014
Audio on bus (Route 91)	Planning stage	Planned introduction winter 2014/15.
5 additional real time information displays	Planning stage	Planned introduction winter 2014/15
Media screens town centre – Mercy Walk (4 no)	Awaiting installation date.	Screens will show live bus and rail times plus other transport information.
St Peters Hospital media screens	Installed	Screens show live bus information and shortly live rail times along with other transport information.

Cycling

Route/trail	Status	Comments
Earth Trail (Mayford to Hillview Road (Woking))	Substantially completed.	Final 'civils' works planned mid/late October and signing and lining planned late autumn 2014
Mercury Trail (Chertsey Road Byfleet to West Byfleet (Camphill Road) adjacent to A245 Parvis Road)	Completed (but see below)	Signing and lining planned late autumn 2014
Mercury Trail (Parvis Road to West Byfleet railway station)	Detailed design completed.	Awaiting confirmation from Woking Borough Council to proceed with works.
A318 Barnes Wallis Drive/Oyster Lane	Detailed design completed.	'civils' works due to start early October 2014.
A3046 Chobham Road	Detailed design ongoing.	'civils' works due to start late autumn 2014.
Woking railway station Cycle Hub	Completed	Officially opened 11 September. Partnership works between Department for Transport, Cycle Rail Working Group, Woking Borough Council, Surrey County Council and South West Trains.

This page is intentionally left blank