# SURREY COUNTY COUNCIL

### LOCAL COMMITTEE (RUNNYMEDE)

DATE: 1 JULY 2013

LEAD ANDREW MILNE – AREA HIGHWAYS MANAGER (NW)

OFFICER:

SUBJECT: HIGHWAYS UPDATE

DIVISIONS: ALL

### SUMMARY OF ISSUE:

This report records the progress made with the delivery of proposed highways schemes, developer funded schemes, and revenue funded works this financial year.

### **RECOMMENDATIONS:**

The Local Committee (Runnymede) is asked to note:

- (i) The progress with the ITS highways and developer funded schemes
- (ii) The progress with budget expenditure
- (iii) That a further Highways Update will be brought to the next meeting of this Committee.

# REASONS FOR RECOMMENDATIONS:

The above recommendations are made to enable progression of all highway related schemes and works.

# **1. INTRODUCTION AND BACKGROUND:**

1.1 Surrey County Council's Local Transport Plan (LTP) states the aim of improving the highway network for all users, through measures such as reducing congestion, improving accessibility, reducing personal injury accidents, improving the environment and maintaining the highway network so that it is safe for all users.



#### 2. ANALYSIS:

### 2.1 2012-13 Integrated Transport and Developer Funded Schemes

2.1.1 The Committee 2012/13 ITS capital budget for Runnymede was set at £133,285. A further £33,600 was carried forward from the previous financial year, giving a total budget of £166,885. Table 1 below records the schemes agreed on 20 February 2012 by the Local Committee for delivery in the 2012-13 financial year.

| Project   | Budget<br>estimate<br>(£k) | Estimated<br>completion<br>cost (£k) | Details   |
|---|----------------------------|--------------------------------------|---|
| A30 London<br>Road j/w St<br>Judes Road<br>controlled<br>pedestrian<br>facilities | 25                         | 25                                   | Separate report has been presented.<br>£95k has been re-profiled to the 2013/14<br>to enable scheme delivery. Initial phase<br><b>completed</b> . |
| Stroude Road<br>safety<br>improvements  | 21                         | 21                                   | Introduction of a double white line<br>system and installation of vehicle<br>activated signs. <b>Scheme completed.</b>                            |
| Simplemarsh<br>Road pedestrian<br>crossing<br>improvements                        | 9                          | 9                                    | Scheme completed.   |
| A317 St Peters<br>Way Traffic<br>Management                                       | 5                          | 5                                    | Study completed. Report to be circulated to Committee Members.  |
| Lyne Crossing<br>Road jctn with<br>Lyne Lane road<br>safety measures              | 14                         | 14                                   | Partially complete. Awaiting installation<br>of signs (provisionally programmed for 9<br>July 2013).  |
| TOTAL   | 74                         | 67                                   |   |

### 2.2 2012-13 Capital Maintenance Budget

2.2.1 Following the private meeting held on 24<sup>th</sup> July 2012, it was agreed to fund a programme of localised structural repair work (LSR) as shown in Table 2 below from the £133,285 capital maintenance allocation:

| Item                                      | Cost (£) | Comment    |
|---|----------|------------|
| Northcroft Close                          | 13,781   | Completed. |
| Knowle Grove Close                        | 23,100   | Completed. |
| Staines Bridge (Chertsey Lane) roundabout | 49,840   | Completed. |
| Chertsey Lane                             | 39,748   | Completed. |
| Millan Close                              | 8,509    | Completed. |
| Faris Lane                                | 25,928   | Completed. |
| Knowle Grove (various                     | 33,320   | Completed. |

| sections  |         |            |
|-----------|---------|------------|
| Ford Road | 28,504  | Completed. |
| Total     | 222,730 |            |

### Table 2 – 2012/13 LSR Programme

2.2.2 The approved LSR programme exceeded the capital maintenance allocation and was part funded by monies from the Local Committee Revenue budget. All sites have been successfully completed.

## 2.3 2013-14 Integrated Transport and Developer Funded Schemes

2.3.1 Following the Runnymede Local Committee held on 26<sup>th</sup> November 2012, the programme of schemes shown in Table 3 below was agreed:

| Project   | Budget<br>estimate<br>(£k) | Details   |
|---|----------------------------|---|
| A30 London Road j/w<br>St Judes Road<br>controlled pedestrian<br>facilities | 350                        | Feasibility design completed. Detailed design in<br>progress. Application has been made to utility<br>companies for adjustments. Application for<br>works to protected trees in progress. Legal<br>agreement for dedication of land from RHUL<br>being finalised. |
| A30 London<br>Road/Christchurch<br>Road junction<br>improvements            | 20                         | Feasibility and design only project; for construction in 2014/15.   |
| Woburn Hill/Weybridge<br>Road speed limit<br>assessment                     | 15                         | Assessment complete. Reduction in speed limit recommended. A separate report on this is presented to Committee for decision. It is proposed that modifications are implemented in 2013/14.  |
| Christchurch Road<br>VAS  | 10                         | Installation of VAS to be carried out in 2013/14.   |
| Byfleet Road bridge<br>warning signs  | 10                         | Design of upgraded signs in progress. Intended for delivery in 2013/14.   |
| A317 Weybridge level<br>crossing signs                                      | 15                         | Liaison with Network Rail ongoing. It is proposed that sign is installed in 2013/14.  |
| Bridge Road/Weir Road<br>junction improvements                              | 10                         | Traffic surveys requested. It is proposed that feasibility and design work is carried out in 2013/14 with a view to delivering identified improvements in 2014/15.  |
| Egham Controlled<br>Parking Zone  | 10                         | The Parking Team intend to carry out this study<br>in 2013/14, subject to the availability of this<br>funding.  |
| TOTAL   | 440                        |   |

### Table 3 – 2013/14 ITS programme

2.3.2 The capital ITS allocation for Runnymede is £133,285. In addition to this, £95,000 has been carried forward from the previous financial year. To support delivery of the A30 London Road/St Judes Road pedestrian facilities scheme, £108,000 of developer deposits have been allocated, together with a £25,000 contribution from Safety Engineering, and £20,000 of Local Committee Revenue, giving an overall ITS capital budget of £381,285. This programme exceeds available funding and was agreed to allow flexibility. For

this reason, depending upon confirmed costings, some schemes may need to be deferred.

### 2.4 Revenue maintenance allocations and expenditure 2013/14

2.4.1 The 2013/14 revenue maintenance allocation for Runnymede is £210,025. Table 4 shows how these funds have been allocated, and the spend progress to date.

| Item                             | Allocation (£) | Comment (as at 13 June 2013) |
|----------------------------------|----------------|------------------------------|
| Drainage / ditching              | 40,000         | £1,300 committed.            |
| Carriageway and footway patching | 100,025        | £30,536 committed.           |
| Vegetation works                 | 30,000         | £7,400 committed.            |
| Signs and markings               | 20,000         | £100 committed.              |
| Low cost measures                | 20,000         | £0 committed.                |
| Total                            | 210,025        | £39,336 committed            |

### Table 4 – 2013/14 Revenue Maintenance Expenditure

# 2.5 COMMUNITY ENHANCEMENT FUND

- 2.5.1 The total 2013/14 Community Enhancement (formerly Community Pride) allocation for Runnymede is £30,000. Committee have previously determined to divide this fund equally between County Councillor Committee Members.
- 2.5.2 The Maintenance Engineer for Runnymede will provide guidance and assistance, organise cost estimates, and raise orders to ensure delivery of works.
- 2.5.3 To ensure that this fund is effectively spent, and to enable highways contractors to deliver works before the end of the financial year, it is recommended that all works should be agreed by 31<sup>st</sup> October 2013.
- 2.5.4 In the event of no firm spending decisions being made, the Maintenance Engineer will determine suitable works and organise their delivery.
- 2.5.5 A summary of spend progress is shown in Table 5.

| Member       | Allocation (£) | Comment (as at 12 <sup>th</sup> June 2013) |
|--------------|----------------|--|
| Chris Norman | 5,000          | £0 committed.                              |
| Yvonna Lay   | 5,000          | £0 committed                               |
| John Furey   | 5,000          | £0 committed.                              |
| Mel Few      | 5,000          | £0 committed.                              |
| Marisa Heath | 5,000          | £0 committed.                              |
| Mary Angell  | 5,000          | £0 committed.                              |
| Total        | 30,000         | £0 committed                               |

Table 5 – Community Enhancement Fund spend progress

# 2.6 2013-14 Capital Maintenance Budget

2.6.1 Following the meeting held on 26 February 2013, it was agreed to fund a programme of localised structural repair work (LSR) as shown in Table 6 below, utilising the £146,081 capital maintenance allocation:

| Item                     | Estimated<br>Cost (£) | Comment                                   |
|--------------------------|-----------------------|---|
| A308 Windsor Road        | -                     | Being delivered through Operation Horizon |
| School Lane              | 34104                 | Awaiting confirmation of price.           |
| Claremont Road           | 33022                 | Awaiting confirmation of price.           |
| A30 Egham Bypass         | -                     | Delivery now Year 2 of Operation Horizon  |
| Paddocks Way             | 24950                 | Awaiting confirmation of price.           |
| Hare Hill                | 22512                 | Awaiting confirmation of price.           |
| Trotsworth Avenue        | 18480                 | Awaiting confirmation of price.           |
| Barnway                  | 26000                 | Awaiting confirmation of price.           |
| St Peters Way roundabout | 103,600               | Awaiting confirmation of price.           |
| Total                    | 262,668               |   |

Table 6 – 2013/14 LSR Programme

- 2.6.2 The agreed programme exceeds the capital maintenance allocation, and was approved to allow flexibility of delivery and ensure that the budget can be fully utilised alongside the main capital programme (Operation Horizon).
- 2.6.3 Sites have now been jointly inspected with our highways contractor, and schemes will be delivered in the priority order shown on the basis of affordability.

# 3. OPTIONS:

3.1 No options have been presented in this report.

# 4. CONSULTATIONS:

4.1 Consultation is routinely carried out for highway-related schemes with relevant key parties, including residents, Local Members, Surrey Police and Safety Engineering. Specific details regarding consultation and any arising legal issues are included in individual scheme reports as appropriate.

# 5. FINANCIAL AND VALUE FOR MONEY IMPLICATIONS:

- 5.1 Proposed ITS schemes are prioritised to ensure that the maximum public benefit is gained from any funding made available. So far as is practicable, officer proposals follow the Countywide scheme assessment process (CASEM) and the prioritisation order determined by this.
- 5.2 The Committee Capital and Revenue Maintenance budgets are used to target the most urgent sites where a specific need arises, to keep up with general maintenance activities that reduce the need for expensive repairs in the future, and to support local priorities. The nature of these works is such that spend may vary slightly from that indicated in Table 4.

### 6. EQUALITIES AND DIVERSITY IMPLICATIONS:

6.1 It is an objective of Surrey Highways to treat all users of the public highway equally and with understanding. An Equalities Impact Assessment is undertaken for each Integrated Transport Scheme as part of the design process.

### 7. LOCALISM:

7.1 Through the views and needs expressed by local communities, and accommodating where possible the involvement of local communities in looking after the public highway, localism is routinely considered as part of the consultation and bidding processes for highway-related works. Specific details regarding localism are included in individual reports as appropriate.

### **8. OTHER IMPLICATIONS:**

8.1 Other implications, such as the contribution that a well-managed highway network can give to reducing crime and disorder, are considered in relation to individual schemes, and specific details are included in individual reports as appropriate.

| Area assessed:                    | Direct Implications:                |
|-----------------------------------|-------------------------------------|
| Crime and Disorder                | No significant implications arising |
|                                   | from this report.                   |
| Sustainability (including Climate | No significant implications arising |
| Change and Carbon Emissions)      | from this report.                   |
| Corporate Parenting/Looked After  | No significant implications arising |
| Children                          | from this report.                   |
| Safeguarding responsibilities for | No significant implications arising |
| vulnerable children and adults    | from this report.                   |
| Public Health                     | No significant implications arising |
|                                   | from this report.                   |

### 9. CONCLUSION AND RECOMMENDATIONS:

- 9.1 The Committee is asked to note the contents of this report.
- 9.2 It is recommended that a further Highways Update is presented at the next meeting of this Committee.

### 10. WHAT HAPPENS NEXT:

10.1 Officers will continue to progress delivery of all schemes and ensure effective use of all budgets.

#### Contact Officer:

Andrew Milne, Area Highways Manager (NW) - 03456 009 009

#### Consulted: