The following tables illustrates Guildford's Year 1 programme for Horizon reconstruction works, and Surface Treatment.

#### **Operation Horizon**

The majority of the Operation Horizon programme is planned to be completed between September 2013 and March 2014, this to allow the major programme to continue seamless delivery for year 2, i.e. no need to relocate machine crews. To date:

- 41% of schemes completed equal to a length of 11.591km
- 59% schemes designed and programmed for construction equal to 20.5Km

#### Surface Treatment

- 69% Completed equal to 14.146km.
- 4% In Progress
- 19% Under Technical Review.
- 8% Deferred.

### **Completed**

Division	Road Name	Limits	Treatment	Programme Dates	Comments/ Changes
Ash Vale	Vale Road	Lysons Ave to Fir Acre Rd	Surface Treatment	Completed	
Ash Vale	Guildford Rd	Pirbright Rd to Ash Hill Rd	Surface Treatment	Completed	
Ash Vale	Wentworth Close	Wentworth Crescent to End	Surface Treatment	Completed	
Ash Vale	Wentworth Crescent	Vale Road to End	Reconstruction	Completed	
Ash Vale	Newfield Road	Wentworth Crescent to End	Reconstruction	Completed	
Ash Vale	Vale Rd service Road	Entire Length	Reconstruction	Completed	
Merrow	Field Close	Partridge Way to end	Surface Treatment	Completed	
Merrow	Goldfinch Gdns	Partridge Way to end	Surface Treatment	Completed	
Merrow	Gilliat Drive	Kingfisher Drv to End	Surface Treatment	Completed	
Merrow	Merrow Street	Epsom Road to Kingfisher Rd	Reconstruction	Completed	
Guildford West	Grantley Road	Weston Road to Beckingham	Reconstruction	Completed	

		Rd		
Guildford	Cedar Way	Stoughton	Surface	Completed
North		Road to Fir	Treatment	
		Tree		
Guildford	Rowan Close	Maytree Close	Surface	Completed
North		to end	Treatment	
Guildford	North Road	Stoughton Rd	Reconstruction	Completed
North		to End		
Guildford	Queens Drive	Stoughton Rd	Reconstruction	Completed
North		to End		
Guildford	Stoughton	Worplesdon	Reconstruction	Completed
North	Road	Road to		
		Grange Road		
Guildford	Farnham Rd	Down Lane to	Surface	Completed
South West		High View Rd	Treatment	
Guildford	Wodeland Av	Mareschal Rd	Reconstruction	Completed
South West		to Farnham Rd		
Guildford	The Mount	Wodeland Ave	Reconstruction	Completed
South West		to Cul de sac		
Guildford	Ridgemount	Entire length	Reconstruction	Completed
South West				
Horsleys	Long Reach	Ockham Rd to	Surface	Completed
Division	Gambles lane	East lane	Treatment	Completed
Horsleys Division	Gamples lane	Grove Heath	Surface Treatment	Completed
DIVISION		Rd to Hungry Hill Lane	Treatment	
Shalford	Horsham Road	Kings Road to	Reconstruction	Completed
Division	TIOI SHAITI NOAU	Godstone	Reconstruction	completed
Division		House Sch.		
Shalford	Old	Broadford Rd	Reconstruction	Completed
Division	Portsmouth	to Astolat Way		
	Rd			
Shere	Shere Road	Combe Lane	Surface	Completed
Division		to Queen	Treatment	
		Street		
Shere	Horsham Rd	Hoe lane to	Surface	Completed
Division		Hamerfield	Treatment	
		Drv		
Shere	Priors Close	Priorsfield Rd	Surface	Completed
Division		to the End	Treatment	
Shere	Felday Glade	Horsham Rd to	Surface	Completed
Division		End	Treatment	
Shere	Ewhurst Road	Peaslake Rd to	Surface	Completed
Division		Walking	Treatment	
		bottom		
Shere	Send Marsh	Portsmouth	Reconstruction	Completed
Division	Rd	Rd to Meadow		
		Drive		

Worplesdon Division	Lois Fields	Brox Drive to Fairlands Rd	Surface Treatment	Completed
Worplesdon Division	St Albans Close	Entire Length	Surface Treatment	Completed
Worplesdon Division	Queens Road	Entire Length	Reconstruction	Completed

## Works in Progress

Division	Road Name	Limits	Treatment	Programme	Comments/Chan
				Dates	ges
Ash Vale	Lysons Avenue	Station Rd W to Frimley Rd	Reconstruction	Quarter 4	
Merrow	Down Road	Epsom Road to End	Reconstruction	25/11/2013	
Guildford North	Fir Tree Road	Cedar Way to Hazel Ave	Reconstruction	Quarter 4	Currently in design and technical assessment
Guildford South East	Abbotswood	London Road to End	Reconstruction	03/02/2014	
Guildford South East	Cline Road	Cooper Rd to the end	Reconstruction	24/03/2014	
Guildford South East	Chertsey Street	Stoke Road to North Street	Reconstruction	26/03/2014	
Guildford South East	High Street	Epsom Rd to Chertsey Street	Reconstruction	24/03/14	
Guildford South East	Epsom Road	High Street to Waterden Rd	Reconstruction	03/12/13	
Guildford South West	Agraria Road	Farnham Road to Madrid Road	Reconstruction	24/03/2014	
Guildford South West	Midleton & Woodbridge Rd	Dennis RB to Ladymead	Reconstruction	29/11/2014	
Horsleys Division	Wisley Lane	Elm Lane to Lock Lane	Reconstruction	Quarter 4	Currently in design and technical assessment
Horsleys Division	Elm lane	Entire length	Reconstruction	17/02/2014	
Horsleys Division	The Drift	Forest Rd to Ockham Rd	Reconstruction	Quarter 4	Currently in design and technical assessment
Horsleys	Critten lane	Crocknorth	Reconstruction	Quarter 4	Currently in design

<b>D</b> <sup>1</sup>					
Division		Road to			and technical
		Beech Ave			assessment
Shalford	Binton Lane	Seal Lane to	Reconstruction	13/02/2014	
Division		Bintan Farm			
Shalford	Broadford	Horsham Rd	Reconstruction	Quarter 4	Currently in design
Division	Road	to			and technical
DIVISION	Nodu	10			
					assessment
Shalford	Old	New Pond	Reconstruction	October	
Division	Portsmouh	Road			
	Road				
Shalford	Puttenham	A3 n'bound	Reconstruction	07/10/2013	
Division	Heath Rd	slip R/A to			
		The Street			
Shere	Queen Street	Shere Road	Reconstruction	12/02/2014	
Division		to High View			
Worplesdon	Wildfield	Entire length	Surface	27/09/2013	
Division	Close		Treatment		
Worplesdon	Grange Road	Vapery lane	Reconstruction	November	
Division					
Worplesdon	Beech Lane	Entire Length	Reconstruction	05/02/2014	Recycling
Division					
Worplesdon	Woking Road	Clay lane to	Reconstruction	27/11/2013	
Division		Hazel			
		Avenue			

## <u> Under Review – Technical Assessment In Progress</u>

Division	Road Name	Limits	Treatment	Programme Dates	Comments/Changes
Guildford West	Weston Road	Beckingham Rd to Deerbarn Rd	Surface Treatment		In design and technical assessment
Guildford South East	Avonmore Rd	London Rd to End	Surface Treatment		In design and technical assessment
Worplesdon Division	School Lane	A324 to Vapery lane	Surface Treatment	Defer yr 2	Following Engineering Assessment road in good condition and suitable for Surface Treatment Yr 2.
Worplesdon Division	Guildford Rd/ Heath Mill Lane	R/a JW A322 Bagshot Road	Surface Treatment	Defer yr 2	Nature of Bends means redesign of treatment required.
Shere Division	Woodhill	Vicarage lane to Send Barns lane	Surface Treatment	Defer yr 2	Additional patching works or Alternative scheme required, currently in design and technical assessment

### **Deferred to Year 2**

Division	Road Name	Limits	Treatment	Programme Dates	Comments/Changes
Shere Division	Down Lane	Change of surface to the street	Surface Treatment	Yr 2	Planned Drainage Works
Ash Vale	Ash Hill Rd	Wharf Rd to Guildford Rd	Surface Treatment	Defer	2010/11 SD scheme and planned utility works - to Assess for Yr 2