

## **Operation Horizon and Surface Treatment, Guildford – Year 1 (2013/2014)**

The following tables illustrates Guildford's Year 1 programme for Horizon reconstruction works, and Surface Treatment.

### **Operation Horizon**

The majority of the Operation Horizon programme is planned to be completed between September 2013 and March 2014, this to allow the major programme to continue seamless delivery for year 2, i.e. no need to relocate machine crews. To date:

- 41% of schemes completed equal to a length of 11.591km
- 59% schemes designed and programmed for construction equal to 20.5Km

### **Surface Treatment**

- 69% Completed equal to 14.146km.
- 4% In Progress
- 19% Under Technical Review.
- 8% Deferred.

### **Completed**

Division	Road Name	Limits	Treatment	Programme Dates	Comments/Changes
Ash Vale	Vale Road	Lysons Ave to Fir Acre Rd	Surface Treatment	Completed	
Ash Vale	Guildford Rd	Pirbright Rd to Ash Hill Rd	Surface Treatment	Completed	
Ash Vale	Wentworth Close	Wentworth Crescent to End	Surface Treatment	Completed	
Ash Vale	Wentworth Crescent	Vale Road to End	Reconstruction	Completed	
Ash Vale	Newfield Road	Wentworth Crescent to End	Reconstruction	Completed	
Ash Vale	Vale Rd service Road	Entire Length	Reconstruction	Completed	
Merrow	Field Close	Partridge Way to end	Surface Treatment	Completed	
Merrow	Goldfinch Gdns	Partridge Way to end	Surface Treatment	Completed	
Merrow	Gilliat Drive	Kingfisher Drv to End	Surface Treatment	Completed	
Merrow	Merrow Street	Epsom Road to Kingfisher Rd	Reconstruction	Completed	
Guildford West	Grantley Road	Weston Road to Beckingham	Reconstruction	Completed	

**Operation Horizon and Surface Treatment, Guildford – Year 1 (2013/2014)**

		Rd			
<b>Guildford North</b>	Cedar Way	Stoughton Road to Fir Tree	Surface Treatment	Completed	
<b>Guildford North</b>	Rowan Close	Maytree Close to end	Surface Treatment	Completed	
<b>Guildford North</b>	North Road	Stoughton Rd to End	Reconstruction	Completed	
<b>Guildford North</b>	Queens Drive	Stoughton Rd to End	Reconstruction	Completed	
<b>Guildford North</b>	Stoughton Road	Worplesdon Road to Grange Road	Reconstruction	Completed	
<b>Guildford South West</b>	Farnham Rd	Down Lane to High View Rd	Surface Treatment	Completed	
<b>Guildford South West</b>	Wodeland Av	Mareschal Rd to Farnham Rd	Reconstruction	Completed	
<b>Guildford South West</b>	The Mount	Wodeland Ave to Cul de sac	Reconstruction	Completed	
<b>Guildford South West</b>	Ridgemount	Entire length	Reconstruction	Completed	
<b>Horsleys Division</b>	Long Reach	Ockham Rd to East lane	Surface Treatment	Completed	
<b>Horsleys Division</b>	Gambles lane	Grove Heath Rd to Hungry Hill Lane	Surface Treatment	Completed	
<b>Shalford Division</b>	Horsham Road	Kings Road to Godstone House Sch.	Reconstruction	Completed	
<b>Shalford Division</b>	Old Portsmouth Rd	Broadford Rd to Astolat Way	Reconstruction	Completed	
<b>Shere Division</b>	Shere Road	Combe Lane to Queen Street	Surface Treatment	Completed	
<b>Shere Division</b>	Horsham Rd	Hoe lane to Hamerfield Drv	Surface Treatment	Completed	
<b>Shere Division</b>	Priors Close	Priorsfield Rd to the End	Surface Treatment	Completed	
<b>Shere Division</b>	Felday Glade	Horsham Rd to End	Surface Treatment	Completed	
<b>Shere Division</b>	Ewhurst Road	Peaslake Rd to Walking bottom	Surface Treatment	Completed	
<b>Shere Division</b>	Send Marsh Rd	Portsmouth Rd to Meadow Drive	Reconstruction	Completed	

**Operation Horizon and Surface Treatment, Guildford – Year 1 (2013/2014)**

<b>Worplesdon Division</b>	Lois Fields	Brox Drive to Fairlands Rd	Surface Treatment	Completed	
<b>Worplesdon Division</b>	St Albans Close	Entire Length	Surface Treatment	Completed	
<b>Worplesdon Division</b>	Queens Road	Entire Length	Reconstruction	Completed	

**Works in Progress**

Division	Road Name	Limits	Treatment	Programme Dates	Comments/Changes
<b>Ash Vale</b>	Lysons Avenue	Station Rd W to Frimley Rd	Reconstruction	Quarter 4	
<b>Merrow</b>	Down Road	Epsom Road to End	Reconstruction	25/11/2013	
<b>Guildford North</b>	Fir Tree Road	Cedar Way to Hazel Ave	Reconstruction	Quarter 4	Currently in design and technical assessment
<b>Guildford South East</b>	Abbotswood	London Road to End	Reconstruction	03/02/2014	
<b>Guildford South East</b>	Cline Road	Cooper Rd to the end	Reconstruction	24/03/2014	
<b>Guildford South East</b>	Chertsey Street	Stoke Road to North Street	Reconstruction	26/03/2014	
<b>Guildford South East</b>	High Street	Epsom Rd to Chertsey Street	Reconstruction	24/03/14	
<b>Guildford South East</b>	Epsom Road	High Street to Waterden Rd	Reconstruction	03/12/13	
<b>Guildford South West</b>	Agraria Road	Farnham Road to Madrid Road	Reconstruction	24/03/2014	
<b>Guildford South West</b>	Midleton & Woodbridge Rd	Dennis RB to Ladymead	Reconstruction	29/11/2014	
<b>Horsleys Division</b>	Wisley Lane	Elm Lane to Lock Lane	Reconstruction	Quarter 4	Currently in design and technical assessment
<b>Horsleys Division</b>	Elm lane	Entire length	Reconstruction	17/02/2014	
<b>Horsleys Division</b>	The Drift	Forest Rd to Ockham Rd	Reconstruction	Quarter 4	Currently in design and technical assessment
<b>Horsleys</b>	Critten lane	Crocknorth	Reconstruction	Quarter 4	Currently in design

**Operation Horizon and Surface Treatment, Guildford – Year 1 (2013/2014)**

<b>Division</b>		Road to Beech Ave			and technical assessment
<b>Shalford Division</b>	Binton Lane	Seal Lane to Bintan Farm	Reconstruction	13/02/2014	
<b>Shalford Division</b>	Broadford Road	Horsham Rd to	Reconstruction	Quarter 4	Currently in design and technical assessment
<b>Shalford Division</b>	Old Portsmouth Road	New Pond Road	Reconstruction	October	
<b>Shalford Division</b>	Puttenham Heath Rd	A3 n'bound slip R/A to The Street	Reconstruction	07/10/2013	
<b>Shere Division</b>	Queen Street	Shere Road to High View	Reconstruction	12/02/2014	
<b>Worplesdon Division</b>	Wildfield Close	Entire length	Surface Treatment	27/09/2013	
<b>Worplesdon Division</b>	Grange Road	Vapery lane	Reconstruction	November	
<b>Worplesdon Division</b>	Beech Lane	Entire Length	Reconstruction	05/02/2014	Recycling
<b>Worplesdon Division</b>	Woking Road	Clay lane to Hazel Avenue	Reconstruction	27/11/2013	

**Under Review – Technical Assessment In Progress**

<b>Division</b>	<b>Road Name</b>	<b>Limits</b>	<b>Treatment</b>	<b>Programme Dates</b>	<b>Comments/Changes</b>
<b>Guildford West</b>	Weston Road	Beckingham Rd to Deerbarnd Rd	Surface Treatment		In design and technical assessment
<b>Guildford South East</b>	Avonmore Rd	London Rd to End	Surface Treatment		In design and technical assessment
<b>Worplesdon Division</b>	School Lane	A324 to Vapery lane	Surface Treatment	Defer yr 2	Following Engineering Assessment road in good condition and suitable for Surface Treatment Yr 2.
<b>Worplesdon Division</b>	Guildford Rd/ Heath Mill Lane	R/a JW A322 Bagshot Road	Surface Treatment	Defer yr 2	Nature of Bends means redesign of treatment required.
<b>Shere Division</b>	Woodhill	Vicarage lane to Send Barns lane	Surface Treatment	Defer yr 2	Additional patching works or Alternative scheme required, currently in design and technical assessment

**Operation Horizon and Surface Treatment, Guildford – Year 1 (2013/2014)**

**Deferred to Year 2**

<b>Division</b>	<b>Road Name</b>	<b>Limits</b>	<b>Treatment</b>	<b>Programme Dates</b>	<b>Comments/Changes</b>
<b>Shere Division</b>	Down Lane	Change of surface to the street	Surface Treatment	Yr 2	Planned Drainage Works
<b>Ash Vale</b>	Ash Hill Rd	Wharf Rd to Guildford Rd	Surface Treatment	Defer	2010/11 SD scheme and planned utility works - to Assess for Yr 2

This page is intentionally left blank