ROAD NO	ROAD NAME	STATUS	County Councillor/ Price	
D5319	Red Lion Lane, Farnham Car park entrance to Long Bridge	Complete	Pat Frost	£23,000
B3001	Station Hill, Farnham		Pat Frost	circa £70,000
			Not progressed due to high value, submitted for inclusion in central programme for 2013/14	
D5335	Middle Church Lane, Farnham entrance to car park also o/p Church	Sundays from 10 March	Pat Frost	£13,000
D134	Farnham lane , Haslemere ,Junction with St Christophers Green	25 March	Steve Renshaw	£13,700
D5515	Derby Road, Haslemere , Weydown Road to Church Lane	Complete, remedial work req.	Steve Renshaw	£19,200
D5517	Tanners Lane, Haslemere , Pilgrims to St Marys House	4 March	Steve Renshaw	£10,500
D5515	Weydown Road,Haslemere ,Trelawney to Marouss	Complete	Steve Renshaw	£14,500
C121	Lower Weybourne Lane, Weybourne , Sea Cadets to Green Lane	18 March	Denise Le Gal	£29,500
B2130	Elmbridge Road,Cranleigh ,Sewer Works to Bridge	Complete	Alan Young	£17,500
B2128	High Street , Cranleigh,o/p Sainsburys to the bathroom centre large patching only		Alan Young Not progressed si completely resurfa	£39,600 ince High Street will be aced in 2013/14.
D942	Peregine Close/Harrier Close walkway ,Cranleigh	Complete		£12,175 / £7,840 from 35 from Community pride

D114	Kennel Lane,Frensham , Whole Length	March 2013	David Harmer	£15,400
D123	Highfield Lane,Thursley , from no1 to Street House	March 2013	David Harmer	£15,500
D104	Tilford Road,Tilford Bridge, from Reeds Road to Bridge	11 March	David Harmer	£31,500
D5308	Cherry Tree Road, Farnham, From the Long Road to 100m South	Complete, remedial work req.	David Munro	£14,400
D5313	Ford Lane, Farnham , Each side of Ford	To be re-laid	David Munro	£12,000
C31	RockHill, Hambledon, Hatch Cotts to Hemmingway	March 2013	Andrew Povey	£25,000
D182	Alfold Road, Alfold , junction A281	March 2013	Andrew Povey	£17,200
D5408	Long Gore, Godalming, no62 to no82	11 March	Steve Cosser	£39,500
D5424	Aarons Hill, Godalming, The Green to Bargate Rise	Complete	Peter Martin	£42,000
			TOTAL	£ 361,240