



## OFFICER REPORT TO LOCAL COMMITTEE (MOLE VALLEY)

### HIGHWAYS SCHEMES PROGRESS REPORT

14 SEPTEMBER 2011

#### KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Mole Valley district.

#### SUMMARY

At the 3 March 2011 Local Committee agreed a programme of work for highways in Mole Valley. This report sets out recent progress.

#### OFFICER RECOMMENDATIONS

The Local Committee is asked to note the report for information.

<b>LEAD OFFICER:</b>	John Lawlor. Area Team Manager South East
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highways@surreycc.gov.uk
<b>CONTACT OFFICER:</b>	Paul Manwaring, Area Maintenance Engineer (Mole Valley)
<b>TELEPHONE NUMBER:</b>	03456 009 009
<b>E-MAIL:</b>	highwaysT@surreycc.gov.uk
<b>BACKGROUND PAPERS:</b>	None

## MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

<b>INTEGRATED TRANSPORT SCHEMES</b>		
<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
A29 Stane Street, Ockley	£5,000	Speed Management - Stage 3 Safety Audit and remedial measures
A25 Wotton to Abinger Hammer, Dorking	£10,000	Implementation of speed limit reduction to 50mph. Traffic order advertised 28 July 2010.
B2127 Ockley Road, Forest Green	£10,000	Implementation of speed limit reduction to 40mph. Traffic order advertised 28 July 2010.
B2450 Dorking Road [Downs Lane to South of Downside Farm]	£10,000	Implementation of speed limit reduction to 50mph. Traffic order advertised 28 July 2010.
D301 Blackbrook Road, North Holmwood.	£10,000	Investigation of speed limit reduction to 30mph. See Speed Management Assessment report on this meeting's agenda.
A24 Swanworth Lane to Denbies roundabout, Dorking	£10,000	Investigation of speed limit reduction to 50mph. See Speed Management Assessment report on this meeting's agenda.
A24 Deepdene to Beare Green	£10,000	Investigation of speed limit reduction. See Speed Management Assessment report on this meeting's agenda.
A24 Knoll Roundabout to The Warren, Ashted	£10,000	Investigation of speed limit reduction. See Speed Management Assessment report on this meeting's agenda.
A29 Henhurst Cross Lane to Beare Green	£10,000	Investigation of speed limit reduction. See Speed Management Assessment report on this meeting's agenda.
A24 Beare Green (southbound) near Weald School	£20,000	Safety improvements (Trief kerbs, pedestrian guard railing signs, VAS). Design programmed for completion by end December 2011, construction by end March 2012.
A24 Old Horsham Road, Holmwood	£15,000	Measures to address right turn/vehicle overhang on A24 central reservation. Design only 2011/12. Report to future meeting.
Cobham Road, Fetcham	£10,000	Feasibility - pedestrian crossing near Fetcham Village Infants School, School Lane. Design only 2011/12. Report to future meeting.
Rectory Lane, Bookham	£20,000	Feasibility – widening/extension of footway over whole length. Design only 2011/12. Report to future meeting to set out options.

## MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

<b>INTEGRATED TRANSPORT SCHEMES</b>		
Casualty Reduction Schemes	£19,333	Schemes to be identified.
Traffic Signs	£10,000	Advisory 'Unsuitable for HGVs' in Coldharbour Lane, Dorking – works order to be placed.
Leatherhead parking	£5,000	Issues in Gravel Hill and Linden Road.
<b>Total</b>	<b>£184,333</b>	

<b>CASUALTY REDUCTION WORKING GROUP SCHEMES</b>		
<b>Project</b>	<b>Allocation</b>	<b>Detail/Progress</b>
B2450 Gimcrack Hill, Leatherhead to A24 Denbies Rbt, Dorking	£30,030	Implementation of speed limit reduction to 50mph – see above.
A245 Woodlands Road j/w Oaklawn	£9,100	Safety improvement. Provision of chevrons and anti-skid. Construction estimated for October 2011.

<b>MAJOR MAINTENANCE ROAD SCHEMES</b>		
<b>Project</b>	<b>Location</b>	<b>Progress</b>
Ottways Lane/ Grange Road	Ashtead	Started 19/08/11
Horsham Road Northbound & Southbound	South Holmwood	Programmed

## MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

<b>ROAD SURFACE TREATMENT SCHEMES</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Progress / Programme 2011/2012</b>
Horsham Road S/B	North Holmwood	Completed Aug 2011
Leatherhead Bypass Road	Leatherhead	Programmed
Station Road	Betchworth	Completed June 2011
Reigate Road	Hookwood	Completed May 2011
Dean Oak Lane	Leigh	Completed June 2011
Oaklawn Road	Leatherhead	Programmed
Church Road	Bookham	Completed July 2011
Kennel Lane	Fetcham	Completed June 2011
Lower Road	Bookham	Programmed
Eastwick Park Avenue	Fetcham	Completed June 2011
Chart Lane South	Dorking	Completed July 2011
Lake Road	Ockley	Programmed
Farm Lane	Ashtead	Programmed
Ifield Road	Charlwood	Completed July 2011
Holmbury Lane	Abinger	Substantially completed
Horley Road / Charlwood Road	Charlwood	Completed June 2011
Cobham Road	Fetcham	Completed July 2011
The Glebe / Harrington Close	Leigh	Programmed
Wellhouse Lane	Brockham	Completed June 2011
Wathen Road	Dorking	Programmed
Overdale	Dorking	Programmed
Stane Street	Ockley	Completed June 2011
Reigate Road	Buckland	Programmed
The Lorne / Hawkwood Rise	Bookham	Programmed
Blackbrook Road	North Holmwood	Completed June 2011
Shellwood Road	Leigh	Completed June 2011

## MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

<b>ROAD SURFACE TREATMENT SCHEMES</b>		
Oak Ridge	Dorking	Programmed
Farm Lane	Ashtead	Programmed
Partridge Lane	Newdigate	Programmed
Parkgate Road	Newdigate	Completed July 2011
Lowershott	Bookham	Programmed
Barnett Wood Lane	Ashtead	Completed July 2011
Bramley Way	Ashtead	Programmed
Old Horsham Road	Holmwood	Completed June 2011
Zig Zag Road	Mickleham	Binder repairs completed August 2011
Keswick Road	Fetcham	Completed June 2011
Horsham Road	Wallis Wood	Completed June 2011
Warrenne Road	Fetcham	Programmed
Gilmais	Bookham	Programmed
Standon Lane	Ockley	Programmed
Gatesden Road	Fetcham	Programmed

<b>FLOODING AND DRAINAGE SCHEMES</b>		
<b>Project</b>	<b>Division</b>	<b>Progress</b>
Dorking Road/ Broderick Grove	Bookham	Phase 1 completed March 2011. Phase 2 to commence later this year.
Deepdene	North Holmwood, Dorking	Started 15/08/11

## MOLE VALLEY HIGHWAYS SCHEMES PROGRESS REPORT

<b>WINTER DAMAGE 2011-2012</b>		
<b>Project / Road Name</b>	<b>Location</b>	<b>Programme 2011/2012</b>
Guildford Road	West Of Westcott	Completed July 2011
Lake Road	Ockley	Programmed
Forest Road	Ockley	Programmed
Ockley Road	Ockley	Programmed
A24 Northbound	Mickleham	Completed July 2011

<b>MEMBER ALLOCATION SCHEMES REVENUE</b>		
<b>Project</b>	<b>Allocation</b>	<b>Progress</b>
Drainage / ditching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£30,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking (CPZ and annual review)	£20,000	Allowance for annual review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
<b>Total</b>	<b>£100,000</b>	