



**OFFICER REPORT TO LOCAL COMMITTEE
(TANDRIDGE)**

HIGHWAY SCHEMES IN TANDRIDGE

PROGRESS REPORT

3 OCTOBER 2008

KEY ISSUE

To update the Local Committee on the progress of schemes being funding in the 2008/09 financial year.

SUMMARY

On 20 June 2008, the Local Committee noted the East Area Maintenance Delivery Plan and agreed a list of integrated transport schemes for the current year, funded from the Local Transport Plan and Local Allocation budgets. On 5 September 2008, the Local Committee endorsed extra funding for highway maintenance and schemes in Tandridge. This report sets out progress on highway schemes and on other highway works for Tandridge.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER:	Derek Poole, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	east Surrey highways@surreycc.gov.uk
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	east Surrey highways@surreycc.gov.uk

www.surreycc.gov.uk/tandridge

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10		Progress
A22 near Maple Rd, Whyteleafe. Puffin crossing.	2008/09 £30,000 LTP. 2009/10 None.		Surfacing works completed. Puffin is now operational.
A25 High Street, Bletchingley. Layout improvements.	2008/09 £10,000 LTP. 2009/10 £50,000.		Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment.
Tatsfield village scheme. Improvements for pedestrians and traffic.	2008/09 £30,000 LTP. 2009/10 £30,000.		Design progressing for construction start towards the end of the financial year. Final consultation with Parish Council required before construction.
Caterham on the Hill area. Improvements at various locations.	2008/09 £10,000 LTP. 2009/10 £40,000.		Some minor works this financial year and investigation of some other sites. Buxton Lane near Portley Lane -- pedestrian refuge Burntwood Road /Whyteleafe Road -- improvement to pedestrian facilities Guards Avenue/ Coldstream Road -- keep clear box Hambleton Road/ Westway -- mini roundabout reduce traffic speed Footpath Whyteleafe Road to Essendene -- lighting Road Buxton Lane/Nineham Road -- difficulty for pedestrians crossing Banstead Road near Addison Road -- pedestrian refuge
Caterham. Shabby to Smart.	2008/09 £45,000 LTP. 2009/10 £20,000.		Central LTP funding towards project bidding for SEEDA grant.
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2008/09 £10,000 L.A. 2009/10 £30,000.		Feasibility study currently progressing to consider safety improvements including street lighting.
HGV routes in Oxted. HGVs accessing Oxted chalk quarry.	2008/09 £10,000 LTP. 2009/10 to be set.		Considered by Local Committee at meetings on 7 May and 5 September 2008. The Committee decided to progress specified measures subject to funds being available and other priorities being considered in 2009/10 and future years.

INTEGRATED TRANSPORT SCHEMES																					
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress																			
Judges Corner. New roundabout.	2008/09 £500,000 LTP 2009/10 £400,000 LTP	A roundabout is proposed to replace the existing staggered junction. The required land acquisition is progressing. A design has been completed and tender documents for the works contract are being prepared. It is anticipated that works on site will commence towards the end of the current financial year.																			
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2008/09 £10,000 LTP. 2009/10 to be set.	A feasibility study for a proposed footway has been agreed in consultation with the Chairman and Vice-Chairman. The funding is available as a result of finance reconciliation following closing of the 2007/08 accounts.																			
Parking. Investigation and implementation of new parking restrictions.	2008/09 £87,000 L.A. + 2009/10 to be set.	Local Allocation and central capital funding has been provided to implement new parking restrictions already agreed by the Local Committee and investigate some new sites. It is anticipated that the new restrictions will be implemented by the end of the year.																			
Speed Management Speed limit revisions and targeted routes.	2008/09 £65,000 L.A. + 2009/10 to be set.	<p>Local Allocation and central funding has been provided to progress a number of speed management schemes, including the following :</p> <table border="0"> <tr> <td>Woldingham area</td> <td>scheme completed.</td> </tr> <tr> <td>Felbridge area</td> <td>Order (TRO) advert and design being progressed</td> </tr> <tr> <td>A22 South Godstone</td> <td>TRO advert, design and implementation.</td> </tr> <tr> <td>Nutfield Marsh Road</td> <td>surveys, assessment, report.</td> </tr> <tr> <td>Whyteleafe Hill, Whyteleafe</td> <td>TRO to confirm 30mph limit.</td> </tr> <tr> <td>Buxton Lane, Caterham</td> <td>TRO to confirm 30mph limit.</td> </tr> <tr> <td>Godstone Road, Caterham</td> <td>TRO to confirm 30mph limit.</td> </tr> <tr> <td>A22 Blindley Heath</td> <td>report on proposal to reduce speed limit.</td> </tr> <tr> <td>A25 Westerham Road</td> <td>report on proposal to reduce speed limit.</td> </tr> </table> <p>In addition, there is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council.</p>		Woldingham area	scheme completed.	Felbridge area	Order (TRO) advert and design being progressed	A22 South Godstone	TRO advert, design and implementation.	Nutfield Marsh Road	surveys, assessment, report.	Whyteleafe Hill, Whyteleafe	TRO to confirm 30mph limit.	Buxton Lane, Caterham	TRO to confirm 30mph limit.	Godstone Road, Caterham	TRO to confirm 30mph limit.	A22 Blindley Heath	report on proposal to reduce speed limit.	A25 Westerham Road	report on proposal to reduce speed limit.
Woldingham area	scheme completed.																				
Felbridge area	Order (TRO) advert and design being progressed																				
A22 South Godstone	TRO advert, design and implementation.																				
Nutfield Marsh Road	surveys, assessment, report.																				
Whyteleafe Hill, Whyteleafe	TRO to confirm 30mph limit.																				
Buxton Lane, Caterham	TRO to confirm 30mph limit.																				
Godstone Road, Caterham	TRO to confirm 30mph limit.																				
A22 Blindley Heath	report on proposal to reduce speed limit.																				
A25 Westerham Road	report on proposal to reduce speed limit.																				

2008/9 MAJOR MAINTENANCE SCHEMES	
Project	Progress
A25 Westerham Road	Works in progress.
Westhall Road	Deferred until next year due to utility works.
A22 Godstone Road	Deferred until next year due to utility works.
2008/9 SURFACE DRESSING SCHEMES	
Project	Progress
Skid Hill Lane	Complete (included pre-patching)
Beddlestead Lane	Complete (included pre-patching)
Westhall Road (part)	Complete (included pre-patching)
Whyteleafe Hill	Complete (included pre-patching)
Burntwood Lane	Complete (included pre-patching)
Banstead Road	Complete (included pre-patching)
Whitehill Lane	Complete
Sandy Lane	Complete (included pre-patching)
Outwood Lane	Complete (included pre-patching)
Tilburstow Hill Road	Complete (included pre-patching)
Brickhouse Lane	Complete (included pre-patching)
Croydon Barn Lane	Complete (included pre-patching)
Felcourt Road	Complete (included pre-patching)

2008/9 PATCHING SCHEMES

Project	Progress Costing will determine how much of the programme can be completed this year.
Harrow Road, Farleigh.	Being programmed within the next few months.
Kent Hatch Road, Limpsfield.	Being programmed within the next few months.
The Ridge, Woldingham.	Being programmed within the next few months.
Pendell Road, Bletchingley.	Being programmed within the next few months.
Blackberry Lane, Lingfield.	Being programmed within the next few months.
Shipleigh Bridge Lane, Copthorne.	Being programmed within the next few months.
Mid Street, Nutfield.	Being programmed within the next few months.
Wellington Road, Caterham.	Being programmed within the next few months.
Clay Lane, Nutfield.	Being programmed within the next few months.
Eglise Road, Warlingham.	Being programmed within the next few months.
Farleigh Road, Warlingham.	Being programmed within the next few months.
Tandridge Lane, Tandridge.	Being programmed within the next few months.
Ricketts Hill Road, Tatsfield.	Being programmed within the next few months.
Tupwood Lane, Caterham.	Being programmed within the next few months.
Hollow Lane, Dormansland.	Being programmed within the next few months.
Wilderwick Road, Dormansland.	Being programmed within the next few months.
Dwelly Lane, Haxted.	Being programmed within the next few months.
Bowerland Lane, Lingfield.	Being programmed within the next few months.
High Street, Oxted.	Being programmed within the next few months.
Slines Oak Road, Woldingham.	Being programmed within the next few months.

2008/9 FOOTWAY SURFACING SCHEMES		
Location	Extents	Progress
Westway Common townpath, Caterham.	Westway to Chaldon Rd & Clifton Close Town path. (slurry treatment).	start soon
D394 Rabies Heath Road, Bletchingley.	Park Lane to Catherine Cross. (slurry treatment).	start soon
B269 Limpsfield Road, Titsey.	The ridge to Botley Hill Farm. (slurry treatment).	start soon
A25 Oxted Road, Godstone.	Godstone By pass to Barrow Green Road. (slurry treatment).	start soon
A22 Eastbourne Road, Blindley Heath.	Langsmead to Ray Lane. (slurry treatment).	start soon
C72 Northdown Road, Woldingham.	The Ridge to the Green. (slurry treatment).	start soon
2008/9 DRAINAGE SCHEMES		
Project	Progress	
Bletchingley Road, Godstone.	Works being planned to provide new pipe run.	
Racecourse Road, Lingfield.	Works being completed to improve drainage around Stanhope Cottages.	
Stanstead Road, Caterham.	Drainage improvements planned to start on site soon.	

OTHER MAINTENANCE WORKS

Routine maintenance works are continuing in accordance with the East Area Maintenance Delivery Plan. Some additional works were agreed by the Local Committee on 5 September 2008.

DRAINAGE CLEANSING. The following locations are being targeted for additional cleansing :

Westmore Road, Tatsfield	-	two soakaways, seven manholes/catchpits and pipes
Tupwood Lane, Caterham	-	soakaway
Outwood Lane, Outwood	-	system near Browns Hill
Farleigh Court Road, Warlingham	-	cleanse system
Slines Oak Road, Woldingham	-	two soakaways
Ship Hill, Tatsfield	-	soakaway, gully, pipe
Farleigh Road, Warlingham	-	soakaway
Tilburstow Hill Rd, Sth Godstone	-	cleanse system

DRAINAGE REPAIRS. The following schemes are being programmed.

Harrow Road, Chelsham	-	repair or replace drain under speed table.
Snatts Hill, Oxted	-	replace approximately 175 metres drain and provide two inspection chambers.
Beadles Lane, Oxted	-	repair gully and replace approx 40 metres drain.
Johnsdale, Oxted	-	drainage repair.
Outwood Lane, Outwood	-	excavate 50 metres culvert to create ditch.
Oxted Road, Tandridge	-	drainage repair
Woodhurst Lane, Oxted	-	drainage repair
Tilburstow Hill Rd, Sth Godstone	-	drainage repair

NEW DRAINAGE CLEANSING INITIATIVE.

An initiative to tackle problems with highway drainage in Caterham Valley is being planned for later in October. The principle objective is to cleanse gullies, pipe runs and soakaways at locations where parking or traffic has caused difficulties. The Chairman of the Local Committee and the local County Councillor are promoting this initiative. It is important that the local community is supportive of the work because it will benefit the local area and we need the help of local people. We hope that drivers will ensure their vehicles are parked so as not to impede the works. Notices and letters will be used to advise people of the dates, locations and any alternative arrangements for parking. Since this is a new initiative, the results including costs will be reported to the Chairman for consideration of action at other locations in Tandridge.

ROAD MARKING MAINTENANCE. Refreshing of lines on roads in Caterham area recently completed, including A22 Godstone Road, Whyteleafe Road, Salmons lane, Church Road, Whyteleafe Hill, Croydon Road and Stafford Road.

COMMUNITY GANG WORKS. The rota is continuing on a cycle of one week in each division as follows :

- | | | |
|------------------------------|---|--------------------------|
| Week commencing 15 September | - | Caterham Hill division |
| Week commencing 22 September | - | Caterham Valley division |
| Week commencing 29 September | - | Godstone division |
| Week commencing 06 October | - | Lingfield division |
| Week commencing 13 October | - | Oxted division |
| Week commencing 20 October | - | Warlingham division |
| Week commencing 03 November | - | Caterham Hill division |
| Week commencing 10 November | - | Caterham Valley division |
| Week commencing 17 November | - | Godstone division |
| Week commencing 24 November | - | Lingfield division |
| Week commencing 1 December | - | Oxted division |
| Week commencing 8 December | - | Warlingham division |

ILLUMINATED STREET FURNITURE

More than 700 jobs completed in the first half of the current financial year.

ADDITIONAL GRASS, HEDGE AND TREE CUTTING. Works in addition to the routine rural and urban grass cutting are being planned as follows:

AREA	FLAIL CUTTING	HAND CUTTING
Caterham	Tillingdown Hill/A22, Succombs Hill	Avenue Road, Ninehams Road, Stanstead Road, Stanstead Road, Burntwood Close, Buxton Lane, Milner Approach, Roffes Lane
Chaldon	Church Lane, Doctors Lane, Hilltop Lane, Rook Lane I	Rook Lane
Whyteleafe	Salmons Lane, Whyteleafe Hill	A22 Godstone Road, Wapses Lodge, Church Road
Bletchingley	Outwood Lane, Whitehill Lane, Sandy Lane, Warwick Wold Road	Sunnybank Cottages, Chevington Villas, Coneybury
Oxted	Bluehouse Lane	Beadles Lane, Woodhurst Lane,
Hurst Green		Holland Lane, Merle Common Rd, Mill Lane, Sandy Lane, Warren Lane, Pollards Wood Rd
Dormansland	Hollow Lane, Plough Road	West Street, Bassetts Hill, Kinniburgh Drive, Racecourse Road, Smithers Lane
Lingfield	A22 Eastbourne Road	
Newchapel	Old Eastbourne Road	
Nutfield	Coopers Hill Road	Mid Street, Bowerhill Close
Godstone	Godstone Bypass, A25 Oxted Road	Hillbrow Cottages, Bakers Mead
Smallfield	Whealers Lane, Broadbridge Lane	Perrylands Lane
Horne	Church Road	
Burstow	Antlands Lane, Cross Lane, Dowlands Lane, Redehall Road	
Outwood	Dayseys Hill, Prince of Wales Road	
Tatsfield	Clackett Lane	Ship Hill
Warlingham	Farleigh Court Road	Shelton Avenue, Dane Rd, Waterfield Drive, Chelsham Rd, Farleigh Rd, Mint Walk, Tithepi Shaw Lane, Leas Rd
Woldingham		Clare Court/Slines Oak Road
Limpsfield	Ridlands Lane	Water Lane
Tandridge		Tandridge Lane

