



OFFICER REPORT TO LOCAL COMMITTEE (TANDRIDGE)

HIGHWAY SCHEMES IN TANDRIDGE PROGRESS REPORT 5 DECEMBER 2008

KEY ISSUE

To update the Local Committee on the progress of schemes being funded in the 2008/09 financial year.

SUMMARY

On 20 June 2008, the Local Committee noted the East Area Maintenance Delivery Plan and agreed a list of integrated transport schemes for the current financial year, funded from the Local Transport Plan and Local Allocation budgets. On 5 September 2008, the Local Committee endorsed extra funding for highway maintenance and schemes in Tandridge. This report sets out progress on highway schemes and other highway works for Tandridge. The Local Committee Chairman has reviewed the information available with officers so that any provided forecast dates are the best available at the time of writing.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER:	Derek Poole, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastssurreyhighways@surreycc.gov.uk
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastssurreyhighways@surreycc.gov.uk

www.surreycc.gov.uk/tandridge

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress	
A22 near Maple Rd, Whyteleafe. Puffin crossing.	2008/09 £30,000 LTP. 2009/10 None.	Surfacing works completed. Puffin is now operational. COMPLETE	
A25 High Street, Bletchingley. Layout improvements.	2008/09 £10,000 LTP. 2009/10 £50,000.	Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment by end of January 2009.	
Tatsfield village scheme. Improvements for pedestrians and traffic.	2008/09 £30,000 LTP. 2009/10 £30,000.	Consultations with Parish Council are helpfully influencing the design work. It is hoped that issues with Common Land can be resolved so that a design can be finalised and construction start dates determined.	
Caterham on the Hill area. Improvements at various locations.	2008/09 £10,000 LTP. 2009/10 £40,000.	Some minor works this financial year and investigation of some other sites. Buxton Lane near Portley Lane -- pedestrian refuge to be investigated Burntwood Road /Whyteleafe Road -- improvement to pedestrian facilities requested Guards Avenue/ Coldstream Road -- keep clear markings ordered Hambleton Road/ Westway -- mini roundabout layout to be checked Footpath from Whyteleafe Rd to Essendene Rd -- lighting improvements being designed Road Buxton Lane/Nineham Road -- improvement to pedestrian facilities requested Banstead Road near Addison Road -- pedestrian refuge suggested	
Caterham. Shabby to Smart.	2008/09 £45,000 LTP. 2009/10 £20,000.	The LTP funding is centrally provided towards the project bidding for SEEDA grant. An initial bid to SEEDA has been provisionally approved, but details of the proposed work are not yet available.	
Wapses Lodge Roundabout improvements	2008/09 £90,000 LTP. 2009/10 None.	Surfacing works completed this financial year following extensive refurbishment last financial year. COMPLETE	

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10		Progress
Mill Lane, Hurst Green New footway to Moorhouse School.	2008/09 £20,000 L.A. 2009/10 None.		Design details being finalised after consultation with the school and safety audit. Construction to start by the end of the financial year. The scheme can be funded from a £35,000 sum associated with the Former Ajax Site, Holland Road.
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2008/09 £10,000 L.A. 2009/10 £30,000.		Feasibility study currently progressing to consider safety improvements including street lighting. Report to be prepared for consultation with the Divisional Member and consideration by the Local Committee, probably in March 2009.
HGV routes in Oxted. HGVs accessing Oxted chalk quarry.	2008/09 £10,000 LTP. 2009/10 to be set.		Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures being considered for Chalkpit Lane.
Judges Corner. New roundabout. to replace existing staggered junction.	2008/09 £500,000 LTP 2009/10 £400,000 LTP		The required land acquisition is progressing. Tender documents for the works contract are to be issued before January. It is anticipated that works on site will commence towards the end of the current financial year.
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2008/09 £10,000 LTP. 2009/10 to be set.		A feasibility study for a proposed footway is planned this financial year. Results will be discussed with the Divisional Member before reporting to the Local Committee next year.

INTEGRATED TRANSPORT SCHEMES																
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress														
<p>Parking. Investigation and implementation of new parking restrictions.</p>	<p>2008/09 £87,000 L.A. + 2009/10 to be set.</p>	<p>Local Allocation and central capital funding has been provided to implement parking restrictions agreed by the Local Committee and to investigate some new sites. The Parking Strategy and Implementation Team is progressing this work.</p> <p>It is anticipated that the posts, signs and road markings will be installed for the new parking restrictions to be operational by the end of January 2009.</p> <p>Investigation of identified parking sites is continuing. Consultation with Divisional Members is planned before reporting to the Local Committee next financial year.</p> <p>A Parking Strategy for Tandridge has been considered by the Local Committee's Task Group.</p>														
<p>Speed Management Speed limit revisions and targeted routes.</p>	<p>2008/09 £65,000 L.A. + 2009/10 to be set.</p>	<p>Local Allocation and central funding has been provided to progress a number of speed management schemes in the current financial year, including the following:</p> <table border="0"> <tr> <td>Woldingham area</td> <td>scheme completed.</td> </tr> <tr> <td>Felbridge area</td> <td>Order (TRO) advert and design being progressed</td> </tr> <tr> <td>A22 South Godstone</td> <td>TRO advertisement, design and implementation.</td> </tr> <tr> <td>Nutfield Marsh Road</td> <td>surveys, assessment, report.</td> </tr> <tr> <td>A22 Blindley Heath</td> <td>proposal to reduce speed limit to 30mph.</td> </tr> <tr> <td>A25 Westerham Road</td> <td>proposal to reduce speed limit from 60mph.</td> </tr> <tr> <td>B269 Titsey Hill</td> <td>proposal to improve safety</td> </tr> </table> <p>In addition, there is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council.</p>	Woldingham area	scheme completed .	Felbridge area	Order (TRO) advert and design being progressed	A22 South Godstone	TRO advertisement, design and implementation.	Nutfield Marsh Road	surveys, assessment, report.	A22 Blindley Heath	proposal to reduce speed limit to 30mph.	A25 Westerham Road	proposal to reduce speed limit from 60mph.	B269 Titsey Hill	proposal to improve safety
Woldingham area	scheme completed .															
Felbridge area	Order (TRO) advert and design being progressed															
A22 South Godstone	TRO advertisement, design and implementation.															
Nutfield Marsh Road	surveys, assessment, report.															
A22 Blindley Heath	proposal to reduce speed limit to 30mph.															
A25 Westerham Road	proposal to reduce speed limit from 60mph.															
B269 Titsey Hill	proposal to improve safety															

2008/9 MAJOR MAINTENANCE SCHEMES	
Project	Progress
A25 Westerham Phase 3	Works due to start before Christmas
A25 Westerham Road Phase 1 and 2	Works are complete .
Westhall Road	Scheme postponed until next year due to renewal of water supply pipes.
A22 Godstone Road	Scheme postponed until next year due to continuing electricity cable works.
DEVELOPMENT RELATED SCHEMES	
Buxton Lane resurfacing north of Salmons Lane.	A Section 278 agreement for the highway works has been signed with the Linden Homes. EdF works affecting the carriageway are to be carried out before the surfacing. There is optimism for completion within the next few months.
A22 pelican crossing outside Well Farm Heights development.	Scheme postponed until summer next year due to continuing electricity cable works.
A264 Copthorne Road puffin crossing near Felbridge Primary School	COMPLETE.

2008/9 PATCHING SCHEMES

Project	Progress Costing will determine how much of the programme can be completed this year.
Harrow Road, Farleigh.	Being programmed within the next few months.
Kent Hatch Road, Limpsfield.	Being programmed within the next few months.
The Ridge, Woldingham.	Being programmed within the next few months.
Pendell Road, Bletchingley.	Being programmed within the next few months.
Blackberry Lane, Lingfield.	Being programmed within the next few months.
Shipleigh Bridge Lane, Copthorne.	Being programmed within the next few months.
Mid Street, Nutfield.	Being programmed within the next few months.
Wellington Road, Caterham.	Being programmed within the next few months.
Clay Lane, Nutfield.	Being programmed within the next few months.
Eglise Road, Warlingham.	Being programmed within the next few months.
Farleigh Road, Warlingham.	Being programmed within the next few months.
Tandridge Lane, Tandridge.	Being programmed within the next few months.
Ricketts Hill Road, Tatsfield.	Being programmed within the next few months.
Tupwood Lane, Caterham.	Being programmed within the next few months.
Hollow Lane, Dormansland.	Being programmed within the next few months.
Wilderwick Road, Dormansland.	Being programmed within the next few months.
Dwelly Lane, Haxted.	Being programmed within the next few months.
Bowerland Lane, Lingfield.	Being programmed within the next few months.
High Street, Oxted.	Being programmed within the next few months.
Slines Oak Road, Woldingham.	Being programmed within the next few months.

2008/9 FOOTWAY SURFACING SCHEMES		
Location	Extents	Planned start
Westway Common townpath, Caterham.	Westway to Chaldon Rd & Clifton Close Town path. (slurry treatment).	January 2009
D394 Rabies Heath Road, Bletchingley.	Park Lane to Catherine Cross. (slurry treatment).	January 2009
B269 Limpsfield Road, Titsey.	The ridge to Botley Hill Farm. (slurry treatment).	January 2009
A25 Oxted Road, Godstone.	Godstone By pass to Barrow Green Road. (slurry treatment).	January 2009
A22 Eastbourne Road, Blindley Heath.	Langsmead to Ray Lane. (slurry treatment).	January 2009
C72 Northdown Road, Woldingham.	The Ridge to the Green. (slurry treatment).	January 2009
2008/9 DRAINAGE SCHEMES		
Project	Progress	
Bletchingley Road, Godstone.	Works being planned with Godstone Parish Council to provide new pipe run.	
Racecourse Road, Lingfield.	Works have been completed .	
Stanstead Road, Caterham.	Drainage improvements being completed in November 2008.	

COMMUNITY GANG WORKS. The rota is continuing on a cycle of one week in each division as follows :

Week commencing 1 December	- Oxted division
Week commencing 8 December	- Warlingham division
Week commencing 5 January	- Caterham Hill division
Week commencing 12 January	- Caterham Valley division
Week commencing 19 January	- Godstone division
Week commencing 26 January	- Lingfield division
Week commencing 2 February	- Oxted division
Week commencing 9 February	- Warlingham division

OTHER MAINTENANCE WORKS

Routine maintenance works are continuing in accordance with the East Area Maintenance Delivery Plan. Some additional works were agreed by the Local Committee on 5 September 2008.

DRAINAGE CLEANSING. The following locations have been targeted for additional cleansing:

- | | | |
|----------------------------------|---|--|
| Westmore Road, Tatsfield | - | soakaways, manholes/catchpits and pipes cleansed, but further works required |
| Tupwood Lane, Caterham | - | soakaway work complete |
| Outwood Lane, Outwood | - | system cleanse near Browns Hill complete |
| Farleigh Court Road, Warlingham | - | system cleansing complete |
| Slines Oak Road, Woldingham | - | cleansing two soakaways complete |
| Ship Hill, Tatsfield | - | cleansing soakaway, gully and pipe complete |
| Farleigh Road, Warlingham | - | soakaway cleansing complete |
| Tilburstow Hill Rd, Sth Godstone | - | cleansing carried out, repairs required |

DRAINAGE REPAIRS. The following schemes are being progressed.

- | | | |
|----------------------------------|-----|--|
| Harrow Road, Chelsham | - | repair or replace drain under speed table. |
| Snatts Hill, Oxted | - | works started to replace approximately 175 metres drain and provide two inspection chambers. |
| Beadles Lane, Oxted | , - | completed repair of gully and replacement of approx 40 metres drain. |
| Johnsdale, Oxted | - | drainage repair required. |
| Outwood Lane, Outwood | - | excavate 50 metres culvert to create ditch. |
| Oxted Road, Tandridge | - | drainage repair required |
| Woodhurst Lane, Oxted | - | drainage repair required |
| Tilburstow Hill Rd, Sth Godstone | - | drainage repair required |

ADDITIONAL GRASS, HEDGE AND TREE CUTTING. Works in addition to the routine rural and urban grass cutting are being planned as tabulated below. Works have started and are likely to continue through to the end of the financial year.

AREA	FLAIL CUTTING	HAND CUTTING
Caterham	Tillingdown Hill/A22, Succombs Hill	Avenue Road, Ninehams Road, Stanstead Road, Stanstead Road, Burntwood Close, Buxton Lane, Milner Approach, Roffes Lane
Chaldon	Church Lane, Doctors Lane, Hilltop Lane, Rook Lane I	Rook Lane
Whyteleafe	Salmons Lane, Whyteleafe Hill	A22 Godstone Road, Wapses Lodge, Church Road
Bletchingley	Outwood Lane, Whitehill Lane, Sandy Lane, Warwick Wold Road	Sunnybank Cottages, Chevington Villas, Coneybury
Oxted	Bluehouse Lane	Beadles Lane, Woodhurst Lane,
Hurst Green		Holland Lane, Merle Common Rd, Mill Lane, Sandy Lane, Warren Lane, Pollards Wood Rd
Dormansland	Hollow Lane, Plough Road	West Street, Bassetts Hill, Kinniburgh Drive, Racecourse Road, Smithers Lane
Lingfield	A22 Eastbourne Road	
Newchapel	Old Eastbourne Road	
Nutfield	Coopers Hill Road	Mid Street, Bowerhill Close
Godstone	Godstone Bypass, A25 Oxted Road	Hillbrow Cottages, Bakers Mead
Smallfield	Whealers Lane, Broadbridge Lane	Perrylands Lane
Horne	Church Road	
Burstow	Antlands Lane, Cross Lane, Dowlands Lane, Redehall Road	
Outwood	Dayseys Hill, Prince of Wales Road	
Tatsfield	Clackett Lane	Ship Hill
Warlingham	Farleigh Court Road	Shelton Avenue, Dane Rd, Waterfield Drive, Chelsham Rd, Farleigh Rd, Mint Walk, Tithepit Shaw Lane, Leas Rd
Woldingham		Clare Court/Slines Oak Road
Limpsfield	Ridlands Lane	Water Lane
Tandridge		Tandridge Lane

