



## OFFICER REPORT TO LOCAL COMMITTEE TANDRIDGE

### HIGHWAY SCHEMES IN TANDRIDGE

#### PROGRESS REPORT

6 MARCH 2009

#### KEY ISSUE

To update the Local Committee on the progress of schemes being funded in the 2008/09 financial year.

#### SUMMARY

On 20 June 2008, the Local Committee noted the East Area Maintenance Delivery Plan and agreed a list of integrated transport schemes for the current financial year, funded from the Local Transport Plan and Local Allocation budgets. On 5 September 2008, the Local Committee endorsed extra funding for highway maintenance and schemes in Tandridge. This report sets out progress on highway schemes and other highway works for Tandridge.

#### OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

---

LEAD OFFICER:	Derek Poole, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	03456 009 009
E-MAIL:	<a href="mailto:eastssurreyhighways@surreycc.gov.uk">eastssurreyhighways@surreycc.gov.uk</a>
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	03456 009 009
E-MAIL:	<a href="mailto:eastssurreyhighways@surreycc.gov.uk">eastssurreyhighways@surreycc.gov.uk</a>

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding Allocated 2008/09. Suggested 2009/10	Progress	
<b>A22 near Maple Rd, Whyteleafe.</b> Puffin crossing.	2008/09 £30,000 LTP. 2009/10 None.	Surfacing works completed. Puffin is now operational. <b>COMPLETE</b>	
<b>A25 High Street, Bletchingley.</b> Layout improvements.	2008/09 £10,000 LTP. 2009/10 £50,000.	Progressing feasibility study. Drawings being prepared and to be sent to the local County Councillor and Parish Council for comment by end of March 2009.	
<b>Tatsfield village scheme.</b> Improvements for pedestrians and traffic.	2008/09 £30,000 LTP. 2009/10 £30,000.	Consultations with Parish Council are helpfully influencing the design work. It is hoped that issues with Common Land can be resolved so that a design can be finalised and construction start dates determined.	
<b>Caterham on the Hill area.</b> Improvements at various locations.	2008/09 £10,000 LTP. 2009/10 £40,000.	Some minor works this financial year and investigation of some other sites. Buxton Lane near Portley Lane -- pedestrian refuge to be investigated Burntwood Road /Whyteleafe Road -- improvement to pedestrian facilities requested Guards Avenue/ Coldstream Road -- keep clear markings ordered Hambleton Road/ Westway -- mini roundabout layout to be checked Footpath from Whyteleafe Rd to Essendene Rd -- lighting improvements being designed Road Buxton Lane/Nineham Road -- improvement to pedestrian facilities requested Banstead Road near Addison Road -- pedestrian facility suggested	
<b>Caterham.</b> Shabby to Smart.	2008/09 £45,000 LTP. 2009/10 £20,000.	The LTP funding is centrally provided towards the project, which is bidding for SEEDA grant. An initial bid to SEEDA has been provisionally approved, but details of the proposed work are to be considered further.	
<b>Wapses Lodge</b> Roundabout improvements	2008/09 £90,000 LTP. 2009/10 None.	Surfacing works completed this financial year following extensive refurbishment last financial year. <b>COMPLETE</b>	

<b>INTEGRATED TRANSPORT SCHEMES</b>			
<b>Project Description.</b>	<b>Funding</b> Allocated 2008/09. Suggested 2009/10		<b>Progress</b>
<b>Mill Lane, Hurst Green</b> New footway to Moorhouse School.	2008/09 £20,000 L.A. 2009/10 None.		Construction works commenced on site. The scheme can be funded from a £35,000 sum associated with the Former Ajax Site, Holland Road.
<b>St Pier's Lane, Lingfield.</b> Safety and accessibility improvements.	2008/09 £10,000 L.A. 2009/10 £30,000.		A feasibility study is currently progressing to consider safety improvements including street lighting. A report is being prepared for consultation with the Divisional Member and consideration by the Local Committee.
<b>HGV routes in Oxted.</b> HGVs accessing Oxted chalk quarry.	2008/09 £10,000 LTP. 2009/10 to be set.		Considered by Local Committee at meetings on 7 May and 5 September 2008. Speed reducing measures near motorway bridge over Chalkpit Lane are planned for construction by the end of March 2009.
<b>Judges Corner.</b> New roundabout. to replace existing staggered junction.	2008/09 £500,000 LTP 2009/10 £400,000 LTP		Executive has approved award of a construction contract. Works are planned to commence on site early in March, with substantial completion by August 2009.
<b>Rook Lane, Chaldon.</b> New footway near St Peter & St Paul School.	2008/09 £10,000 LTP. 2009/10 to be set.		A feasibility study for a proposed footway is currently progressing. Results will be discussed with the Divisional Member before reporting to the Local Committee.

<b>INTEGRATED TRANSPORT SCHEMES</b>																
<b>Project Description.</b>	<b>Funding</b> Allocated 2008/09. Suggested 2009/10	<b>Progress</b>														
<b>Parking.</b> Investigation and implementation of new parking restrictions.	2008/09 £87,000 L.A. + 2009/10 to be set.	<p>Local Allocation and central capital funding has been provided to implement parking restrictions agreed by the Local Committee and to investigate some new sites.</p> <p>Tandridge District Council have arranged for installation of the posts, signs and road markings. This work is now being completed on site so that the agreed parking restrictions can be enforced.</p> <p>Investigation of identified parking sites is continuing. Consultation with Divisional Members is proposed before reporting to the Local Committee next financial year.</p> <p>A Parking Strategy for Tandridge is provided within a separate report for consideration by the Local Committee.</p>														
<b>Speed Management</b> Speed limit revisions and targeted routes.	2008/09 £55,000 L.A. + 2009/10 to be set.	<p>Local Allocation and central funding has been provided to progress a number of speed management schemes in the current financial year, including the following:</p> <table border="0"> <tr> <td>Woldingham area</td> <td>scheme <b>completed</b>.</td> </tr> <tr> <td>Felbridge area</td> <td>Order (TRO) advert and design being progressed</td> </tr> <tr> <td>A22 South Godstone</td> <td>Implementation planned for March 2009.</td> </tr> <tr> <td>Nutfield Marsh Road</td> <td>Report with recommendations being prepared.</td> </tr> <tr> <td>A22 Blindley Heath</td> <td>Report with recommendations being prepared.</td> </tr> <tr> <td>A25 Westerham Road</td> <td>Report with recommendations being prepared.</td> </tr> <tr> <td>B269 Titsey Hill</td> <td>proposal to improve safety</td> </tr> </table> <p>In addition, there is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council.</p>	Woldingham area	scheme <b>completed</b> .	Felbridge area	Order (TRO) advert and design being progressed	A22 South Godstone	Implementation planned for March 2009.	Nutfield Marsh Road	Report with recommendations being prepared.	A22 Blindley Heath	Report with recommendations being prepared.	A25 Westerham Road	Report with recommendations being prepared.	B269 Titsey Hill	proposal to improve safety
Woldingham area	scheme <b>completed</b> .															
Felbridge area	Order (TRO) advert and design being progressed															
A22 South Godstone	Implementation planned for March 2009.															
Nutfield Marsh Road	Report with recommendations being prepared.															
A22 Blindley Heath	Report with recommendations being prepared.															
A25 Westerham Road	Report with recommendations being prepared.															
B269 Titsey Hill	proposal to improve safety															

<b>2008/9 MAJOR MAINTENANCE SCHEMES</b>	
<b>Project</b>	<b>Progress</b>
A25 Westerham Road	Works <b>complete</b> .
A25 East Hill	Works <b>complete</b> , except for road studs replacement
Westhall Road, both sections	Scheme being planned to commence in March after completion of matters relating to renewal of water supply pipes.
A22 Godstone Road	Scheme postponed until autumn due to continuing electricity cable works.
<b>DEVELOPMENT RELATED SCHEMES</b>	
Buxton Lane resurfacing north of Salmons Lane.	A Section 278 agreement for the highway works has been signed with the Linden Homes. EdF works affecting the carriageway have been completed. The surfacing work is expected to start on 9 <sup>th</sup> March.
A22 pelican crossing outside Well Farm Heights development.	Scheme postponed until summer next year due to continuing electricity cable works.
A264 Copthorne Road puffin crossing near Felbridge Primary School	<b>COMPLETE.</b>

2008/9 PATCHING SCHEMES	
Project	Progress
Harrow Road, Farleigh.	<b>COMPLETE</b>
Kent Hatch Road, Limsfield.	<b>COMPLETE</b>
The Ridge, Woldingham.	<b>COMPLETE</b>
Pendell Road, Bletchingley.	<b>COMPLETE</b>
Blackberry Lane, Lingfield.	<b>COMPLETE</b>
Shipleigh Bridge Lane, Copthorne.	<b>COMPLETE</b>
Mid Street, Nutfield.	<b>COMPLETE</b>
Wellington Road, Caterham.	<b>COMPLETE</b>
Clay Lane, Nutfield.	<b>COMPLETE</b>
Eglise Road, Warlingham.	<b>COMPLETE</b>
Farleigh Road, Warlingham.	<b>COMPLETE</b>
Tandridge Lane, Tandridge.	Programmed for late February and early March
Ricketts Hill Road, Tatsfield.	Programmed for late February and early March
Tupwood Lane, Caterham.	<b>COMPLETE</b>
Hollow Lane, Dormansland.	<b>COMPLETE</b>
Wilderwick Road, Dormansland.	<b>COMPLETE</b>
Dwelly Lane, Haxted.	Programmed for mid February
Bowerland Lane, Lingfield.	Programmed for late February
High Street, Oxted.	Works not yet confirmed
Slines Oak Road, Woldingham.	Programmed for late February

2008/9 FOOTWAY SURFACING SCHEMES		
Location	Extents	Planned start
Westway Common townpath, Caterham.	Westway to Chaldon Rd & Clifton Close (slurry treatment).	<b>Completed</b>
A22 Station Road, South Godstone	Eastbourne Road to station (slurry treatment).	February 2009
A25 Oxted Road, Godstone	Barrow Green Road to By Pass (slurry treatment).	February 2009
D408 Station Road, Lingfield	Town Hill to Lingfield station (slurry treatment).	March 2009
A22 Eastbourne Road, Blindley Heath.	Langsmead to Ray Lane. (slurry treatment).	March 2009
C72 Northdown Road, Woldingham.	Existing section alongside golf course (slurry treatment).	March 2009
2008/9 DRAINAGE SCHEMES		
Project	Progress	
Bletchingley Road, Godstone.	Works designed to provide new pipe run. <b>Programmed for late February and early March</b>	
Racecourse Road, Lingfield.	Works have been <b>completed</b> .	
Stanstead Road, Caterham.	Drainage improvements <b>completed</b> .	

DRAINAGE REPAIRS. The following schemes are being progressed.

- |                                  |   |
|----------------------------------|---|
| Harrow Road, Chelsham            | - replace drain under speed table. <b>complete</b>  |
| Snatts Hill, Oxted               | - replace approximately 175 metres drain and provide inspection chambers. <b>complete</b> |
| Beadles Lane, Oxted              | - repair of gully and replacement of approx 40 metres drain. <b>complete</b>              |
| Johnsdale, Oxted                 | - drainage repair. <b>complete</b>  |
| Outwood Lane, Outwood            | - excavate 50 metres culvert to create ditch, programmed for late February                |
| Oxted Road, Tandridge            | - drainage repair required  |
| Woodhurst Lane, Oxted            | - pipe replacement in verge. <b>complete</b>  |
| Tilburstow Hill Rd, Sth Godstone | - drainage repair required  |

**DRAINAGE CLEANSING.** The following locations have been targeted for additional cleansing :

- |                                  |   |  |
|----------------------------------|---|--|
| Westmore Road, Tatsfield         | - | soakaways, manholes/catchpits and pipes cleansed, but further works required |
| Tupwood Lane, Caterham           | - | soakaway work <b>complete</b>  |
| Outwood Lane, Outwood            | - | system cleanse near Browns Hill <b>complete</b>                              |
| Farleigh Court Road, Warlingham  | - | system cleansing <b>complete</b>   |
| Slines Oak Road, Woldingham      | - | cleansing two soakaways <b>complete</b>                                      |
| Ship Hill, Tatsfield             | - | cleansing soakaway, gully and pipe <b>complete</b>                           |
| Farleigh Road, Warlingham        | - | soakaway cleansing <b>complete</b>   |
| Tilburstow Hill Rd, Sth Godstone | - | cleansing carried out, repairs required                                      |

**Routine maintenance works are continuing in accordance with the East Area Maintenance Delivery Plan.**

**COMMUNITY GANG WORKS.** The rota is continuing on a cycle of one week in each division as follows :

- |                             |   |                          |
|-----------------------------|---|--------------------------|
| Week commencing 23 February | - | Oxted division           |
| Week commencing 2 March     | - | Warlingham division      |
| Week commencing 9 March     | - | Caterham Hill division   |
| Week commencing 16 March    | - | Godstone division        |
| Week commencing 23 March    | - | Oxted division           |
| Week commencing 30 March    | - | Caterham Valley division |
| Week commencing 6 April     | - | Lingfield division       |
| Week commencing 13 April    | - | Warlingham division      |



**ADDITIONAL GRASS, HEDGE AND TREE CUTTING.** Works in addition to the routine rural and urban grass cutting have being carried out planned as tabulated below. Locations where works are still planned in italics.

AREA	FLAIL CUTTING	HAND CUTTING
Caterham	Tupwood Lane	Ninehams Road, Stanstead Road, Burntwood Close, Buxton Lane,
Whyteleafe	Salmons Lane, <i>Whyteleafe Hill</i>	A22 Wapses Lodge, Church Road
Bletchingley	<i>Whitehill Lane, Godstone Road</i>	Coneybury, Godstone Road
Oxted	Bluehouse Lane	Beadles Lane, Woodhurst Lane, Sandy Lane
Hurst Green	Pollards Woods Road	Holland Road, Merle Common Rd, Mill Lane, Warren Lane, Pollards Wood Road
Dormansland	Hollow Lane	West Street, Bassetts Hill, Kinniburgh Drive, Road, Smithers Lane
Lingfield	A22 Eastbourne Road	Racecourse Road
Newchapel	A22 Eastbourne Road	
Nutfield		Mid Street, Bowerhill Lane
Godstone		Eastbourne Road, Bakers Mead
Horne	<i>Church Road</i>	
Warlingham	Leas Road, <i>Farleigh Court Road</i>	Shelton Avenue, Dane Rd, Waterfield Drive, Chelsham Rd, Mint Walk, Tithepit Shaw Lane, Leas Rd, Succombs Hill, Farleigh Court Road
Woldingham		Clare Court
Limpsfield	Ridlands Lane	Water Lane, Westerham Lane
Tandridge		Tandridge Lane

## Use of Tandridge allocations from additional £5million for highways

A report to the Local Committee on 5 September 2008 provided information about the allocations for Tandridge from an additional £5 million for highways in Surrey during the current financial year. These funds were agreed by the Executive on 24 June 2008. The Head of Surrey Highways and the Executive Portfolio Holder for Transport then met with the Chairman, Vice Chairman and Local Highways Manager to draw together a preferred list of works and schemes for Tandridge. Details of the work progressed is included in the preceding tables, but the following gives a brief summary.

**Patching £65,000.** This funding is additional to the £103,000 of Local Schemes Revenue funding also used for patching work. 14 sites in the programme of 18 have been completed.

**Carriageway edge repairs £70,000.** The most severe problems of carriageway edge erosion in Tandridge Lane and Ricketts Hill Road are to be remedied. The works are planned for late February and early March.

**Gully and drainage cleansing. £50,000.** A combined gully cleanser and long powerful jetter has been provided as a responsive facility for the many drainage problem locations. A targeted gully and drainage cleansing operation was successfully carried out in the vicinity of Caterham Valley town centre.

**Drainage repairs. £30,000.** A number of locations have benefited from minor works on broken pipes, tree roots, defective gully gratings and similar defects. 5 of the 8 priority sites have been completed.

**Hedge, tree and grass cutting £60,000.** A programme of flail mowing and hand cutting has been completed except for 4 flailing sites.

**Parking restrictions. £62,000.** The set of new restrictions approved by the Local Committee in June 2007 have mostly been implemented. Another set of sites requiring investigation has been prepared for consultation with members.

**Speed limit revisions. £30,000.** Planned work on two identified priority sites is programmed for completion by the end of the current financial year.