



OFFICER REPORT TO LOCAL COMMITTEE (TANDRIDGE)

HIGHWAY SCHEMES IN TANDRIDGE

PROGRESS REPORT

24 SEPTEMBER 2010

KEY ISSUE

To update the Local Committee on the progress of highway schemes and works being progressed in and 2010/11 financial year.

SUMMARY

This report sets out progress on highway schemes and other maintenance related works funded from various sources.

OFFICER RECOMMENDATIONS

The Local Committee (Tandridge) is asked to note the report for information.

LEAD OFFICER:	David Curl, Local Highway Manager (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastssurreyhighways@surreycc.gov.uk
CONTACT OFFICER:	Mark Richards, Implementation Engineer (Tandridge)
TELEPHONE NUMBER:	08456 009 009
E-MAIL:	eastssurreyhighways@surreycc.gov.uk

www.surreycc.gov.uk/tandridge

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding	Progress	
A25 High Street, Bletchingley Layout improvements.	2009/10 £20,000 LTP 2010/11 £15,000	Bletchingley Parish support new pedestrian refuge near the existing speed camera. A detailed design was completed in 2009/10, however likely cost to be £50,000. Possibility of joint funding with Parish Council being developed. Also planned to extend 30mph speed limits in Little and Big Common Lanes before January.	
Tatsfield village scheme Improvements for pedestrians and traffic.	2009/10 £70,000. 2010/11 £0	Highway improvement works completed in March 2010 in advance of school opening. Works funded by school new school project. Snagging substantially completed and school contractor has more remedials to carry out near school entrance. Appears to be working well	
Dormansland Safety Scheme	2009/10 £10,000 2010/11 upto £24,000	Feasibility design completed March 2010. Strong support for scheme in Dormansland following a meeting with Parish, local CC and DRAC. Possibility of partnership funding with parish Council. Detailed scheme to be developed.	
Caterham on the Hill area. Improvements at various locations.	2009/10 £20,000. 2010/11 £0	Feasibility for traffic calming scheme outside St Francis/Audley school in Whyteleafe Rd completed March 10. No funding this year. Burntwood Lane/Whyteleafe Road traffic signals -- improvements to pedestrian facilities implemented March 10. Pedestrian phase changed so that it comes round more quickly to help school children. Footpath from Whyteleafe Rd to Essendene Rd -- lighting improvements completed.	

INTEGRATED TRANSPORT SCHEMES			
Project Description.	Funding	Progress	
Caterham. Shabby to Smart.	2009/10 £20,000. 2010/11 £45,000	£45,000 SCC contribution towards project is confirmed for 2010/11, which has successfully gained a SEEDA grant. Scheme being developed at The Square with TDC and the Caterham S2S project. Works nearing completion. Asprey fountain now connected and working.	
St Pier's Lane, Lingfield. Safety and accessibility improvements.	2009/10 £20,000. 2010/11 £0	Lighting columns have been installed and EDF connections complete. Resurfacing of St Piers Lane completed July. No other funding this year.	
Judges Corner. New roundabout. to replace existing staggered junction.	2009/10 £800,000 LTP 2010/11 £0	Scheme complete.	
Rook Lane, Chaldon. New footway near St Peter & St Paul School.	2009/10 £0 2010/11 upto £15000	A feasibility study for a proposed footway has been completed. Results have been discussed with the Divisional Member before reporting to the Local Committee. Possible partnership scheme, jointly funded with Chaldon Parish Council.	
The Avenue, South Nutfield Footway improvement	2009/10 - £20,000	Works complete, although some topsoiling to be finished in late September.	

INTEGRATED TRANSPORT SCHEMES		
Project Description.	Funding	Progress
Parking. Investigation and implementation of new parking restrictions.	2009/10 £40,000 2010/11 £25,000	Parking reviews ongoing.
Speed Management Speed limit revisions and targeted routes.	2009/10 £25,000 LA and £10,000 Rev. 2010/11 £20,000	<p>There is an ongoing 'targeted routes' initiative in Tandridge. This involves identification, assessment and proposals for top priority roads. It includes liaison with Surrey Police and Tandridge District Council. A speed management (officers) group meets 6 monthly.</p> <p>The following are speed limit schemes being progressed :</p> <p>Felbridge area New 30 limit implemented April 10. 2 VAS installed and snagging complete.</p> <p>A22 South Godstone Implemented including VAS summer 09.</p> <p>Nutfield Marsh Road Proposed 40mph speed limit advertised without objection. Speed limit to be implemented by December 10.</p> <p>A25 Westerham Road Proposed extension of 40mph speed limit advertised without objection. Speed limit to be extended by December 10.</p> <p>Little Common Lane Proposed extension of 30mph speed limit advertised without objection. To be implemented by December 10.</p>

2008/9 & 10 MAJOR MAINTENANCE SCHEMES

Project	Progress
A22 j/w Godstone Road, Caterham	Works to start mid September and include drainage improvements.
Loxford Road, Caterham	Completed in June.
Barrow Green Rd (Bluehouse Lane end), Oxted	Works start mid September.
Sunnybank, Warlingham	Completed in June.
Additional patching and resurfacing schemes as a result of severe winter weather: Chalkpit Lane, Oxted Harestone Valley Road, Caterham Approach Road/Clarks Lane, Tatsfield St Piers Lane, Lingfield Haxted Road, Lingfield Limpsfield Road, Warlingham A264 Copthorne Road, Felbridge Outwood Lane, Outwood Silkham Road, Oxted Mill Lane, Felbridge Wasp Green Lane, Outwood	All schemes to be completed by September.
DEVELOPMENT RELATED SCHEMES	
A22 pelican crossing outside Well Farm Heights development.	Scheme finally complete.

2009/10 FOOTWAY SURFACING SCHEMES

Location	Extents	Planned start
Stafford Road	Completed in June.	
Woldingham Road	Completed in June.	

2009/10 DRAINAGE SCHEMES

Project	Progress
Kingswood Lane, Warlingham	Works to clean soak-aways completed. Balancing pond in the corner of Post Office Recreation Ground to be investigated.
A22 Caterham Bypass/ Godstone Road	Drainage surveys and cleaning work completed in late September. Additional soakaway cleaning work carried out in December. Further plans to improve maintainability of drainage system over summer in conjunction with major maintenance scheme.
Church Hill, Tatsfield	Works completed in October to reduce standing surface water after heavy rain. Problems with failed surfacing to be rectified at contractor expense December 09.
A22/Salmons Lane	Additional gullies and soakaways installed to reduce standing water near level crossing.
Whitehill Lane, Bletchingley	Drainage channel planned to prevent spring water from flowing on road. Work carried out in November 09 and completed Feb 10.

Surface Dressing - All schemes completed

C218	BUXTON LANE	CATERHAM	SALMONS LANE TO TOWN END
C70	NORMANS ROAD	SMALLFIELD	COGMANS LANE TO CHAPEL ROAD
C88	FELCOURT ROAD	FELCOURT	10m S BLACKBERRY LANE TO 50m SOUTH OF ENTRANCE TO THE GRANGE
D1421	CHURCH LANE	CHALDON	DOCTORS LANE TO ROOK LANE
D356	BROADBRIDGE LANE	SMALLFIELD	WEATHERHILL ROAD TO REDEHALL TOAD
D374	HARE LANE	LINGFIELD	BRICKHOUSE LANE TO EASTBOURNE ROAD
D381	PHILANTROPIC ROAD	NUTFIELD	FULLERS WOOD LANE TO BOROUGH BOUNDARY
D388	WARWICK WOLD ROAD	BLETCHINGLEY	SPRINGBOTTOM LANE TO MERSTHAM ROAD
D406	LEIGH MILL LANE	GODSTONE	EASTBOURNE ROAD TO END
D418	ST PIERS LANE	LINGFIELD	WATER LANE FOR 1652m
D426	WARREN LANE	OXTED	HOLLAND ROAD TO END
A25	HIGH STREET	NUTFIELD	MID STREET TO COOPERS HILL
B2031	ROOK LANE	CHALDON	
C65	BRICKFIELD LANE	OUTWOOD	WHOLE LENGTH

Micro Asphalt - Works completed Aug/Sept 2010

D1382	MARTIN CLOSE	WARLINGHAM	COMPLETE ROAD
D1384	CHURCH ROAD	WHYTELEAFE	WHYTELEAFE HILL TO SALMONS LANE
D474	ST ANDREWS WAY	LIMPSFIELD	COMPLETE ROAD

Remedial works to Tilburstow Hill Rd, Skid Hill Lane and Church Lane also planned.