

LOCATION	SCHEME	PROGRESS
Farnham TTG		
A325, Farnborough Road	Ped crossing at Brooklands Road	Signal controlled crossing in design. Construct Feb/March
Low Lane, Badshot Lea	Deter rat-running	No-entry advertised. Considerable level of objection. Investigating speeds and traffic calming.
Potters Gate, Farnham	No-entry from West Street	Advertise prohibition January. Installation likely to slip to April/May.
Castle Street, Farnham	Second build-out opp Long Garden Walk	Design complete. Construct Feb/March
Godalming & Milford TTG		
Godalming & Farncome	Implement parking restrictions	Public meeting re possible CPZ 14 Nov. Report to January Godalming Task Group
Farncombe	Design work for cycleways at Jewsons	Site meeting with cycle forum in May, topographic survey completed. Feasibility only this year.
Milford	Ped crossing facility at Esso station signals	Design in progress. Construct Feb/March
A283 Milford	Anti skid at Milford Lodge	Included in County anti-skid programme Install March
Old Esstead Road, Milford	Speed limit review	See December LC agenda item. Install March
Haslemere & Western Villages TTG		
B3001 Elstead	Ped crossing at Hookley Lane	Zebra, design complete. Construct February/March.
A286 Scotland Lane	jct A286 Midhurst Rd improvement	Design complete, order placed. Construct Feb/March
B2123 Junction Place	New lay-by opp petrol station	Prohibitive utility diversion costs. Report to Haslemere TG in January
Tilford Rd, Beacon Hill	Enhance kerb build-outs	Completed
Cranleigh & Eastern Villages TTG		
Shamley Green	VAS, Village gateways, markings and signs	Design complete and agreed with PC and RA. Construct Feb/March
Ewhurst	Coloured surfacing at pump house gateway & repair gateways	Install March
Chiddingfold	Combe Lane/Woodside Rd - footway, markings and signs	Design complete and agreed with PC. Construct Feb/March
Dunsfold	Dunsfold Common Road - hardstanding and footway for bus stop	Design complete, Common Land issues resolved. Construct Feb/March.
Wonersh	Kerb build-out at Grantley Arms	Design complete. Construct Feb/March
Bramley	Speed regulation measures in Station Rd towards Wonersh	Design Jan. Install March
Alfold	Signs and lines to regulate movement at village shop	Design Jan. Install March
S106		
Farnham	Controlled pedestrian crossing A31 at Coxbridge Roundabout	Double Pelica. Design in progress. Construct 2012/13
Haslemere	Road table in Lion Lane, safety and environmental improvements at the Liphook Rd/Hindhead Road junction	Designs complete. Construct Feb/March
Farncombe	Traffic calming in Catteshall Lane	Price still awaited from contractor, so Autumn construction slot missed. Construct Feb to April
Shortfield Common, Frensham	Traffic calming at Hollybush Lane	PC have agreed design after many variants. Install Feb/March