

LOCATION	SCHEME	PROGRESS
Farnham		
A325, Farnborough Road	Ped. crossing at Brooklands Road	Construct Spring/Summer 2012. Design complete, but SCC signal schemes have slipped to 2012/13
Low Lane, Badshot Lea	Deter rat-running	No-entry abandoned following high level of objection to formal advert. Install SLOW markings only.
Potters Gate, Farnham	No-entry from West Street	Prohibition advertised February. Installation May/June
Castle Street, Farnham	Second build-out opp. Long Garden Walk	Deferred. Ready to install March, but FCAMP oppose scheme.
Godalming & Milford		
Godalming & Farncome	Implement parking restrictions	See separate agenda item (16/3/12). Possible CPZ.
Farncombe	Design work for cycleways at Jewsons	Topographic survey completed. Feasibility only this year.
Milford	Ped. crossing facility at Esso station signals	Design complete. Construct March/April
A283 Milford	Anti skid at Milford Lodge	Included in County anti-skid programme Install March
Old Esstead Road, Milford	Speed limit review	Advertise March. Install May/June.
Haslemere & Western Villages TTG		
B3001 Elstead	Ped. crossing at Hookley Lane	Construction starts mid-March. Zebra crossing.
A286 Scotland Lane	Jct A286 Midhurst Rd improvement	Construction underway
B2123 Junction Place	New lay-by opp. petrol station	Abandoned in view of prohibitive utility diversion costs.
Tilford Rd, Beacon Hill	Enhance kerb build-outs	Completed
Cranleigh & Eastern Villages		
Shamley Green	VAS, Village gateways, markings and signs	Design complete and agreed with PC and RA. Construct March/April
Ewhurst	Coloured surfacing at pump house gateway & repair gateways	Gateways completed. Markings on order.
Chiddingfold	Combe Lane/Woodside Rd - footway, markings and signs	Completed
Dunsfold	Dunsfold Common Road - hardstanding and footway for bus stop	Completed
Wonersh	Kerb build-out at Grantley Arms	Completed
Bramley	Speed regulation measures in Station Rd towards Wonersh	Include in 2012/13 programme.
Alfold	Signs and lines to regulate movement at village shop	Include in 2012/13 programme.
S106		
Farnham	Controlled pedestrian crossing A31 at Coxbridge Rounabout	Double Pelica. Design in progress. Construct 2012/13
Haslemere	Road table in Lion Lane, safety and environmental improvements at the Liphook Rd/Hindhead Road junction	Completed
Farncombe	Traffic calming in Catteshall Lane	Construction start in March expected.
Shortfield Common, Frensham	Traffic calming at Hollybush Lane	Order with contractor. Expect to install March/April