

LOCATION	SCHEME	PROGRESS
Farnham TTG		
A325, Farnborough Road	Ped crossing at Brooklands Road	Construct Summer 2012. Design complete, crossing advertised, awaiting price.
Low Lane, Badshot Lea	Deter rat-running	No-entry abandoned following high level of objection to formal advert. Install SLOW markings only.
Potters Gate, Farnham	No-entry from West Street	Prohibition advertised February. Install Summer
Castle Street, Farnham	Second build-out opp Long Garden Walk	Abandoned. Ready to install March, but FCAMP oppose scheme.
Godalming & Milford TTG		
Godalming & Farncome	Implement parking restrictions	Abandoned following local consultation, see report to March 21012 LC
Farncombe	Design work for cycleways at Jewsons	Feasibility only in 2011/12. Topographic survey completed
Milford	Ped crossing facility at Esso station signals	Deferred since Signals Team will replace worn out signal equipment in 2012/13, so install crossing at same time.
A283 Milford	Anti skid at Milford Lodge	Completed
Old Esstead Road, Milford	Speed limit review	Advertise March. Install Summer
Haslemere & Western Villages TTG		
B3001 Elstead	Ped crossing at Hookley Lane	Completed
A286 Scotland Lane	jct A286 Midhurst Rd improvement	Completed other than road markings
B2123 Junction Place	New lay-by opp petrol station	Abandoned in view of prohibitive utility diversion costs.
Tilford Rd, Beacon Hill	Enhance kerb build-outs	Completed
Cranleigh & Eastern Villages TTG		
Shamley Green	VAS, Village gateways, markings and signs	Complete , but modifications being developed following meeting with PC
Ewhurst	Coloured surfacing at pump house gateway & repair gateways	Gateways completed. Markings on order.
Chiddingfold	Combe Lane/Woodside Rd - footway, markings and signs	Completed
Dunsfold	Dunsfold Common Road - hardstanding and footway for bus stop	Completed
Wonersh	Kerb build-out at Grantley Arms	Completed
Bramley	Speed regulation measures in Station Rd towards Wonersh	Include in 2012/13 programme.
Alfold	Signs and lines to regulate movement at village shop	Include in 2012/13 programme.
S106		
Farnham	Controlled pedestrian crossing A31 at Coxbridge Rounabout	Double Pelican. Design in progress. Construct 2012/13 subject to additional S106
Haslemere	Road table in Lion Lane, safety and environmental improvements at the Liphook Rd/Hindhead Road junction	Completed other than service road at Liphook junction, which is being progressed
Farncombe	Traffic calming in Catteshall Lane	Completed
Shortfield Common, Frensham	Traffic calming at Hollybush Lane	Order with contractor. Install July/August