



SURREY PLANNED MAINTENANCE 2014 - 2015



INVESTING IN YOUR COMMUNITY

AREA: WOKING

Annex One
September 2014

ITEM 14 INTRODUCTION

During this year 2014/15, Surrey County Council will be investing an unprecedented **£55 million** in its highway network, to ensure that it is fit for the future.

The last three winters have been particularly severe and this year we have experienced an extremely heavy rainfall resulting in widescale flooding across the county. Consequently, our roads and bridges have suffered a large amount of damage.

Alongside our capital programmes of works, we have successfully bid for additional funding from DFT and are therefore pleased to be able to deliver a Flood Recovery programme this year, which should secure and improve our network for future adverse weather conditions.

Our assets will therefore benefit from the following planned maintenance programmes this year:-

- ⇒ **£24 million will be invested in Project Horizon** – rebuilding 130km of Surrey's road network through long term repairs to give a new life of between 10 and 30 years
- ⇒ **£17 million will be invested in a Flood Recovery for roads**- resurfacing 100km of road and removing more than 20,000 potholes
- ⇒ **£3.5 million will be invested protecting our roads from future potholes** – surface treating over 100km of our roads.
- ⇒ **£2 million will be invested in Footway repairs** – both surface protection and resurfacing
- ⇒ **£4 million will be invested in our Bridges & Embankments** – strengthening over 10 critical bridges and completely rebuilding both Flanchford and Newark bridges
- ⇒ **£4.5 million will be invested in Drainage infrastructure** – not only replacing broken pipes, but providing new capacity and delivering major maintenance programme to our gullies and ditches.

In total, we are aiming to treat over 343km of carriageway and 84km of footway, which is the distance from Guildford to Paris and from Dover port to the Dunkirk beaches respectively.

For Woking, we will be renewing over **26km of roads and footways** in your area.

The detailed lists of schemes (*by work type*) for your area are on the following tables, with indicative programme dates (subject to weather and road space).

Residents can find out the latest information regarding schemes and dates via:

Surrey County Council Contact Centre 0300 200 1003

1. Project Horizon

Road name	Road ref	Limits (start)	Limits (end)	Length (metres)	Ward	Programmed
Well lane	D3640	Entire length		420	Goldsworth East & Horsell Village	Complete
Horsell High Street	C140	Ormonde Road	Horsell Birch	830	Goldsworth East & Horsell Village	Complete
Madeira Road	D3759	Station Approach	Lavender Road	150	The Byfleets	Complete
New Lane	D3706	Sutton Hill	Westfield Road	1200	Woking South	Complete
Sutton Green Rd	D3707	Whitmore lane	New Lane	450	Woking South	Complete
Shaftesbury Road	D3712	Maybury Hill	Pembroke Road	480	Woking South East	Complete
Pembroke Rd	D3709	Maybury Hill	Heathside Rd	700	Woking South East	Complete
Hermitage Rd – Section 1	A324	Amstel Way	Inkerman Rd	1100	Woking South West	Complete
Balmoral Drive & Balmoral Drive	D3730	Balmoral Drive entire length	Basset Road mini round about	750	Woking North	Complete
Basset Road concrete section	D3730	Basset Rd	Balmoral Drive	130	Woking North	Concrete section in design.
Brookwood Crossroads	A322	Cemetery pales	Canel Bridge	600	Woking South West	In progress
Hook Heath Road	D3680	Hook Heath Gardens	Holly Bank Rd	900	Woking South West	Preliminary Programme for November, ongoing utility planned works. Coordination required between BT and Affinity water to finalise works.
Bury Lane	D3632	High Street	Waldens Park	235	Goldsworth East & Horsell Village	Qtr 1 April 2015, due to road contamination (tar)
Thornash Road	D3646	High Street	South Road	330	Goldsworth East & Horsell Village	Qtr 1 April 2015, due to road contamination (tar)
Arthurs Bridge Road	D3637	Lockfield Drive	Brewery Road	300	Goldsworth East & Horsell Village	Qtr 1 April 2015, due to road contamination (tar)

ITEM 14

Church Hill	C140	High Street	Brewery Rd	320	Goldsworth East & Horsell Village	Qtr 1 April 2015, due to road contamination (tar)
Robin Hood Roundabout	A324	Amstel Way	Lockfield Drv	300	Woking South West	Qtr 1 April 2015 due to roadspace
Queens Road	D3604	Broadway	Lower Guildford Rd	365	Knaphill & Goldsworth West	Qtr 1 April 2015, due to road contamination (tar)
Hermitage Rd – Section 2 St John s Road section only	A324	Amstel Way	St Johns Road	200	Woking South West	Qtr 1 April 2015, due to road contamination (tar)
Chertsey Road	A320	Paragon (McClaren roundabout)	Dunford Bridge	700	Woking North	Qtr 1 April 2015 due to roadspace – ongoing Affinity water investigations
High Street	B382	Shackleford Rd	Broadme ad Rd	735	Woking South East	Qtr 1 April 2015 due to roadspace – permit refused due to planned utility works.

2. Flood Recovery

Road name	Road ref	Limits (start)	Limits (end)	Length (metres)	Ward	Programmed
Redding Way	D7321	Sainsburys	Junc A322 traffic lights	240	Knaphill & Goldsworth West	Complete
Warbury Lane	D3623	Chobham Rd	Ringlestone Farm	342	Knaphill & Goldsworth West	Complete
New Lane	D3706	Village Hill	Garage	315	Woking South	Complete
Blackhorse Rd	D3680	Entire length		1780	Woking South West	Complete
Dartnell Ave	D3758	Parvis Rd	Dartnell Close	279	The Byfleets	30/10/14
Oyster Lane	A318	Railbridge	Barnes Wallis Drive	614	The Byfleets	30/10/14
Littlewick Rd	C12	Lockfield Drive	Carthouse Lane	1360	Knaphill & Goldsworth West	3/11/14
Smarts Heath Road	B380	Blackhorse Rd	Smarts Heath Lane	390	Woking South	22/09/14
Onslow Close	D3711	Entire length		76	Woking South East	October
Lych Way	D3649	Entire length		252	Goldsworth East & Horsell Village	October

3. Surface Treatment

Road name	Road ref	Limits (start)	Limits (end)	metre	Ward	Programmed
Farm Close	D3768	Entire length		75	The Byfleets	Complete
Madeira Rd	D3759	Sheerwater Rd	Camphill Rd	730	The Byfleets	Complete
Dane Court	D3785	Coldharbour Rd	End	200	The Byfleets	Complete
Grove Rd	D3662	Entire length		130	Woking North	Complete
Westfield Rd	B380	A320 R/about	Greenmeads	770	Woking South	30 th October
Prey Heath Rd	D3685	Burdenshott	Guildford Rd	595	Woking South	Deferred 2015 due to roadspace
Robin Hood Rd	D7306	Creston Ave	Locksley Way	1000	Knaphill & Goldsworth West/Woking South East	Deferred 2015 due to roadspace

4. Footways

Road name	Road ref	Limits (start)	Limits (end)	Length (metres)	Treatment	Ward	Programmed
Forest Close	D3735	Entire length		40	Inlay	Woking South East	In design
Maitland Close	D3750	Entire length		160	Slurry Seal	The Byfleets	Sept - Nov
Limewood Close	D3612	Entire length		350	Slurry Seal	Woking South West	Sept - Nov
Guildford Rd	D7304	Entire length		1520	Slurry Seal	Woking South	Sept - Nov
Old Woking Rd	B382	Longridge Grove	Coldharbour Rd	1308	Slurry Seal	Woking South East	Sept - Nov
Hermitage Wood Cres	D3612	Entire length		1868	Slurry Seal	Woking South West	Sept - Nov
Guildford Rd	B380	A320 R/about	Westfield Rd	414	Slurry Seal	Woking South	Sept - Nov
Lower Guildford Slip Rd	D3605	Entire length		568	Slurry Seal	Woking South West	Completed 2013

5. Drainage

Road name	Road ref	Scheme Details	Ward	Programmed
Parvis Road	A245	Investigation of highway flooding issues	The Byfleets	Jan – March 2015

6. Bridges & Embankments

Road name	Road ref	Scheme Details	Ward	Programmed
St John's Hill Rd Bridge	C141	ITS scheme to replace temporary road over rail incursion scheme, improve highway drainage and carriageway resurfacing (Network Rail bridge)	Woking South West	Complete

This page is intentionally left blank