

**WAVERLEY LOCAL RE-SURFACING SCHEMES 2012/13**

ROAD NO	ROAD NAME	STATUS	County Councillor/ Price
D5319	Red Lion Lane, Farnham Car park entrance to Long Bridge	Committed	Pat Frost £23,000
B3001	Station Hill, Farnham		Pat Frost circa £70,000 <i>Not progressed due to high value, submitted for inclusion in central programme for 2013/14</i>
D5335	Middle Church Lane, Farnham entrance to car park also o/p Church	Committed	Pat Frost £13,000
D134	Farnham lane , Haslemere ,Junction with St Christophers Green	Committed	Steve Renshaw £13,700
D5515	Derby Road, Haslemere , Weydown Road to Church Lane	Complete	Steve Renshaw £19,200
D5517	Tanners Lane, Haslemere , Pilgrims to St Marys House	Committed	Steve Renshaw £10,500
D5515	Weydown Road,Haslemere ,Trelawney to Marouss	Complete	Steve Renshaw £14,500
C121	Lower Weybourne Lane,Weybourne , Sea Cadets to Green Lane	Committed	Denise Le Gal £29,500
B2130	Elmbridge Road,Cranleigh ,Sewer Works to Bridge	Planned	Alan Young £17,500
B2128	High Street , Cranleigh,o/p Sainsburys to the bathroom centre large patching only	Committed	Alan Young £39,600
D942	Peregine close/Harrier close walkway ,Cranleigh	Committed	Alan Young £12,175 / £7,840 from revenue and £4,335 from Community pride

D114	Kennel lane,Frensham , Whole Length	Committed	David Harmer	£15,400
D123	Highfield Lane,Thursley , from no1 to Street House	Committed	David Harmer	£15,500
D104	Tilford Road,Tilford bridge,From Reeds Road to Bridge	Committed	David Harmer	£31,500
D5308	Cherry Tree Road,Farnham, From the Long Road to 100m South	Committed	David Munro	£14,400
D5313	Ford Lane,Farnham , Each side of Ford	Committed	David Munro	£12,000
C31	RockHill,Hambledon,Hatch Cotts to Hemmingway	Committed	Andrew Povey	£25,000
D182	Alfold Road, Alfold , junction A281	Committed	Andrew Povey	£17,200
D5408	Long Gore,Godalming, no62 to no82	Committed	Steve Cosser	£39,500
D5424	Aarons Hill, Godalming,The Green to Bargate Rise	Committed	Peter Martin	£42,000
			TOTAL	£ 400,840