

Surrey Highways

Horizon 2 2017-2018

Tandridge – version 3.2, 15 February 2018

Horizon 2 is the name we are giving the Council’s Asset Management Programme for the period 2017 to 2021.

Horizon 2 – 2017/18 programme, Tandridge

Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D470	Careys Wood / Raleigh Drive	Smallfield	Chapel Road to Weatherhill Road	200	Road Major Maintenance	2017/18	961	Completed
B5	Green Lane	Smallfield	Dayseys Hill to New House	1766	Road Surface Treatment	2017/18	469	Completed
C81	Snatts Hill	Oxted	A25 East Hill to Johnsdale	192	Road Major Maintenance	2017/18	2949	Completed
D406	Leigh Mill Lane	Godstone	Entire length	137	Road Surface Treatment	2017/18	3286	Completed
D371	Mill Lane	Felbridge	Mill Cottage to lake & lake to Hedgecourt Cottage	687	Road Surface Treatment	2017/18	3293	Completed
C81	Station Road East	Oxted	Johnsdale to Bluehouse Lane	494	Road Major Maintenance	2017/18	2948	Completed

Horizon 2 PAVEMENT programme									ITEM 9
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update	
D1349	Harrow Road	Warlingham	Farleigh Common to Chelsham Common	1170	Pavement Slurry Seal	2017/18	36	Completed	
B269	Limpsfield Road	Warlingham	The Green to Crewes Avenue - both sides	920	Pavement Slurry Seal	2017/18	124	Completed	
D448	Paynesfield Road	Tatsfield	Westmore Road to Crossways - east	333	Pavement Slurry Seal	2017/18		Completed	
D448	Snatts Hill	Oxted	Johnsdale to Westerham Road - both sides	380	Pavement Slurry Seal	2017/18	994	Completed	
D448	Westmore Road	Tatsfield	Paynesfield Road to Crossways - both sides	600	Pavement Slurry Seal	2017/18		Deferred This type of work requires warmer temperatures to allow the slurry material to set. The scheme will therefore move to summer 2018.	

Horizon 2 STRUCTURES programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D373	Brickhouse Lane	Newchapel	Hay's Bridge	NA	Structures – options report	2017/18	D373/1041	Scheduled to take place in by March 2018 Results of option report will identify solutions for repairs or strengthening. The preferred solution (if required) will be costed and prioritised for work upcoming works list.
C72	Church Lane	Godstone	Church Lane Culvert	NA	Structures – options report	2017/18	C72/992	Scheduled to take place by March 2018 Results of option report will identify solutions for repairs or strengthening. The preferred solution (if required) will be costed and prioritised for work upcoming works list.
C88	East Grinstead Road	Lingfield	Jacks Bridge	NA	Structures – options report	2017/18	C88/1051	Scheduled to take place by March 2018 Results of option report will identify solutions for repairs or strengthening. The preferred solution (if required) will be costed and prioritised for work upcoming works list.
C70	Outwood Lane	Bletchingly	Outwood Lane Culvert	NA	Structures / Culvert construction	2017/18	C70/1021	Scheduled to take place between by March 2018. Unavailability of road space have delayed scheme starting. As soon as we have this we can confirm exact dates. If road space cannot be agreed by March, then the scheme will take place between April 2018 and June 2018.

Horizon 2 TRAFFIC SIGNALS programme									ITEM 9
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update	
A22/A264	Eastborne Road / London Road	Felbridge	Copthorne Road	NA	Traffic Signals	2017/18	J803	Completed	
A22 Page 30	Station Rd	South Godstone	Harcourt Way	NA	Traffic Signals	2017/18	P836	Scheduled to take place by March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.	
C83	Tandridge Lane	Crowhurst Lane End	Near Crowhurst Lane (Railway Arch)	NA	Traffic Signals	2017/18	J804	Completed	

Horizon 2 EMBANKMENTS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A22	Eastbourne Road	South Godstone	South Godstone Grid Ref: 536375 149900- Construction	NA	Embankment	2017/18		Completed
A22	Godstone Hill	Godstone	Godstone Interchange Grid Ref: 535126 153063- Feasibility	NA	Embankment	2017/18		Deferred Due to budget constraints, feasibility study will take place between April 2018 and March 2019.

Page 31

Horizon 2 DRAINAGE programme

No schemes currently prioritised

Horizon 2 SAFETY BARRIERS programme								ITEM 9
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	
B2024	Clarks Lane	Tatsfield	B2024-001 Barrier Site- Crash barrier works		Safety Barrier	2017/18	B2024-001	Scheduled to start by March 2018

Safety Defect Resurfacing & Patching (Funded by Department for Transport grant) January – March 2018						
Road No.	Road name	Location	Limits	Type of Work	Year	Scheme status
C66	Bones Lane	Newchapel	At junction with Brickhouse Lane only	Carriageway surfacing works	2018	Completed
D408	Crowhurst Road	Lingfield	Approximately 60 metres outside Sewage works	Carriageway surfacing works	2018	Scheduled Works provisionally programmed for 19 February for 1 day
B2031	Rook Lane	Caterham	Small patch outside no 67	Carriageway Patching works	2018	Scheduled Will take place before March 2018