

Surrey Highways

Horizon 2 2017-2018

Reigate & Banstead – version 3.2

15 February 2018

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

Horizon 2 – 2017/18 programme, Reigate & Banstead

Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme status
D1304	Allingham Road	South Park	Sandcross Lane to Alexander Road	430	Road Major Maintenance	2017/18	3351	Completed
D1047	Blackborough Close	Reigate	Blackborough Road to end	110	Road Surface Treatment	2017/18	1235	Completed
A25	Buckland Road	Reigate	Buckland Corner to Flanchford Road	824	Road Surface Treatment	2017/18	3307	Completed
D1242	Carlton Road	Redhill	Entire length	1425	Road Surface Treatment	2017/18	3287	Completed
D1071	Chalmers Road	Banstead	Woodmansterne Lane to end	290	Road Surface Treatment	2017/18	1323	Completed
D1156	Church Lane Drive	Hooley	Church Lane Drive to Church Lane Avenue	275	Road Major Maintenance	2017/18	520	Completed

Horizon 2 ROADS programme continued									ITEM 8
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme status	
D1250	Clarence Walk	Redhill	Somerset Road to end	290	Road Surface Treatment	2017/18	3325	Completed	
D593	Court Lodge Road	Horley	Vicarage Lane to Lee Street	1100	Road Major Maintenance	2017/18	3350	Completed	
D1243	Daneshill	Redhill	Entire length	247	Road Surface Treatment	2017/18	3292	Completed	
D1236	High Road	Chipstead	Hogscross to Elmore Road	900	Road Surface Treatment	2017/18	140	Completed	
D1272	Linnell Road	Redhill	Entire length	240	Road Surface Treatment	2017/18	1466	Completed	
D1043	Preston Lane	Tadworth	Merland Rise to Epsom Lane North	220	Road Major Maintenance	2017/18	3349	Completed	
D1224	Priory Drive	Reigate	Park Lane East to end	310	Road Surface Treatment	2017/18	1496	Completed	

Horizon 2 ROADS programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme status
A217	Reigate Hill	Reigate	Rushworth Road to Brokes Road	573	Road Major Maintenance	2017/18	74	Deferred Due to emergency works, we have not had the funding to carry out this scheme. This scheme will start between April 2018 and March 2019.
A240	Reigate Road	Burgh Heath	Asda Superstore to Home Farm Avenue	450	Road Major Maintenance	2017/18	3101	Completed
A244	Victoria Road	Horley	Balcombe Road to Russells Crescent	530	Road Surface Treatment	2017/18	3297	Completed

Horizon 2 PAVEMENT programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme status
D1043	Bidhams Crescent	Tadworth	Preston Lane to Preston Lane- Both Sides	740	Pavement Slurry Seal	2017/18	357	Completed
B2034	Blackborough Road	Reigate	Crakell Road to Ringley Park Avenue- both sides	765	Pavement Reconstruct	2017/18	995	Scheduled to start between March 2017 and April 2018
D1251	Blackthorn Close	Reigate	Blackthorn Road to end- both sides	247	Pavement Slurry Seal	2017/18	422	Completed
C139	Chipstead Lane	Lower Kingswood	Monkswell to Millfield Lane	690	Pavement Slurry Seal	2017/18	68	Completed
D1085	Court Road	Banstead	Holly Lane to Avenue Road	696	Pavement Slurry Seal	2017/18	463	Deferred This type of work requires warmer temperatures to allow the slurry material to set. The scheme will therefore move to summer 2018.
D1027	Derby Close	Epsom Downs	Tattenham Grove to End- East	210	Pavement Slurry Seal	2017/18	1002	Completed

Horizon 2 PAVEMENT programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D1133	Gledhow Wood	Kingswood	Full length	430	Pavement Slurry Seal	2017/18	365	Completed
B2217	High Street	Banstead	Bolters Lane to Chiltons Close-south side	550	Pavement Reconstruct	2017/18	1026	Deferred Due to emergency works, we have not had the funding to carry out this scheme. This scheme will start between April 2018 and March 2019.
D3551	Lumley Road	Horley	Brighton Road to electoral ward boundary- both sides	450	Pavement Slurry Seal	2017/18	1020	Completed
D1224	Park Lane East	Reigate	Reigate Park Church to junction with Priory Drive	620	Pavement Slurry Seal	2017/18	427	Deferred This type of work requires warmer temperatures to allow the slurry material to set. The scheme will therefore move to summer 2018.
D1002	Warren Road	Banstead	Fir Tree Road to Nork Way- both sides	2240	Pavement Reconstruct	2017/18	723	Completed

Horizon 2 STRUCTURES programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D1264	Linkfield Street	Redhill	Baxter Avenue Retaining Wall-Major Maintenance	N/A	Structures	2017/18	D1264/2278	Deferred Additional investigation required which has delayed scheme. This scheme will start between April 2018 and March 2019.
N/A	Tunnel Road	Reigate	Reigate Tunnel-Assessment	N/A	Structures	2017/18	25345033	Expected to take place before April 2018 Results will identify if any repairs or strengthening are required. Any works required will be costed and prioritised for work in future works lists.
A217/20	Reigate Hill	Reigate	Reigate Hill Road Retaining Wall – Remedial options	N/A	Structures	2017/18		Expected to start before April 2018 Results will identify if any repairs or strengthening are required. Any works required will be costed and prioritised for work in future works lists.

Horizon 2 TRAFFIC SIGNALS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A217	Brighton Road	Tadworth	Junction with Tadworth Street	N/A	Traffic Signals	2017/18	J911	Completed
A217	Brighton Road	Tadworth	Junction with Bonsor Drive	N/A	Traffic Signals	2017/18	J912	Completed
A217	Brighton Road	Tadworth	Junction with Dorking Road	N/A	Traffic Signals	2017/18	J913	Completed
A217/B2221	Brighton Road	Burgh Heath	Tattenham Way	N/A	Traffic Signals	2017/18	J951	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.
A23/C64/D334	Brighton Road	Horley	Victoria Road/Vicarage Lane	N/A	Traffic Signals	2017/18	J914	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.

Horizon 2 TRAFFIC SIGNALS programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A217/B2219	Brighton Road	Burgh Heath	Garretts Lane	N/A	Traffic Signals	2017/18	J923	Deferred Scheme will take place between April 2018 and March 2019
A23 Page 38	Brighton Road	Redhill	Near Brook Road	N/A	Traffic Signals	2017/18	P908	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.
A23/A217	Brighton Road	Horley	London Road	N/A	Traffic Signals	2017/18	J904	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.

Horizon 2 TRAFFIC SIGNALS programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A217/A2022	Brighton Road	Banstead	Bolters Lane/ Fir Tree Road	N/A	Traffic Signals	2017/18	J933	Deferred Scheme will take place between April 2018 and March 2019
A242	Croydon Road	Reigate	(Reigate Fire Station)	N/A	Traffic Signals	2017/18	F901	Deferred – Awaiting new dates Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.
A217	Dovers Green Road	Woodhatch	Near Sandcross Lane	NA	Traffic Signals	2017/18	P906	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.

Horizon 2 TRAFFIC SIGNALS programme continued

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
C222/D1266	Hooley Lane	Redhill	Brook Road	N/A	Traffic Signals	2017/18	J946	Scheduled to take place before March 2018 Scheme prioritised from consideration list as it has become urgent under the Wider Network Benefit programme. This is a programme to help us manage our road network and respond to challenges caused by traffic congestion.
Page 40 A240	Reigate Road	Burgh Heath	Junction with Tattenham Way / Great Tattenhams	N/A	Traffic Signals	2017/18	J936	Scheduled to take place before March 2018

Horizon 2 EMBANKMENTS programme

No schemes currently prioritised

Horizon 2 DRAINAGE programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A217	Brighton Road	Burgh Heath		N/A	Drainage	2017/18	Rei024	Scheduled to take place before March 2018 Scheme originally delayed due to other works taking place on the same road.
B2032 Page 41	Outwood Lane	Chipstead	New drainage system and lagoon on Outwood Lane. Continuation of works started in late 16/17	N/A	Drainage	2017/18	Rei006	Scheme in progress

Horizon 2 SAFETY BARRIERS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
C224	Frenches Road	Redhill	C224-001 Barrier Site- Crash barrier work	N/A	Safety Barrier	2017/18	C224-001	Scheduled Works expected to start on 26 February 2018

ITEM 8

Safety Defect Resurfacing & Patching (Funded by Department for Transport grant) January – March 2018

Road No.	Road name	Location	Limits	Type of Work	Year	Scheme status
D350	Albert Road	Horley	From Brighton Road to Infant School	Carriageway surfacing works	2018	Completed
D1092	Bakehouse Road	Horley	From no 7-9	Carriageway surfacing works	2018	Completed

Page 42

Safety Defect Resurfacing & Patching (Funded by Department for Transport grant) January – March 2018 - continued

Road No.	Road name	Location	Limits	Type of Work	Year	Scheme status
D1074	Chipstead Way	Chipstead	Large scale patching of sections at the start and end of Chipstead Way.	Carriageway surfacing works	2018	Scheduled Works provisionally programmed for 26-28 February
D1156	Church Lane Avenue	Hooley	Full length	Carriageway surfacing works		Scheduled Works provisionally programmed for 20 February for 3 days
B278	Rectory Lane	Chipstead	Large scale patching of various sections of Rectory Lane.	Carriageway surfacing works	2018	Scheduled Works provisionally programmed for 5-7 March

Horizon 2 MAJOR TRANSPORT SCHEMES / SUSTAINABLE TRANSPORT PACKAGE / NETWORK RESILIENCE programme

Scheme name	Location	Other information
A24 / A217 Strategic Management	Various sections along A24 / A217 in Redhill and Salfords	Currently taking place Scheme includes several phases of resurfacing and drainage works along the A24 and A217. Works expected to carry on up to September 2019.

Highways England Smart Motorway Schemes

Page 44	Scheme name	Location	Other information
	M23 Smart Motorway	M23, junctions 8 to 10	Scheduled to start March 2018 Upgrading the 11 mile stretch of the M23 near Gatwick Airport, between junction 8 near Merstham and junction 10 at Cophorne, to an all-lane running smart motorway. Expecting to finish January 2020.