

Surrey Highways

## **Horizon 2 2017-2018**

Surrey Heath – version 3.3,  
29 March 2018

Horizon 2 is the name we are giving the Council's Asset Management Programme for the period 2017 to 2021.

## Horizon 2 – 2017/18 programme, Surrey Heath

### Horizon 2 ROADS programme

Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A322	Bagshot By-Pass (Southbound)	Bagshot	Approach To New Road to (Southbound)	100	Road Major Maintenance	2017/18	3116	<b>Deferred</b> Deferred due to road availability. Permit clashes with other works. Scheme will start between April 2018 and March 2019.
D3493	Cumberland Road	Camberley	The Maultway to Inglewood Avenue	412	Road Surface Treatment	2017/18	783	<b>Completed</b>
B3015	Deepcut Bridge Road	Deepcut	Newfoundland to Swordsman Road (including roundabout)	380	Road Major Maintenance	2017/18	3343	<b>Deferred</b> Deferred due to road availability. Permit clashes with other works. Scheme will start between April 2018 and March 2019.
C7	Halebourne Lane	Chobham	Windlesham Road to Bagshot Road	1641	Road Surface Treatment	2017/18	3197	<b>Completed</b>

D182	Macdonald Road	Lightwater	X18 The Ridgeway to C5 Guildford Road	296	Road Surface Treatment	2017/18	3300	<b>Completed</b>
<b>Horizon 2 ROADS programme continued</b>								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D3428	Moorlands Road	Camberley	Frimley Road to end	275	Road Surface Treatment	2017/18	1367	<b>Completed</b>
C2	New Road	Windlesham	Bracknell Road to Church Road	1190	Road Surface Treatment	2017/18	3308	<b>Completed</b>
D3451	Rorkes Drift	Mytchett	From Mytchett Road to End	287	Road Surface Treatment	2017/18	772	<b>Completed</b>

Horizon 2 PAVEMENT programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D502	Burr Hill Lane	Chobham	Windsor Court Road to Delta Road-Both Sides	380	Pavement Slurry Seal	2017/18	85	<b>Completed</b>
D3525	Claremount Avenue	Camberley	Waverley Drive to Crawley Hill - both sides	660	Pavement Slurry Seal	2017/18	917	<b>Completed</b>
D3525	Ferniehurst	Camberley	Waverley Drive to End- Both Sides	440	Pavement Slurry Seal	2017/18	915	<b>Completed</b>
A30	London Road	Bagshot	Lambourne Drive to School Lane- East	155	Pavement Slurry Seal	2017/18	1009	<b>Deferred</b> This type of work requires warmer temperatures to allow the slurry material to set. The scheme will therefore move to summer 2018.
D501	Malthouse Lane	West End, Woking	Commonfields to Benner Lane- Both	740	Pavement Slurry Seal	2017/18	22	<b>Completed</b>

			Sides					
D3546	Martindale To Dalston	Camberley	Footpath down side of 31 Pendragon Way	93	Pavement Slurry Seal	2017/18	166	<b>Completed</b>
<b>Horizon 2 PAVEMENT programme continued</b>								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D533	Oakwood Road	Windlesham	Full length - both sides	534	Pavement Slurry Seal	2017/18	91	<b>Completed</b>
D529	Owen Road	Windlesham	Full length - both sides	182	Pavement Slurry Seal	2017/18	89	<b>Completed</b>
C4	Woodlands Lane/Updown Hill	Windlesham	Pine Grove to Chertsey Road - both sides	460	Pavement Slurry Seal	2017/18	1024	<b>Deferred</b> This type of work requires warmer temperatures to allow the slurry material to set. The scheme will therefore move to summer 2018.

Horizon 2 STRUCTURES programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D535	Bell Place	Bagshot	Bell Place Culvert- Option report	N/A	Structures	2017/18	D535/1727	<b>Deferred</b> Deferred because higher priority work took precedent. The structure is safe and so the option report will be carried out between April 2018 and March 2019. This is a report which will be used to identify solutions for repairs or strengthening. The preferred solution will be costed and prioritised for work in future works lists.
C4	Broadway Road	Lightwater	Broadway Road Bridge	N/A	Structures – Options report	2017/18	C4/510	<b>Deferred</b> Deferred because higher priority work took precedent. The structure is safe and so the option report will be carried out between April 2018 and March 2019. This is a report which will be used to identify solutions for repairs or strengthening. The preferred solution will be costed and prioritised for work in future works lists.

Horizon 2 TRAFFIC SIGNALS programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
B3411	Church Road / Frimley Green Road	Frimley	Near Grove Cross Road	N/A	Traffic Signals	2017/18	P314	<b>Completed</b>
D3455	Mytchett Place Road	Mytchett	Near Mytchett Heath (Mytchett Place Bridge)	N/A	Traffic Signals	2017/18	J330	<b>Completed</b>
D3514	Pembroke Broadway	Camberley	Near High Street	N/A	Traffic Signals	2017/18	P304	<b>Deferred</b> Having reviewed with Siemens the completion of recent traffic signals refurbishments, we have now reviewed the deliverability of what is a complex ongoing refurbishment programme and have taken the decision to defer these refurbishments until such time that both Surrey CC and Siemens Officers are confident the refurbishments can be satisfactorily completed whilst



									providing best value.
--	--	--	--	--	--	--	--	--	-----------------------

Horizon 2 DRAINAGE programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
A322	Lightwater Bypass	Lightwater	Full length - capital improvements following last year's investigation and capital maintenance	N/A	Drainage	2017/18	Sh027	<b>Deferred</b> We have been monitoring the location, and other more urgent projects have taken precedent so that this scheme is now planned in 2018/19

Horizon 2 EMBANKMENTS programme
No schemes currently prioritised

Horizon 2 SAFETY BARRIERS programme								
Road No.	Road name	Location	Limits	Length (metres)	Type of Work	Year	Surrey Highways ID	Scheme update
D3425	Admiralty Way	Frimley	D3425-001 Barrier Site – Crash barrier work	N/A	Safety Barrier	2017/18	D3425-001	<b>Completed</b>
A331	Blackwater Valley Road	Frimley	A331-015 Barrier Site – Crash barrier work	N/A	Safety Barrier	2017/18	A331-015	<b>Completed</b>
C4	Broadway Road	Lightwater	C4-002 Barrier Site – Crash barrier work	N/A	Safety Barrier	2017/18	C4-002	<b>Completed</b>

Safety Defect Resurfacing & Patching (Funded by Department for Transport grant) January – March 2018						
Road No.	Road name	Location	Limits	Type of Work	Year	Scheme update
D3404	College Ride	Camberley	Form College Close to Saddleback Road	Carriageway surfacing works	2018	<b>Completed</b>

Horizon 2 MAJOR TRANSPORT SCHEMES programme		
Scheme name	Location	Other information
A331 Shared Pedestrian and Cycle Route	A331, Camberley	<p><b>Completed</b></p> <p>The shared route provides a safe and high quality route for pedestrians with new on-demand signal controlled crossings. The upgraded traffic signals and vehicle detectors will help to minimise delays by giving priority to traffic on the A331.</p> <p>The new shared path will make it easier to walk and cycle between Blackwater railway station, Meadows, Yorktown Industrial estate, Watchmoor Park and the Sainsbury's supermarket on the A331.</p>

This page is intentionally left blank