

ANNEX 2**Reigate & Banstead Local Committee****Capital Maintenance**

A budget of £130,000 was allocated for capital maintenance works in Reigate & Banstead. The Local Committee agreed that this allocation be divided equitably between county members, giving each member approximately £13,000 to spend on capital maintenance works to be agreed with the Reigate & Banstead Maintenance Engineer.

A summary of the works programme being progressed is given in the table below.

Capital Maintenance	
Tadworth, Walton and Kingswood	
Dorking Road, Walton on the Hill – roundabout improvements	Not proceeding as is the subject of a CIL bid
Heathcote, Tadworth – drainage works	Programmed March 2020
Shelvers Way, Tadworth – Phase 2	Funding transferred to Residents' Association and work carried out by their contractor
Shelvers Way, Tadworth – tree works	Funding transferred to Residents' Association and work carried out by their contractor
Earlswood and Reigate South	
Hillford Place, Salfords – footway works	Completed
Dovers Green Road, Reigate – carriageway works	Programmed end March 2020
Bushfield Drive, White Bushes – carriageway patch	Cannot be progressed this year due to utility works
Reigate	
A25 West Street, Reigate – footway works	Completed
Beaufort Close, Reigate - LSR	Contribution towards work being carried out by Asset (Highway Engineering team)
Brightlands Road, Reigate – footway works	Programmed February 2020
Redhill West and Meadvale	
Jetpatcher for various roads in division	Work carried out under centrally funded reactive maintenance programmed
A23 London Road, Redhill – footway works	Programmed March 2020

ITEM 9

Nork and Tattenhams	
Chapel Grove, Great Tattenhams Phase 1 – carriageway patching	Scope reduced due to cost – work to be carried out in phases. Phase 1: completed
Jetpatcher for various roads in division	Not proceeding due to cost
Merstham and Banstead South	
Portland Drive, Merstham – posts at The Hub	Funding transferred to Raven Housing and work to be carried out by their contractor
Malmstone Avenue, Merstham – materials for footway works	Materials ordered for scheme to be funded and implemented by Network Rail next year
Banstead, Woodmansterne and Chipstead	
Banstead High Street - drainage	Completed
Horley East	
Albert Road, Horley – footway works	Programmed Feb 2020
Consort Way - footway works	Programmed Feb 2020
Redhill East	
Frenches Road, Redhill – footway works	Programmed early March 2020
Brambletye Park Road – footway works	Insufficient budget to progress
Horley West, Salfords and Sidlow	
Parkhurst Road, Meath Green Phase 1 – carriageway patching	Scope reduced due to cost – work to be carried out in phases. Phase 1: awaiting revised price. Contractor to carry out work end March 2020