

Complete 2011/12 Programme	Estimated Cost**	Status	Construction	Comment	
A325 Farnborough Road Pelican at Brooklands Road	120,000	Complete		Construction costs confirmed circa £120k. Final costs awaited	
Other schemes: Zebra crossing in Elstead, Esso signals in Milford, Alfold signs/lines, Liphook Road, Potters Gate, Old Elstead Rd	70,000	All complete	See Status column		
'New' Schemes for 2012/13					
Speed limit review Manley Bridge Rd, Farnham	8,000	Complete.	See Status column		
Pedestrian crossing in Long Bridge, Farnham	130,000	Scheme deferred to 2013/14.		Design undertaken by WS Atkins	
Marshall Rd cycleway at Jewsons, Godalming	90,000	Scheme deferred to 2013/14		Design undertaken by WS Atkins.	
Review speed limit/safety scheme A283 Petworth Rd, Cherry Tree r'bout to Witley	40,000	Complete		Inform PC & school of proposals Dec/Jan.	
Dropped kerbs the length of the western side of the B2128 Wonersh Common Road, Wonersh	18,000	Complete.			
Create footway in The Street at Larchwood, Wonersh/Bramley	25,000	Scheme deferred to 2013/14			
Extend/enhance lay-by at the Holy Trinity, Bramley	35,000	Complete.		Community Pride contribution A Povey	
New footway and road safety scheme at the A287 Bell Road, Haslemere	100,000	Complete			
Junction improvement Courts Hill j/w Courts Mount, Haslemere	40,000	Complete			
Pedestrian crossing in Petworth Rd at j/w High Street, Haslemere	50,000	Complete		Subject to relocation of bus stop, see main report.	
Extend 30mph limit towards Hindhead A287, Churt	8,000	Complete			
Ad-hoc signs, lines bollards etc ordered by area team	15,000	Orders raised as required		In response to requests from residents and members	
Sub-total	£749,000				
Lighting enhancement Cranleigh High Street	25,000	Complete.		Awaiting final costs c £30k	
Feasibility Work by Area Team: Chiddingfold, Rowledge, Tilford etc	Nil	Ongoing throughout the year		Work by area team	
Section 106 Funded Schemes					
Controlled crossing A31 at Coxbridge Roundabout	180,000	Complete		£120k S106 in place, construct 2012/13 subject to additional S106	
Bookhurst Rd footway between Cranleigh and Ewhurst	180,000	Scoping work undertaken on layout and costs.		£75k S106 expected during 2012 from Swallow Tiles.	

** Estimated Costs: All highway schemes are unique with multiple variables. Estimates are based on similar completed schemes, and final prices following design could vary significantly

This page is intentionally left blank