



**OFFICER REPORT TO LOCAL COMMITTEE
(REIGATE AND BANSTEAD)**

HIGHWAYS SCHEMES PROGRESS REPORT

20 JUNE 2011

KEY ISSUE

To update the Local Committee on the progress of Integrated Transport and maintenance schemes on the highways in Reigate and Banstead district.

SUMMARY

At the 28 February 2011 Local Committee, Members agreed a programme of work for highways in Reigate and Banstead. The majority of the maintenance schemes are now programmed and works have commenced. Work has commenced on the investigation and design of the Integrated Transport schemes. This report sets out recent progress.

As part of the contract with May Gurney, a new highway defect reporting system is being introduced. Only potholes can be logged under the system at the present time but more defects will be added to the system as it is developed. The form can be accessed via the County's website (www.surreycc.gov.uk) using the 'Report It' link. The form allows users to locate the defect on a map, describe it, attach a photo if they so wish and provide contact details and is sent directly to May Gurney. Customers can track the progress made on repairing the defect and also choose to be sent update reports to their e-mail address. Customers are directed to phone 0300 200 1003 in the case of emergencies. Customers can still report potholes via the Contact Centre (03456 009 009) and the contact centre staff will complete the form on their behalf. Please note that Members should also use this new system to report potholes.

OFFICER RECOMMENDATIONS

The Local Committee (Reigate and Banstead) is asked to:

- (i) Note the report for information
- (ii) Approve the roads listed for Local Structural Repair under Integrated Transport Schemes
- (iii) Authorise the Area Team Manager to obtain estimates and implement the Local Structural Repair schemes in priority order, as listed, up to the budget allocation.

LEAD OFFICER: John Lawlor. Area Team Manager South East
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
CONTACT OFFICER: Terry O'Neil, Area Maintenance Engineer (Reigate and Banstead)
TELEPHONE NUMBER: 03456 009 009
E-MAIL: highways@surreycc.gov.uk
BACKGROUND PAPERS: None

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES		
Project	Allocated Funding 2011/2012	Detail/Progress
A2022 Croydon Lane, Banstead	£10,000	Pedestrian refuge and localised road widening
Safer Routes to School	£5,000	One scheme identified to date
(i) Walton Street, Walton on the Hill		Pedestrian footway improvement
Small Safety Schemes and Speed Management	£10,000	Schemes to be identified
Merland Rise, Epsom Downs	£2,000	Stage 3 Road Safety Audit remedial works (a further £8,000 has been approved from Member funding)
Smithy Lane, Lower Kingswood	£10,000	Investigation of one-way working northbound
Accessibility improvements	£10,000	Dropped kerbs etc – locations to be identified
High Road, Chipstead	£5,000	Removal of experimental kerb build-out. Subject of a separate report to this meeting.
20mph Speed Limits outside schools	£5,000	Advertise and make TRO for existing 4 pilot schools, signing/lining where required. Subject of a separate report to this meeting.
Waiting restriction implementation	£5,000	Contribution towards the implementation of the Banstead and Southern Villages Parking Review.
Local Structural Repair	£161,050	Road identified and listed below in priority order. With May Gurney for pricing.
		<ol style="list-style-type: none"> 1. St Marks Road, Tadworth (whole road) 2. Doghurst Lane, Chipstead (whole road) 3. Headley Drive, Tadworth (whole road) 4. Sandlands Road, Walton on the Hill (whole road) 5. Wonford Close, Walton on the Hill (whole road) 6. Kingsley Road, Horley (whole road) 7. Cockshot Road, Reigate (junction with Smoke Lane) 8. Hazelwood Lane, Chipstead (between Railway Bridge and Stagbury Avenue) 9. Canons Lane, Burgh Heath (whole road) 10. Outwood Lane, Kingswood (between entrance to Surrey Downs Golf Club and The Glade)

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

INTEGRATED TRANSPORT SCHEMES		
Project	Allocated Funding 2011/2012	Detail/Progress
11. Dean Lane, Merstham (whole road) 12. Heath Close, Banstead (whole road) 13. Batts Hill, Redhill (one-way section) 14. Yewlands Close, Banstead (whole road) 15. Mellow Close, Tadworth (whole road) 16. Lodge Lane, Salfords (outside Trevista – raised manhole)		
A217 Reigate Hill, Reigate - junction with Gatton Bottom	£2,400	CRWG funded - Reduction of forward visibility by installation of fencing
A217 Brighton Road, Reigate – junction with Belmont Rise	£13,200	CRWG funded – Provision of anti-skid and signing
A240 Reigate Road, Epsom Downs – junction with Yew Tree Bottom	£26,400	CRWG funded – Provision of hardstanding, anti-skid and road markings

MAJOR MAINTENANCE ROAD SCHEMES		
Project / Road Name	Location	Progress
Meath Green Lane	Horley	Programmed Date to be in Members Bulletins
Rocky Lane	Merstham	Programmed Date to be in Members Bulletins
Balcombe Road	Horley	Programmed Date to be in Members Bulletins
Bolters Lane	Banstead	Programmed Date to be in Members Bulletins
The Avenue	Tadworth	Programmed Date to be in Members Bulletins

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

ROAD SURFACE TREATMENT SCHEMES		
Project / Road Name	Location	Progress / Programme 2011/2012
Reigate Road	Nork	Programmed Date to be in Members Bulletins
Chetwode Road	Tadworth	Programmed Date to be in Members Bulletins
Gatton Bottom	Reigate	Programmed Date to be in Members Bulletins
Radstock Way	Merstham	Programmed Date to be in Members Bulletins
Holmesdale Road	Reigate	Programmed Date to be in Members Bulletins
Collendean Lane	Norwood Hill	Programmed Date to be in Members Bulletins
Brighton Road S/B	Lower Kingswood	Programmed Date to be in Members Bulletins
Nutfield Road	Merstham	Programmed Date to be in Members Bulletins
Wilmot Way	Banstead	Programmed Date to be in Members Bulletins
Josephine Avenue	Lower Kingswood	Programmed Date to be in Members Bulletins
Horley Row / Lee Street	Horley	Programmed Date to be in Members Bulletins
Mason's Bridge Road	Earlswood	Programmed Date to be in Members Bulletins
Priory Road	South Park	Programmed Date to be in Members Bulletins
Nork Way	Nork	Programmed Date to be in Members Bulletins
Park Avenue	Salfords	Programmed Date to be in Members Bulletins
Markedge Lane	Kingswood	Programmed Date to be in Members Bulletins
Park View Road	Salfords	Programmed Date to be in Members Bulletins
Woodcrest Walk	Redhill	Programmed Date to be in Members Bulletins
Park Lane	Reigate	Programmed Date to be in Members Bulletins
Babylon Lane	Kingswood	Programmed Date to be in Members Bulletins
Brighton Road N/B	Banstead	Programmed Date to be in Members Bulletins
Ebbisham Lane	Walton-On-The-Hill	Programmed Date to be in Members Bulletins
Albury Road	Merstham	Programmed Date to be in Members Bulletins
Raglan Road	Reigate	Programmed Date to be in Members Bulletins
Upper Bridge Road	Redhill	Programmed Date to be in Members Bulletins
Brighton Road S/B	Burgh Heath	Programmed Date to be in Members Bulletins
Brighton Road (Service Road)	Burgh Heath	Programmed Date to be in Members Bulletins
Woodlands Road	Redhill	Programmed Date to be in Members Bulletins

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

ROAD SURFACE TREATMENT SCHEMES		
Project / Road Name	Location	Progress / Programme 2011/2012
Portland Drive	Merstham	Programmed Date to be in Members Bulletins
Mere Road	Tadworth	Programmed Date to be in Members Bulletins
Ironsbottom	Reigate	Programmed Date to be in Members Bulletins
Hornbeam Road	Reigate	Programmed Date to be in Members Bulletins
The Mount Drive	Reigate	Programmed Date to be in Members Bulletins
Horsehill	Reigate	Programmed Date to be in Members Bulletins
Doric Drive	Kingswood	Programmed Date to be in Members Bulletins
Elm Road	Redhill	Programmed Date to be in Members Bulletins
Margery Lane	Lower Kingswood	Programmed Date to be in Members Bulletins
Taynton Drive	Merstham	Programmed Date to be in Members Bulletins

FOOTWAY SCHEMES		
Project / Road Name	Location	Progress
Taynton Drive	Merstham	Programmed Date to be in Members Bulletins
Ironsbottom	Salfords	Programmed Date to be in Members Bulletins

WINTER DAMAGE 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Brighton Road	Kingswood	Programmed Date to be in Members Bulletins
London Road South	Merstham	Programmed Date to be in Members Bulletins
Brighton Road S/B	Banstead	Programmed Date to be in Members Bulletins
High Street	Banstead	Programmed Date to be in Members Bulletins
Kingsley Road	Horley	Programmed Date to be in Members Bulletins
Garlichill Road	Epsom Downs	Programmed Date to be in Members Bulletins
Outwood Lane	Kingswood	Programmed Date to be in Members Bulletins

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

WINTER DAMAGE 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Doghurst Lane	Chipstead	Programmed Date to be in Members Bulletins

MEMBER ALLOCATION SCHEMES REVENUE		
Project	Allocation	Progress
Drainage / ditching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Tree works	£30,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Carriageway or footway patching works	£20,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Signs and Road makings	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Parking	£20,000	Allowance for parking review and feasibility design
Low cost measures	£5,000	Works to be identified by the Area Maintenance Engineer in consultation with the Chairman, Vice-Chairman and relevant local Member.
Total	£100,000	

POTENTIAL 106 SCHEMES 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Bletchingley Road	Merstham	Pedestrian crossing facility improvements
Queensway	Redhill	Upgrading of pedestrian crossing on Queensway

REIGATE AND BANSTEAD HIGHWAYS SCHEMES PROGRESS REPORT

EXTERNALLY FUNDED SCHEMES 2011-2012		
Project / Road Name	Location	Programme 2011/2012
Gatton Park Road	Redhill	Toucan crossing funded by the Royal Alexandra and Albert School. Works likely to commence during school summer holidays.