Annex E WOKING LTS MINOR MAINTENANCE ROLLING PROGRAMME

DRAINAGE

Last updated 29.09.05. GRS

ROAD NO.		DISTRICT	TREATMENT	AREA M2	ESTIMATE	PRIORITY		DATE	COMMENTS
	LIMITS				£		BY		
	Hook Hill Lane, from Mount Rd to Hook Hill Farm		Re-lay surface water drain	60		10	M - GS		Existing system has open jointed clay pipes, allowing root ingress, blockages leading to poor drainage of c/w
	Chobham Road, from Lynbrook Priory Hospital to		Clean out excess debris and silt from ditches. Cut back	300		10	M - TM	Nov-04	
	North Road, from elec sub stn to crossroads with Board School Rd and Courtenay Road, incl approaches		Construct new surface water drainage system, 45m x 300mm pipe, 49m x 150mm pipe, 1 new manhole, various connections	100	15000	9	M - AL		Existing system is a jumble of old bits left over from when Elec power stn was there - not connected, and most with no outlet to TWU system.

STATUS
Completed
Completed July 05